

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

1st on a/c bill

Name of work - Constⁿ of

road from Bisha-

mbur Pakariya

road to Madanpur

Agency - Sri Anil K. Singh

Ag. no. - 46/SBD/20-21

Date of Commencement - 25/6/20

Executive Engineer
R.W.D. Works Division
BANKA-1

Date of Comp. - 24/6/21

Date of measur. -

Ag. value - 8257721.0 (Constⁿ cost)

734566.0 (Maintⁿ cost)

Total - 8992287.0

① clearing & grubbing

road land

$10 \times 30.0 \times 6.55 = 1965.0$

$10 \times 30.0 \times 6.50 = 1950.0$

$10 \times 30.0 \times 6.48 = 1944.0$

6

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

B.F. — 729704=

(6/14) construction of granular
sub base (G.S.B) with
grading II material

Qty vide TMB Page no (4)

218.857 m³ @ 15 2044 = 41 / m³ = 447433=

(17/10/15) providing, laying,
spreading & compacting

WBM-3

Qty vide TMB Page no (4)

312.18 m³ @ 2302 = 27 / m³ = 1630908=

2208040=

Executive Engineer

W.D. Works Division
BANKA-1

Add GST @ 12% — 264965=

Add Lab. cost @ 1% — 92080=

2495085=

Less 10% as per agreement — 249509=

2245576=

Qwp/9
22/12/20

P.L. 22/12/20
A.E.

S.M.

250.7