

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on Account Bill			
Name of work - Construction of road & CD					
works from Siman - Haxua Road					
to Mura Road under MR-3054.					
Agency Name - M/S Sri Prayesh Kumar					
At - Dhanauti, Siman					
A.A. Amount - ₹ 195.586 Lakhs					
T.S. Amount - ₹ 182.030 Lakhs					
Agreement Amount - ₹ 34161331.00					

Agreement No - 38 M30/2019-20

Date - 23.01.2020

Rate of agreement - Below (-) 10.00%.

Date of Commencement - 23.01.2020

Date of Completion - 22.10.2020

Date of actual Completion - 02.12.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF =	1,34,16,833.0
				Total =	1,34,16,833.0
Less (-) 10.0% as per agree-					
ment				= (-)	13,41,683.0
				Net Amount =	1,20,75,150.0
<i>CSP</i> <i>12/1/20</i> <i>[Signature]</i> 01.11.2020 A.B. <i>[Signature]</i> 01.11.20					

material statement

	metal	local sand	moorum	screaming
QSB Gr-2 = 229.25 m ³	176.523	116.918	-	-
NBM Gr-2 = 273.786 m ³	331.281	-	73.922	-
NBM Gr-3 = 995.178 m ³	478.165	-	-	94.843
Total =	985.97 m ³	116.92 m ³	73.92 m ³	94.84 m ³
Right	140896.8769	6135	14206	177006
5.1	59158.877	1183	3724	65012
	SS1	RS1	VG10	stone chips
prime coat = 5269.04 m ²	4478.7			
Top coat = 5448.10 m ²	1498.2			
PMC = 5448.10 m ²		10351.4	147.1	
Top coat = 20250.0 m ²	5568.8			
SDBC = 506.25 m ³		58413.7	723.9	
Total =	4.54T	7.1MT	68.84T	871.00 m ³