

Name of work -
 Station of work -
 Agency by which work is carried out -
 Date of measurement -
 No. and date of agreement -
 (These two last should be stamped at the commencement of the measurement, having a seal and date)

Particulars	Date of first measurement		
	No.	L.	S.
Contents	1.	2.	3.
of area			

Name of work - Construction of road 4
 (to be used from start to end)
 At (municipal headquarters)
 Under no. 1054
 Name of agency - M/s. Shalika Construction
 At - Panchajanya
 Dist - Gopalganj
 No. & Date of agreement - 42 MABD 2019-20

dated - 23.01.2020
 A.A. Amount of this record -

dated - 24.06.2019
 Rate of agreement - (-) 10% below

Agreement amount of this
 Percentage - 2,52,04,861.00

Date of commencement - 23.01.20
 Date of completion - 22.10.20

Date of measurement - 12.07.2020
 Date of record entry - 12.07.2020

Date of actual completion - 31.10.2020

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					57,33,201.0
Item No-20/19	Planting of tree by the road side in 0.600mm				
	nos 11 N-8, P/44				
	7 nos nos @ ₹ 904.34 = ₹ 6330.0				
Item No-21/24	Painting two coat including primer coat				
	213.645M ² , 1N-10, P/44				
	213.645 m ² @ ₹ 108.06 = ₹ 23,086.0				
	• Total = ₹ 57,62,617.0				

10.0% below as per agreement (C) ₹ 57,62,62.0

Net Amount = ₹ 51,86,355.0

P/P vide FMB at P/40 (C) = ₹ 48,20,272.0

Net Payable = ₹ 3,66,083.0


 31.10.20
 A-E-

Sample
 31.10.2016/SW-1