

Situation of Work -
 Agency by which work is executed -
 Date of Measurement -
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			
	No.	L.	B.	D.

1st on account of
 Name of work - Construction of road & CD
 100m from "Silver - Murala"

BT road to "Narasimha" under
 3054 - MR.

Agency name - M/s Yadav Construction
 At - New Badi, Madhav

Dist - Sivan
 AA - Amount - ₹ 119.706 Rupees, dated -
 24.06.19

TS Amount - ₹ 1124366.0,
 dated - 29.07.20

Agreement Amount - ₹ 100,1929.0 (10%)
 below) dated - 26.12.19

Agreement No - 35M.BD/19-20.26-12-19
 Rate of agreement - (C) Below 10.0%
 date of commencement - 26.12.2019
 date of completion - 25.12.2019

date of actual completion -
 date of measurement - 07.06.2020

date of actual completion - 04.12.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					of ₹ 8102122.0
Item No. 20/17	RCC MIS grade boundary				
	pillars - of standard design				
	22 nos @ IN 2, P/41, MB262				
	22 nos @ ₹ 602.64 = ₹ 13,258.0				
Item No. 21	Painting two coats including				
	primer coat ... cl. 1701				
	142.26 m ² , IN 3, P/41-42, MB262				
	142.260 m ² @ ₹ 108.06 = ₹ 15,373.0				
	Total = ₹ 8130753.0				
Rate 10.0% below as per agreement	= ₹ 8,13,075.0				
	= 73,17,678.0				

P/P vide TMB of P/40 = ₹ 72,62,914.0

Net Amount = ₹ 54,764.0


 04.12.20
 A.T.

Shanthi
 04.12.20, E/S/DMT