

TOLA BHALUA TO PURBAI BHALUA PATH (3054)

Schedule XLV-Form No. 134

M.B NO → 709

MARHAURA

कायमगाँव अधिनस्थ

गुठो काय विठु क.प.प.प.प.प.प.

महाराष्ट्र

DIVISION

MARHAURA

SUB-DIVISION

MEASUREMENT BOOK

मिना ठाणे

४५,

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IST on A/c bill					
Name of work - con ^s of road from					
Fala Bhaluwa to Purbari					
Bhaluwa.					
Agency - S. Lalun Kumar					
Agreement No - 15 (M.R-3054) MBD/20-21					
Agreement value - 70,81,895/-					
Date of Agreement - 23-09-20					
Date of Completion - 22-06-21					
Date of Entry - 18/01/21					

Details measurement					
(1) clearing & Gravelly road					
Land - do do					
2x	106	x	30 M	x	1.0 = 6360 ÷ 10,000
16.5	5.5				= .64 Ha
(2) provide G.S.B. gully & materials					
do do					
Pot hole					
10.20	x	2.36	x	1.75	= 4.212 M ³
9.07	x	2.52	x	1.75	= 4.0 "
8.51	x	1.89	x	1.75	= 2.815 "
11.34	x	1.89	x	1.75	= 3.751 "

Continuation
 c.d. 14.778 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① clearing & Grubbing					
— all cost - complete job.					
Q/V P (1) 64 Ha					
B) 49496.70 / Ha — P) 31,678 =					
② cost of earthen shoulder					
— all complete job					
Q/V P (7) 1335.1 M ³					
B) 176.75 / M ³ — P) 235979 =					
③ cost of G.S. B - all					
complete job					
Q/V P (2) 85.380 M ³					
B) 2483.21 / M ³ — P) 212016 =					
④ W.B.M 2nd - 2 - all					
complete job.					
Q/V P (3) 80.65 M ³					
B) 4690.44 / M ³ — P) 378284 =					
⑤ W.B.M 2nd - 3 - all job					
Q/V P (4) 143.15 M ³					
B) 4174.86 / M ³ — P) 597631 =					
					1

Continuation C.O.F.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	
(6) Prime coal - all complete sh.					
Ch.V.P (4)				1908.67 M ²	
B) 41.22 /- M ²					78675 =
(7) Face coal - all complete sh.					
Ch.V.P (5)				1983.67 M ²	
B) 13.98 /- M ²					27732 =
(8) Patch work over w.B.M all complete sh.					
Ch.V.P (5)				1983.67 M ²	
B) 229.23 /- M ²					4,54717 =
(9) Face coal - all complete sh.					
Ch.V.P (6)				11925 M ²	
B) 11.73 /- M ²					139880 =
(10) Primary S.D.B.C - all complete sh.					
Ch.V.P (7)				298.13 M ³	
B) 11261.68 /- M ³					3357445 =
				C.O =	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-	
(11) Identify sign board					
— all complete id					
04. VP (7) 1.92 M ^L					
B) 12418.31 / M ^L					23843.
					T= 5537880.
3.594. below					198810.
				Total	5339070.
12.1.0.57				+	640688
1.1.1/cm				+	53391.
18/01/21 52				Total	6033149.
Royalty.					
(1) earth - 1335.1 M ³					
23.78 / M ³					31749.
(2) G.S.B. 2nd II					
(a) stone Metal - 64.88 M ³					
					97.586 M
B) 553.32 / M ³					35899.
(b) sand - 43.54 M ³					
B) 116.85 / M ³					5088.
Gr II (3) Scarring material - 19.356 M ³					
B) 131.28 / M ³					2541.
(4) Stone Metal - 97.586 M ³					
B) 427.69 / M ³					41737.
Gr II (a) stone Metal - 75.637 M ³					
B) 458.32 / M ³					34661.
(b) Scarring material - 15.0 M ³					
B) 345.52 / M ³					5183.

Continuation