



Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                   | No.                           | L. | B. | D. |                  |
|                                                                   | 1st on A/c Bill               |    |    |    |                  |
| <hr/>                                                             |                               |    |    |    |                  |
| Name of work - Improvement to a village road from                 |                               |    |    |    |                  |
| Lanichaur to Ghanachapur under MRGS                               |                               |    |    |    |                  |
| New maintenance policy in Bhary Blich;                            |                               |    |    |    |                  |
| Agreement No - 61 MBD/2019-20.                                    |                               |    |    |    |                  |
| Agency - M/S Anish Construction.                                  |                               |    |    |    |                  |
| Agreement Value - ₹ 7898354=00.                                   |                               |    |    |    |                  |
| Date of work started - 06.03.2020.                                |                               |    |    |    |                  |
| Date of completion - 05.12.2020.                                  |                               |    |    |    |                  |
| /                                                                 |                               |    |    |    |                  |
| <hr/>                                                             |                               |    |    |    |                  |
| Date of entry - 01.12.2020.                                       |                               |    |    |    |                  |
| <hr/>                                                             |                               |    |    |    |                  |
| <u>Record measurements</u>                                        |                               |    |    |    |                  |
| (1/95) Clearing and grubbing land                                 |                               |    |    |    |                  |
| as per S/S/42.                                                    |                               |    |    |    |                  |
| $2 \times 2500.0 \times 1.00 = 5000.00 \text{ m}^2.$              |                               |    |    |    |                  |
| $= 0.50 \text{ Hectare.}$                                         |                               |    |    |    |                  |
| <hr/>                                                             |                               |    |    |    |                  |
| (2/96) Const. of earthen shoulder with -                          |                               |    |    |    |                  |
| approved materials as per S/S/42.                                 |                               |    |    |    |                  |
| $2 \times 2500.0 \times 0.700 \times 0.300 = 1050.0 \text{ m}^3.$ |                               |    |    |    |                  |
| <hr/>                                                             |                               |    |    |    |                  |
| (3/97) Const. of G.E.R. or II mix wall -                          |                               |    |    |    |                  |
| graded materials as per S/S/42.                                   |                               |    |    |    |                  |
| /                                                                 |                               |    |    |    |                  |

Continuation

Continuation

Isf on A/C Bill 3054 M/R to Road  
New Main - Policy CPML

7

3360.000/2

Sch. XLV-Form No. 134

| Particulars     | Details of actual measurement |    |    |    | Contents of area    |
|-----------------|-------------------------------|----|----|----|---------------------|
|                 | No.                           | L. | B. | D. |                     |
| 5% S.A          |                               |    |    |    | 1,68,000 =          |
| 2% G.T          |                               |    |    |    | 67,200 =            |
| 1% C.L.S.T      |                               |    |    |    | 33,600 =            |
| 1% S.C.S.T      |                               |    |    |    | 33,600 =            |
| Royalty         |                               |    |    |    | 99,600 =            |
| S.F             |                               |    |    |    | 30,700 =            |
| 1% L.C          |                               |    |    |    | 33,600 =            |
| 2% B.C.R        |                               |    |    |    | 67,200 =            |
| Total Deduction |                               |    |    |    | 533,500 =           |
| Pay CPML        |                               |    |    |    | 2826,500 =          |
| Total           |                               |    |    |    | 3360.000 =          |
| Wono            |                               |    |    |    | 16/1/2021           |
| Passed to       |                               |    |    |    | 3360.000 = (A Thro) |

Three Lac Sixty thousand Ru  
Pay Rs. 28,26,500 = (A Thro)  
Eight Lac Twenty six thousand  
five hundred Ru, pay

16.01.21

Executive Engineer  
R.W.D Works Division  
Hathua

## Sch. XLV-Form No. 134

| Particulars                                                                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                         | No.                           | L. | B. | D. |                  |
| 2nd on A/c Bill<br>(Final construction measurements)                                                                    |                               |    |    |    |                  |
| Name of work - Improvement to a village road from<br>Lamichaur to Ghana Chapar under MR<br>(3054) Ben mainkhanda pblig. |                               |    |    |    |                  |
| Agreement No - 61 MBG/2020-20.                                                                                          |                               |    |    |    |                  |
| Agency - M/S Anish Construction.                                                                                        |                               |    |    |    |                  |
| Agreement Value - 7098354.00.                                                                                           |                               |    |    |    |                  |
| Date of work started - 06.03.2020                                                                                       |                               |    |    |    |                  |
| Date of completion - 05.12.2020.                                                                                        |                               |    |    |    |                  |
| Date of actual completion - 17.01.2021.                                                                                 |                               |    |    |    |                  |
| Date of measurements - 17.01.2021.                                                                                      |                               |    |    |    |                  |
| <u>Revised measurements</u>                                                                                             |                               |    |    |    |                  |

(105) Providing and fixing RCC 715

in ordinary Rop. stones.

Quantity = 03 Nos.

(106) Providing and fixing RCC 715

in present 200 m stones.

Quantity = 10 Nos.

(107) Providing and fixing direction and

place identification boards.

$$2 \times 1.20 \times 0.800 = 1.92 \text{ m}^2$$

(108) Providing and fixing 600mm -

triangular retro road signs.

Quantity = 32 Nos.

(109) Providing and fixing 600mm circular  
retro road signs.


Quantity = 26 Nos.

Continuation

Sch. XLV-Form No. 134

B/E A 4869449=00

| Particulars                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------|-------------------------------|----|----|----|------------------|
|                                          | No.                           | L. | B. | D. |                  |
| (19/115) Providing and fixing typical MR |                               |    |    |    |                  |
| (3054) intermediary sign boards.         |                               |    |    |    |                  |
| Vide page 06 = 02 Nos.                   |                               |    |    |    |                  |
| at 9500 = 72 / each                      |                               |    |    |    | 19001=00         |
|                                          |                               |    |    |    | 4888450=00       |
| Less 0.09% belan                         |                               |    |    |    | 4400=00          |
|                                          |                               |    |    |    | 4884050=00       |
| Add 0.1% Labror curr                     |                               |    |    |    | 48841=00         |
| Add 12% GST                              |                               |    |    |    | 586086=00        |
|                                          |                               |    |    |    | 5518977=00       |
| Less prior payments                      |                               |    |    |    | 3360000=00       |
| Net payable                              |                               |    |    |    | 2158977=00       |

  
 17/11/21