

1st on A/c Bill

1

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- PWD Road
 to Unge via Keshhara
 under MR 3054 HEAD

Agency:- Sri Ravindra Kr Dubey
 Village:- Komhauli
 P.S.- Raghunathpur
 Dist.- Siwan

Agreement NO - 33 MB/2019-20

(10% less as per SON)

Date of commencement:

13/12/2019

Actual date of completion - 8/12/2020

Date of completion:- 12/12/2020

Date of measurement:- 13/12/2020

02/09/2020

Record measurement

① Clearing and grubbing

Road land do - do

all complete job

$$2 \times (4 \times 50m) \times 0.98 = 392.00m^2$$

$$2 \times (4 \times 50m) \times 0.91 = 364.00m^2$$

$$2 \times (6 \times 50m) \times 0.98 = 588.00m^2$$

Sch. XLV-Form No. 134

62

BF ₹ 7678599=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/20) Providing and laying of hot applied thermo plastic do - do					
P-53 item No- 20					
640 m ² @ 830.94/m ² ₹ = 531802=00					
(19/21) Providing and fixing IMP infirmatary sign Board do - do					
P-53 item - 20					
2 NOS @ 10764.58/NO ₹ 21409=00					

₹ 82 31810 =00

10% less As per Agg

₹ - 823181=00

₹ 740 8629=00

Less previous payment ₹ - 4509000=00

₹ = 2899629=00

19/01/21
J. G.