

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेलसड।

पत्रांक - **9433** / बेलसड दिनांक - **25/01/2021** /

स्थान:

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेलसड

प्रति,

अवर मुख्य कार्यपालक पदाधिकारी - सह-सचिव
विहार ग्रामीण पथ विकास अभिकरण, पटना।
ग्रामीण कार्य विभाग
विहार, पटना।

विषय:

MR-3054-BIHAR RURAL ROAD NEW MAINTENANCE POLICY-2018 योजना
अंतर्गत निर्माण कार्य की राशि के अधिवाचना के संबंध में।

संदर्भ:

उपर्युक्त विषय के संबंध में कहना है कि MR-3054-BIHAR RURAL ROAD
NEW MAINTENANCE POLICY-2018 योजना अंतर्गत सलग्न सूची के आधार पर पथ में निर्माण
कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

आज्ञा दी जाती है।

विश्वरामाजन

25/1/21

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेलसड

25/1/21

Requisition for Scheme Head- MIR(3054) under Bihar Rural Road Maintenance Policy-2018.

Name of Division- RWD (W) Division Beland																			
Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date.	Administrative Approval (AA)		Agreement Amount (In Lakh)			Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	Up-to date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 years Routine Maintenance (In Lakh)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
	RNI/S/BE 1/19/0002	JAMMUA BAZAR TO DHANGAR TOLA	NEA22000 1739	2174 Did 06.07.2019	1.580	58.50100	34.90376	12.98723	69 MBD/2020- 21 Did. 07.08.2020	06.05.2021	23.12.2020	3183	25	5%	19.77000	19.77000	13.62926	Completed	
	RNI/S/BE 1/19/0002	Hashima to Pachtaki Jaddu	NEA2200017 46	2174 Did 06.07.2019	2.000	72.72800	44.85665	15.91157	69 MBD/2020- 21 Did. 07.08.2020	06.05.2021	21.12.2020	3403	25	5%	25.80600	25.80600	17.44592	Completed	
	RNI/S/BE 1/19/0002	MARPA TO AKITA TOLA	31608102099	2174 Did 06.07.2019	2.300	83.66800	50.28378	18.71836	69 MBD/2020- 21 Did. 07.08.2020	06.05.2021	19.12.2020	3267	25	5%	0.00	0.00000	36.84181	Completed	
Total:-																45.57600	45.57600	67.91699	


 Executive Engineer
 R.W.D. (W.) Division
 Beland
 25/11/21

FORM GFR 19-A

(See Government of India's Decision (10 below Rule-150)

Form of Utilisation Certificate up to the Month of Jan- 2021

Sl.No.	Name of Schemes	Sanction No.& Date with Amount (in Lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1	Construction or Rural Roads under MR-3054 New Maintenance Policy.	MR-3054-New Maintenance Policy-2018		Certified that out of Rs 224.87958 Lacs of grants-in-aid
		BRRDA	224.87958	Sanctioned during the year in favour of Executive
		Expenditure	224.70042	Engineer R.W.D Works Div. Belsand a Sum of Rs
				224.70042 lacs has been utilised for the purpose of
				New Maint. Policy-2018 Schemes as given in the margin
		Balance Total	0.17916	for which it was Sanctioned and that the balance of Rs.
				0.17916 lacs remaining utilized at the end of the period
				under report.

Certified that I have satisfied myself that the conditions on which the grant-in aid was sanctioned have been dully

Kind of check exercised

1. Work have been supervised by Executive Engineer/ Superintending Engineer
2. Periodical inspection has been conducted by Excutive Engineer/Superintending Engineer.
3. Contruction Material have been tested.
4. Measurment have been recorded in the MBs and test check conducted by the Assistant Engineer/ Excutive Engineer
5. Other codal formalities have been observed.

Physical progress achieved

1. Contruction of Road works.
2. Contraction of CDs works .

llh
25/01/21
Divisional Accounts Officer
Rural Works Department
Works Division Belsand

llh
25/1/21
Executive Engineer
Rural Works Department
Works Division Belsand
llh
25/01/21

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेलसंड

पत्रांक- 94 3नु0 / बेलसंड

दिनांक- 25/01/2021

प्रेषक-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेलसंड

सेवा में,

नोडल पदाधिकारी
अनुरक्षण मद (3054) कोषांग
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय- कार्य प्रमंडल बेलसंड के अधीन बैरगनिया प्रखंड अन्तर्गत नई अनुरक्षण नीति (3054) मद के पैकेज सं0-02 का पथ मरपा से अख्ता वेस्ट का कार्य 1.64 कि०मी० में पूर्ण होने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि इस प्रमंडल के अधीन बैरगनिया प्रखंड अन्तर्गत पैकेज सं0-02 के पथ मरपा से अख्ता वेस्ट की उपलब्ध लंबाई कार्य स्थल पर 1.64 कि०मी० है। यह पथ पूर्व में PMGSY अन्तर्गत 1.64 कि०मी० लंबाई में ही निर्मित हुआ था (OMMAS से Downloaded Physical Progress की प्रति संलग्न) प्राक्कलन निर्माण के समय परामर्शी (Consultant) द्वारा 2.30 कि०मी० लंबाई का सर्वेक्षण किया गया एवं प्राक्कलन तैयार किया गया। कार्य स्थल पर उपलब्ध लंबाई 1.64 कि०मी० में ही अनुरक्षण कार्य कराया गया एवं मापीपुस्त भी इतनी ही लंबाई हेतु दर्ज किया गया है (मापीपुस्त की छायाप्रति संलग्न)।

अनुरोध है कि इस पथ के कार्य को 1.64 कि०मी० लंबाई में ही पूर्ण मानने की कृपा की जाये एवं कराए गए कार्य के भुगतान हेतु आवंटन उपलब्ध कराने की कृपा की जाये।

विश्वासभाजन

25/1/21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेलसंड

**PRADHAN MANTRI
GRAM SADAK YOJANA**

Welcome to the (P U) Execution | Data Entry | PMGSY

CP 100-1000 Meters

Master Date: 10/10/2019

Existing Road

Core Network

Proposed

NIT

Agreement

Execution

Quality Monitoring

Maintenance

General

Locality

Report

Maintenance Report

Contractor Grievance

Non Details List

on Details

Block

Road Name:

Overall Cost Rs. in Lakhs:

Package No.

MAHARASHTRA

102-40

Agreement Date

Sanction Length in km

CP 100-1000 Meters

10/10/2019

102-40

ROADWORKS DETAILS

Financial Details

Connected Habitations

Financial Details

Renewal Details

Image Details

Executing Officer Details

Technology Progress Details

Road Safety Details

Execution Technology Image Details

Road Physical Progress List

Sl. No.	Month	Year	Work Status	Work Completion Date	Work Length in Km	Subgrade Stage Length in Km	Subgrade Length in Km	Base Course Length in Km	Surface Course Length in Km	Road Width in Mts	Gravel Roads in Nos	Gravel Roads in Nos	Miscellaneous Length in Km	Completed Length in Km
1	September	2019	Completed	09/09/2019	1.640	1.640	1.640	1.640	1.640	8	4	0	0.000	1.640
2	August	2019	In Progress		1.640	1.640	1.640	1.640	1.640	0	4	0	0.000	1.640
3	March	2019	In Progress		1.640	1.640	1.640	1.640	1.640	0	4	0	0.000	1.640

Page 1 of 1

2 Records found

District : Maharashtra | Department : DPU of Beland

GEO PMGSY App

Mode II

Email : omms@p2016@gmail.com | Phone : 020-25503201

User Manual

© 2014 MRSDA. All rights reserved

ABSTRACT OF COST

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing					
① road land (by manual means) - -					
Qty. vide TMBP ①					
Item no 1 - ① = 0.33 Ha					
@ Rs 49496.70/Ha					Rs 16333.00
② Construction of sub-grade and earthen shoulders with - -					
Qty. vide TMBP ⑩					
Item no 1 - ① = 672.0 m ³					
@ Rs 176.75/m ³					Rs 118776.00
③ Construction of granular subbase by providing well graded material - -					
Qty. vide TMBP ③					
Item no 1 - ② = 119.31 m ³					
@ Rs 2174.53/m ³					Rs 259443.00
④ P/L, spreading and compacting stone aggregates - -					
Qty. vide TMBP ④					
Item no 1 - ② = 71.11 m ³					
@ Rs 3934.23/m ³					Rs 279763.00
				C/o	Rs 674315.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Providing, laying,					
(5) spreading and					
compacting. --- m/s/m					
gr-3 ---					
Qty. vide TMBP (6)					
Item no. - (6) = 119.54 m^2					
@ Rs 3629.56/m ²					Rs 43768.00
(6) Providing and applying					
(6) primer coat with					
bitumen emulsion					
(SS-1) ---					
Qty. vide TMBP (7)					
Item no. - (6) = 1593.46 m^2					
@ Rs 41.44/m ²					Rs 65985.00
(7) Providing and apply-					
(7) ing tack coat					
with bituminous					
emulsion -					
Qty. vide TMBP (7)					
Item no. - (6) = 1593.46 m^2					
@ Rs 14.04/m ²					Rs 22372.00
(8) Providing, laying					
(8) and rolling of close					
graded premix ---					
Qty. vide TMBP (7)					

Continuation

40 Rs 1196440.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no: - (02) = 1593.46 m ²					
@ Rs 207.55/m ²					Rs 330722.00
(9) Providing and appl-					
(9) 1/2" face coat					
with bitumen emulsion -					
Qty. vide TMBP (9)					
Item no: - (01) = 6291.35 m ²					
@ Rs 11.77/m ²					Rs 74049.00
(10) Providing and laying					
(10) Semidense bituminous					
concrete - as per					
specification					
Qty. vide TMBP (9)					
Item no: - (2) = 157.28 m ³					
@ Rs 20397.88/m ³					Rs 321635378.00
(11) R.C.C m-15 grade					
(12) kilometre local					
stone - - -					
Qty. vide TMBP (10)					
Item no: - (02) = 3 nos.					
@ Rs 2457.99/no.					Rs 7373.00
(12) 200mm stone					
(13) Qty. vide TMBP (10)					
Item no: (03) = 6 nos.					
@ Rs 658.55/no.					Rs 3951.00
				C/O	Rs 3247913.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Providing and fixing					
(15) of retro reflectorised,					
Cautionary - - -					
Qty. vide TMBP (11)					
Item no: - (64) = 4 nos.					
@ R83735.84/no.					R814943.00
(14) 600mm circular					
(16) Qty. vide TMBP (11)					
Item no: - (5) = 2 nos.					
@ R83835.18/no.					R87670.00
(15) 600mm x 450mm					
(17) rectangular					
Qty. vide TMBP (11)					
Item no: - (6) = 2 nos.					
@ R83706.06/no.					R87412.00
(16) R.C.C m-15 grade					
(18) boundary pillar - -					
Qty. vide TMBP (11)					
Item no: - (7) = 24 nos.					
@ R8517.63/no.					R812423.00
(17) Providing and laying					
(21) of hot applied					
thermoplastic					
Compound - - -					
Qty. vide TMBP (10)					

Continuation
Item no: - (1) = 331.03 m²

@ R8735.40/m²

R8243439.00

C/O R83533800.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) providing and fixing					
(22) of typical masonry					
informatory sign					
board with logo					
Qty. vide TMBP (11)					
Item no: (8) = 2 nos					
@ Rs 9499.99/no.					Rs 18999.00
(19) Brick masonry					
(23) work in cement					
mortar 1:3					
Qty. vide TMBP (11)					
Item no: (01) = 8.572 m ³					
@ Rs 5266.93/m ³					Rs 45148.00
(20) plastering with cement					
(24) mortar (1:4) - - -					
Qty. vide TMBP (13)					
Item no: (01) = ^{58.73} 129.49 m ²					
@ Rs 192.60/m ²					Rs 11311.00
(21) painting two coats					
(25) including primer coat - -					
Qty. vide TMBP (13)					
Item no: (01) = 139.49 m ²					
@ Rs 95.63/m ²					Rs 13339.00
				C/O	Rs 3622597.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			24 F ¹	3622597.00	
Less 10% as per agreement (-)				362259.00	
				R 3260338.00	
Add 1% Labourers				R 32603.00	
Add 12% GBT				R 391240.00	
				R 3664181.00	
S.A.O.					Sagimb
C.S.P.					11.01.2021
12/11/21					J.E

Continuation

Name of Customer :	RAJESH KUMAR
Name of Work/Road :	MARPA TO AKHTA TOLA
Lab Job number :	
Date :	24-12-2020
Section No. :	26

Test Date :	24-12-2020	Road Name :	MARPA TO AKHTA TOLA
Machine No :	394	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval :	
Weather :		UIV Range :	1557 To 5000 mm/km
Start Location :		Dist Range :	0 To 1.8 0.1 * 1000 m
End Location :		Equation :	$Y = 0 * X^2 + 0.989 * X - 13.58$


Print

Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\BRDDA116\OneDrive\Desktop\MARPA TO AKHTA TOLA.xlsx Section No. : 26, Egn : $Y = 0 * X^2 +$
 Name of Customer : RAJESH KUMAR Name of Work/Road : MARPA TO AKHTA TOLA Lab Job number :



Signature
 24.12.2020
 J.E

Signature
 24.12.2020
 J.E

Signature
 24/12/20
 Executive Engineer
 R. W. D. Works Division
 Beland

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR	TEGORY ROAD	IRI	Latitude	ongitude	Event
24/12/20	15:41:0	26	0.1	340	30.3	3400	3349 G	4.44	26.6697	85.27064	Normal
24/12/20	15:41:24	26	0.1	310	30.3	3100	3052 G	4.09	26.67038	85.27138	Normal
24/12/20	15:41:24	26	0.1	350	30.3	3500	3447 G	4.55	26.67101	85.27212	Normal
24/12/20	15:42:0	26	0.1	360	10.1	3600	3546 G	4.67	26.67157	85.27283	Curve
24/12/20	15:42:35	26	0.1	420	30.3	4200	4140 A	5.36	26.67119	85.27379	Bridge
24/12/20	15:42:35	26	0.1	410	30.3	4100	4041 A	5.25	26.67091	85.2748	Bridge
24/12/20	15:43:9	26	0.1	260	30.3	2600	2557 G	3.49	26.67045	85.27564	Normal
24/12/20	15:43:9	26	0.1	320	20.2	3200	3151 G	4.2	26.67013	85.27663	Normal
24/12/20	15:43:9	26	0.1	330	30.3	3300	3250 G	4.32	26.67006	85.27763	Normal
24/12/20	15:43:45	26	0.1	280	30.3	2800	2755 G	3.73	26.67018	85.27867	Normal
24/12/20	15:44:0	26	0.1	330	20.2	3300	3250 G	4.32	26.67058	85.27966	Normal
24/12/20	15:44:20	26	0.1	290	30.3	2900	2854 G	3.85	26.67114	85.28042	Normal
24/12/20	15:44:20	26	0.1	370	30.3	3700	3645 G	4.79	26.6717	85.28125	Normal
24/12/20	15:44:20	26	0.1	350	30.3	3500	3447 G	4.55	26.6722	85.28214	Normal
24/12/20	15:45:0	26	0.1	310	30.3	3100	3052 G	4.09	26.67284	85.28293	Normal
24/12/20	15:45:15	26	0.1	320	20.2	3200	3151 G	4.2	26.67489	85.28357	Normal
24/12/20	15:45:35	26	0.1	290	20.2	2900	2854 G	3.85	26.67563	85.28456	Normal
AVERAGE							3267				

$$Y = 0 * X^2 + 0.989 * X - 13.58$$

$$X = 2900$$

$$Y = 2854$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Signature
24/12/2020
J.E

Signature
24/12/2020
J.E

Signature
24/12/2020
Executive Engineer
R.W.D. Works Division
Belsand