

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेलसंड।

पत्रांक- 943 / बेलसंड दिनांक- 25/01/2021 /

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेलसंड

संज्ञा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय -

MR-3054-BIHAR RURAL ROAD NEW MAINTENANCE POLICY-2018 योजना
अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महोदय,

उपर्युक्त विषय के संबंध में कहना है कि MR-3054-BIHAR RURAL ROAD
NEW MAINTENANCE POLICY-2018 योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण
कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अंग्रेजी - यथावत।

विश्वासभाजन

 25/1/21

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेलसंड

 25/01/21

Requisition for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018.

Name of Division- **RWD (W) Division Beland**

Sl No	Package No	Name of Road	Project ID as per MHS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No & Date	Date of completion as per Agreement	Actual Date of Completion	Value of (IRI in million)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allowed Amount (In Lakh)	Up-to date expenditure as per MHS (In Lakh)	Requested against work done (In Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/SE/BF L/19/0002	JAMUNA BAZAR TO DHANGAR TOLA	NEA22000 1739	2174 Did 06.07.2019	1.580	58,501.00	34,903.76	12,987.23	MBD 2020-21 Did 07.08.2020	06.05.2021	23.12.2020	3183	25	5%	19,77,000	19,77,000	13,62,926	Completed
2	RM/SE/BF L/19/0002	Hashtama to Pachhaki Jadda	NEA2200017 46	2174 Did 06.07.2019	2.000	72,728.00	44,856.65	15,911.57	MBD 2020-21 Did 07.08.2020	06.05.2021	21.12.2020	3408	25	5%	25,89,600	25,89,600	17,44,597	Completed
3	RM/SE/BF L/19/0002	MARPA TO AKHITA TOLA	31608102099	2174 Did 06.07.2019	2.300	83,668.00	50,283.78	18,718.36	MBD 2020-21 Did 07.08.2020	06.05.2021	19.12.2020	3267	25	5%	0.00	0.000000	36,84,181	Completed
Total:-															45,57,600	45,57,600	67,91,699	


Executive Engineer
R.H.D. (H.) Division
Beland
 25/01/21

FORM GFR 19-A

(See Government of India;s Decision (IO below Rule-150)

Form of Utilisation Certificate up to the Month of Jan- 2021

Sl.No.	Name of Schemes	Sanction No.& Date with Amount (in Lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1	Construction or Rural Roads under MR-3054 New Maintenance Policy.	MR-3054-New Maintenance Policy-2018		Certified that out of Rs 224.87958 Lacs of grants-in-aid
		BRRDA	224.87958	Sanctioned during the year in favour of Executive
		Expenditure	224.70042	Engineer R.W.D Works Div. Belsand a Sum of Rs
				224.70042 lacs has been utilised for the purpose of
		Balance Total	0.17916	New Maint. Policy-2018 Schemes as given in the margin
				for which it was Sanctioned and that the balance of Rs.
				0.17916 lacs remaining utilized at the end of the period
				under report.

Certified that I have satisfied my self that the conditions on which the grant-in aid was sanctioned have been dully

Kind of check exercised

- 1 Work have been supervised by Executive Engineer/ Superintending Engineer
- 2 Periodical inspection has been conducted by Excutive Engineer/Superintending Engineer.
- 3 Contruction Material have been tested.
- 4 Measurment have been recorded in the MBs and test check conducted by the Assistant Engineer/ Excutive Engineer
- 5 Other codal formalities have been observed.

Physical progress achieved

- 1 Contruction of Road works.
- 2 Contraction of CDs works .


Divisional Accounts Officer
Rural Works Department
Works Division Belsand


Executive Engineer
Rural Works Department
Works Division Belsand


25/01/21

Name of Customer:

Name of Work/Road:

Lab Job number:

Date:

Section No.:

Test Date:

Road Name:

Machine No:

Road Type:

Start S No:

Side:

Weather:

Interval:

Start Location:

UVI Range: To mm/km

Dial Range: To 01 • 1000 m

End Location:

Equation:

Print


Generate Report and Graph

Rerdraw Graph

Map View

File: C:\Users\BHARDA116\OneDrive\Desktop\JAMMUA BAZAR TO DHANGAR TOLA.xls Section No: 24, Eqn: Y

Name of Customer: PAJESH KUMAR, Name of Work/Road: JAMMUA BAZAR TO DHANGAR TOLA, Lab Job



Sagib

24.12.2020

J.E

[Signature]
24.12.2020

[Signature]

Executive Engineer
R. W. D. Works Division
Belisand

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	TEGORY ROAD	IRI	Latitude	ongitude	Event
24/12/20	15:17:0	24	0.1	270	30.3	2700		2656 G	3.61	26.68014	85.26842	Normal
24/12/20	15:17:0	24	0.1	300	30.3	3000		2953 G	3.97	26.67934	85.26793	Normal
24/12/20	15:17:27	24	0.1	320	30.3	3200		3151 G	4.2	26.67862	85.26731	Normal
24/12/20	15:17:27	24	0.1	330	30.3	3300		3250 G	4.32	26.67781	85.2668	Normal
24/12/20	15:17:27	24	0.1	300	30.3	3000		2953 G	3.97	26.67722	85.26603	Normal
24/12/20	15:17:27	24	0.1	310	30.3	3100		3052 G	4.09	26.67676	85.26512	Normal
24/12/20	15:18:2	24	0.1	330	20.2	3300		3250 G	4.32	26.67592	85.26434	Curve
24/12/20	15:18:2	24	0.1	310	30.3	3100		3052 G	4.09	26.67581	85.26333	Curve
24/12/20	15:18:37	24	0.1	330	30.3	3300		3250 G	4.32	26.67549	85.26237	Normal
24/12/20	15:19:0	24	0.1	300	30.3	3000		2953 G	3.97	26.67523	85.2614	Normal
24/12/20	15:19:12	24	0.1	280	30.3	2800		2755 G	3.73	26.67501	85.26039	Normal
24/12/20	15:19:12	24	0.1	240	30.3	2400		2360 G	3.25	26.67499	85.25929	Normal
24/12/20	15:19:48	24	0.1	400	20.2	4000		3942 G	5.13	26.67493	85.25827	Normal
24/12/20	15:25:41	24	0.1	430	30.3	4300		4239 A	5.48	26.67422	85.25781	Curve
24/12/20	15:26:16	24	0.1	400	20.2	4000		3942 G	5.13	26.6697	85.27064	Normal
24/12/20	15:26:46	24	0.1	400	20.2	4000		3183				
AVERAGE												

$$Y = 2700 \cdot X^2 + 0.989 \cdot X - 13.58$$

X = 4000

Y = 3942

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

94.12.20
5.4

[Signature]
24.12.20

[Signature]
24/12/20
Executive Engineer
R.W.D. Works Division
Belisand

ABSTRACT OF COST

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
① Clearing and grubbing					
① road land (by manual					
means) - -					
Qty. vide Tmbf ①					
Item no:- ① = 0.30 Ha					
@ Rs 49436.70/Ha					Rs 14849.00
② Construction of subgrade					
② and earthen shoulder - -					
Qty. vide Tmbf ①					
Item no:- ② = 633.18 m ²					
@ Rs 176.75/m ²					Rs 111909.00
③ Construction of					
③ granular sub-base					
by providing well					
graded material - -					
Qty. vide Tmbf ①					
Item no:- ③ = 122.87 m ²					
@ Rs 2184.66/m ²					Rs 2690277.00
④ providing, laying,					
④ spreading - - wbm					
grading - -					
Qty. vide Tmbf ①					
Item no:- ④ = 72.0 m ²					
@ Rs 3955.90/m ²					Rs 284824.00
					C/P Rs 701859.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Providing, laying,					
⑤ Spreading and compacting — using r-3					
Qty. vide TMBP (15)					
Item no: ⑤ = 92.78 m ²					
@ Rs 3648.63/m ²					Rs 338519.00
⑥ Providing and applying					
⑥ primer coat with bitumen emulsion (SS-1) —					
Qty. vide TMBP (15)					
Item no: ⑥ = 1237.06 m ²					
@ Rs 41.41/sqm					Rs 51226.00
⑦ Providing and applying					
⑦ tack coat with bitumen emulsion					
— do —					
Qty. vide TMBP (15)					
Item no: ⑦ = 1237.06 m ²					
@ Rs 14.04/m ²					Rs 17368.00
⑧ P/L and rolling of					
⑧ close graded premix					
— — —					
Qty. vide TMBP (15)					
Item no: ⑧ = 1237.06 m ²					
@ Rs 207.92/m ²					Rs 257209.00
			C/b		Rs 1366181.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) 600mm circular					
(16) Qty. vide TMBP (17)					
Item no. - (14) = 2 nos.					
@ R 2792.33/no.					R 5584.00
(15) 600mm x 450mm					
(17) rectangular					
Qty. vide TMBP (17)					
Item no. - (15) = 2 nos.					
@ R 3663.21/NO.					R 7326.00
(16) Reinforced Cement					-
(18) Concrete M15 grade					
boundary filler					
Qty. vide TMBP (17)					
Item no. - (16) = 24 nos.					
@ R 510.17/no.					R 12244.00
(17) P/A of hot					
(19) applied thermo-					
plastic					
Qty. vide TMBP (17)					
Item no. - (17) = 308.57m ²					
@ R 735.40/m ²					R 226922.00
(18) P/F of typical					
(22) mm GSY infomatory					
sign board					
Qty. vide TMBP (18)					
Item no. - (18) = 2 nos.					
@ R 9414.27/no.					R 18828.00

Continuation

C/o R 226275.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Brick masonry work					
(23) in cement mortar					
1:3 - - -					
Qty. vide mp (18)					
Item no: (19) = 5.62 m ²					
@ Rs 5266.93/m ²					Rs 29600.00
(20) Plastering with					
(24) Cement mortar (1:4) - -					
Qty. vide mp (18)					
Item no: (20) = 40.32 m ²					
@ Rs 174.19/m ²					Rs 7023.00
(21) Painting two coats					
(25) including primer coat - -					
Qty. vide mp (18)					
Item no: (21) = 117.12 m ²					
@ Rs 95.63/m ²					Rs 11200.00
					Rs 3284098.00
Less 10% as per agreement (-)					Rs 328410.00
					Rs 2955688.00
Add 1% labourers					(+) Rs 29556.00
Add 12% GST					(+) Rs 354682.00
					Rs 339926.00
Less as per last allotment (-)					Rs 1977000.00
S.A.O.					Rs 1362926.00

Continuation

Signik

25/1/21

23.01.2021
J.E

23.01.2021

J.E