

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-					
Balua to					
Mamara Road					
Agency :-					
Vijay Singh					
At - Shrinagar					
Siwan					
Agreement No -					
140 MAD					
MR/3054 of 2019-20					
Date of commencement					
31-12-19					
Date of completion -					
14-11-2020					
Date of entry -					
Measurement					
(1/4)					
clearing and					
Grubbing Road					
Land - - do - do -					
as per direction					
of E.I.					
2X 10X 30.0X 1.0					600.00m ²
2X 10X 30.0X 1.0					600.00m ²
2X 10X 30.0X 1.0					600.00m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 10x 30.0x 1.0				=	600.00 m ²
2x 10x 30.0x 1.0				=	600.00 m ²
2x 10x 30.0x 1.0				=	600.00 m ²
2x 10x 30.0x 1.0				=	600.00 m ²
2x 10x 30.0x 1.0				=	600.00 m ²
2x 03x 30.0x 1.0				=	180.00 m ²
2x 01x 10.0x 1.0				=	20.00 m ²
					5000.00 m ²
					15000
				=	0.50 Ha
					11/10/20 A.E.
(2/5)					construction of 10-10-10 S.E.
					granular sub-base by heavy

Well graded mate-				
-rial - do - do -				
as per tech. sp (G-50)				
9.68	2.68	0.150	3.893 m ³	
7.51	2.61	0.150	2.935 m ³	
6.57	2.02	0.150	1.993 m ³	
7.42	2.58	0.150	2.981 m ³	
8.34	2.95	0.150	3.684 m ³	
6.65	1.58	0.150	1.578 m ³	
14.51	2.51	0.150	5.461 m ³	
7.23	1.80	0.150	1.954 m ³	
5.51	2.02	0.150	1.671 m ³	
6.63	2.95	0.150	2.929 m ³	
8.30	2.95	0.150	3.667 m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.31	2.02	0.150	$= 2.520 \text{ m}^3$
		9.12	2.86	0.150	$= 3.909 \text{ m}^3$
		5.17	1.14	0.150	$= 0.886 \text{ m}^3$
		8.88	2.51	0.150	$= 3.337 \text{ m}^3$
		9.64	2.51	0.150	$= 3.623 \text{ m}^3$
		8.13	1.58	0.150	$= 1.930 \text{ m}^3$
		11.03	2.68	0.150	$= 4.436 \text{ m}^3$
		9.12	2.59	0.150	$= 3.548 \text{ m}^3$
		6.90	2.68	0.150	$= 2.775 \text{ m}^3$
		6.06	1.80	0.150	$= 1.638 \text{ m}^3$
		8.57	2.86	0.150	$= 3.673 \text{ m}^3$
		5.46	2.02	0.150	$= 1.656 \text{ m}^3$
		7.27	2.45	0.150	$= 2.720 \text{ m}^3$
		6.21	2.02	0.150	$= 1.863 \text{ m}^3$
		4.58	2.68	0.150	$= 1.842 \text{ m}^3$
		9.35	2.68	0.150	$= 3.760 \text{ m}^3$
		9.12	1.58	0.150	$= 2.165 \text{ m}^3$
		9.74	1.89	0.150	$= 2.761 \text{ m}^3$
		8.06	1.80	0.150	$= 2.179 \text{ m}^3$
		9.12	2.02	0.150	$= 2.766 \text{ m}^3$
		5.39	2.95	0.150	$= 2.381 \text{ m}^3$
		8.34	2.95	0.150	$= 3.684 \text{ m}^3$
		5.58	2.20	0.150	$= 1.840 \text{ m}^3$
		6.09	3.03	0.150	$= 2.771 \text{ m}^3$
		7.47	1.32	0.150	$= 1.478 \text{ m}^3$
		3.70	2.68	0.150	$= 1.488 \text{ m}^3$
		5.58	2.64	0.150	$= 2.207 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.35	2.64	0.150	$= 3.679 \text{ m}^3$
		7.22	2.77	0.150	$= 2.979 \text{ m}^3$
		5.58	2.64	0.150	$= 2.207 \text{ m}^3$
					112.01 m^3
 Aph 15/10/15 AE 15/10/15 AE 					
(3/6)					
					providing laying
					spreading and
					compacting stone
					eggt. - do - do
					as per tech. sp.
					(WBM Gr II)

		9.73	2.31	0.075	1.979 m^3
		7.56	2.64	0.075	1.494 m^3
		6.62	2.05	0.075	1.019 m^3
		7.47	2.71	0.075	1.519 m^3
		8.37	2.98	0.075	1.872 m^3
		6.70	1.61	0.075	0.810 m^3
		14.56	2.54	0.075	2.775 m^3
		7.28	1.83	0.075	1.000 m^3
		5.56	2.15	0.075	0.856 m^3
		6.68	2.98	0.075	1.490 m^3
		8.35	2.98	0.075	1.865 m^3
		8.36	2.05	0.075	1.287 m^3
		9.17	2.89	0.075	1.986 m^3
		5.22	1.17	0.075	0.459 m^3

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.93	2.54	0.075	1.698 m ³
		9.69	2.54	0.075	1.843 m ³
		8.18	1.61	0.075	0.989 m ³
		11.08	2.71	0.075	2.253 m ³
		9.17	2.62	0.075	1.804 m ³
		6.95	2.71	0.075	1.413 m ³
		6.11	1.83	0.075	0.840 m ³
		8.62	2.89	0.075	1.867 m ³
		5.51	2.05	0.075	0.848 m ³
		7.54	2.98	0.075	1.638 m ³
		6.26	2.05	0.075	0.963 m ³
		4.63	2.71	0.075	0.941 m ³
		7.40	2.71	0.075	1.711 m ³
		9.17	1.61	0.075	1.109 m ³
		9.79	1.92	0.075	1.410 m ³
		8.11	1.83	0.075	1.114 m ³
		9.17	2.05	0.075	1.411 m ³
		5.44	2.98	0.075	1.214 m ³
		8.37	2.98	0.075	1.872 m ³
		5.63	2.23	0.075	0.941 m ³
		6.14	3.06	0.075	1.410 m ³
		7.52	1.35	0.075	0.761 m ³
		3.75	2.71	0.075	0.763 m ³
		5.63	2.67	0.075	1.126 m ³
		9.40	2.67	0.075	1.880 m ³
		7.27	2.80	0.075	1.526 m ³
		5.63	2.67	0.075	1.126 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		6.03	2.97	0.075	1.083 m ³
		5.30	2.98	0.075	1.03 m ³
		7.95	2.67	0.075	1.590 m ³
		7.28	2.89	0.075	1.576 m ³
		5.61	2.23	0.075	0.937 m ³
		8.29	2.23	0.075	1.385 m ³
		8.58	2.89	0.075	1.858 m ³
		7.41	2.67	0.075	1.482 m ³
					79.29 m ³
(4/9)	providing, laying spreading and compacting stone as per tech sp.				
	(WBM - G.R. II)				
		9.93	2.96	0.075	2.205 m ³
		7.76	2.89	0.075	1.679 m ³
		6.82	2.30	0.075	1.177 m ³
		7.67	2.96	0.075	1.703 m ³
		8.59	3.23	0.075	2.038 m ³
		6.90	1.86	0.075	0.964 m ³
		14.76	2.79	0.075	3.087 m ³
		7.48	2.08	0.075	1.168 m ³
		5.76	2.30	0.075	0.994 m ³
		6.88	3.23	0.075	1.664 m ³
		8.55	3.23	0.075	2.668 m ³
		8.56	2.30	0.075	1.478 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		9.37	3.14	0.075	2.205 m ²
		5.42	1.42	0.075	0.578 m ²
		9.13	2.79	0.075	1.907 m ²
		9.87	2.79	0.075	2.066 m ²
		8.38	1.86	0.075	1.171 m ²
		11.28	2.96	0.075	2.505 m ²
		9.37	2.87	0.075	2.019 m ²
		7.15	2.96	0.075	1.588 m ²
		6.31	2.08	0.075	0.985 m ²
		8.82	3.14	0.075	2.075 m ²
		5.71	2.30	0.075	0.986 m ²
		7.54	3.23	0.075	1.824 m ²
		6.46	2.50	0.075	1.115 m ²
		4.83	2.96	0.075	1.075 m ²
		9.60	2.96	0.075	2.152 m ²
		9.37	1.86	0.075	1.309 m ²
		9.99	2.17	0.075	1.626 m ²
		8.31	2.08	0.075	1.298 m ²
		9.37	2.30	0.075	1.618 m ²
		5.64	3.23	0.075	1.364 m ²
		8.59	3.23	0.075	2.078 m ²
		5.83	2.48	0.075	1.083 m ²
		6.34	3.31	0.075	1.575 m ²
		7.72	1.60	0.075	0.926 m ²
		3.95	2.96	0.075	0.877 m ²
		5.83	2.92	0.075	1.276 m ²
		9.60	2.92	0.075	2.100 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		7.47	3.05	0.075	1.708 m ²
		5.83	2.92	0.075	1.276 m ²
		6.23	2.64	0.075	1.256 m ²
		5.50	3.21	0.075	1.350 m ²
		8.15	2.92	0.075	1.783 m ²
		7.48	3.14	0.075	1.760 m ²
		5.81	2.48	0.075	1.080 m ²
		8.49	2.48	0.075	1.578 m ²
		8.78	3.14	0.075	2.066 m ²
		7.61	2.92	0.075	1.665 m ²
		7.85	2.69	0.075	1.585 m ²
		4.72	3.14	0.075	1.111 m ²
		5.59	2.92	0.075	1.223 m ²
		4.97	3.14	0.075	1.174 m ²
		4.01	2.48	0.075	0.745 m ²
		8.82	3.14	0.075	2.075 m ²
		4.83	2.41	0.075	0.874 m ²
		6.46	3.13	0.075	1.537 m ²
		6.18	2.94	0.075	1.365 m ²
		9.60	2.28	0.075	1.466 m ²
		9.37	3.17	0.075	2.225 m ²
		6.82	2.50	0.075	1.279 m ²
		7.19	3.52	0.075	1.899 m ²
		7.19	3.17	0.075	1.707 m ²
		5.91	2.50	0.075	1.108 m ²
		6.71	3.17	0.075	1.595 m ²
		12.90	3.08	0.075	2.977 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		11.31	2.06	0.075	17.16 m ²
		7.70	2.37	0.075	1.367 m ²
		5.21	2.28	0.075	0.890 m ²
APh 8-11-21 m A.E.					107.189 m²
(5/92)					
providing and					
applying primer					
coat to do - do					
as per tech. sp.					
(SS-1)					
		9.93	2.96	0.075	29.39 m ²
		7.76	2.87	0.075	22.42 m ²
		6.82	2.30		15.68 m ²
		7.67	2.96		22.70 m ²
		8.57	3.23		27.74 m ²
		6.90	1.86		12.83 m ²
		14.76	2.79		41.18 m ²
		7.48	2.08		15.55 m ²
		5.76	2.30		13.24 m ²
		6.88	3.23		22.22 m ²
		8.55	3.23		27.61 m ²
		8.56	2.30		19.68 m ²
		9.37	3.14		21.55 m ²
		5.42	1.42		7.69 m ²
		9.13	2.79		25.47 m ²
		9.89	2.79		27.59 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	D.	D.	
		8.38	1.86		15.58 m ²
		11.28	2.96		33.38 m ²
		9.37	2.87		26.89 m ²
		7.15	2.96		21.164 m ²
		6.31	2.08		13.124 m ²
		8.82	3.14		27.69 m ²
		5.71	2.30		13.13 m ²
		7.54	3.23		24.4 m ²
		6.46	2.30		14.85 m ²
		4.83	2.96		14.29 m ²
		9.60	2.96		28.416 m ²
		9.37	1.86		17.42 m ²
		9.97	2.17		21.67 m ²
		8.31	2.08		17.28 m ²
		9.37	2.30		21.55 m ²
		5.64	3.23		18.21 m ²
		8.59	3.23		27.74 m ²
		5.83	2.48		14.5 m ²
		6.34	3.31		20.98 m ²
		7.72	1.60		12.35 m ²
		3.95	2.96		11.69 m ²
		5.83	2.92		17.62 m ²
		9.60	2.92		28.03 m ²
		7.47	3.05		22.78 m ²
		5.83	2.92		17.02 m ²
		6.23	2.64		16.44 m ²
		5.50	3.23		17.76 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.15	2.92		23.798 m ²
		7.48	3.14		23.48 m ²
		5.81	2.48		14.40 m ²
		8.49	2.48		21.05 m ²
		8.78	3.14		27.56 m ²
		7.61	2.92		22.22 m ²
		7.85	2.69		21.11 m ²
		4.72	3.14		14.82 m ²
		5.59	2.92		16.32 m ²
		4.99	3.14		15.66 m ²
		4.01	2.48		9.94 m ²
		8.82	3.14		27.89 m ²
		4.82	2.41		11.64 m ²
		6.46	3.17		20.47 m ²
		6.18	2.94		18.16 m ²
		9.60	2.28		21.88 m ²
		9.37	3.17		29.70 m ²
		6.82	2.50		17.05 m ²
		7.19	3.52		25.30 m ²
		7.19	3.17		22.79 m ²
		5.91	2.50		14.775 m ²
		6.71	3.17		21.27 m ²
		12.90	3.08		39.73 m ²
		11.13	2.06		22.92 m ²
		7.70	2.37		18.24 m ²
		5.21	2.28		11.87 m ²
					1429.11 m ²

Continuation

		4.6	2.6		11.96 m^2
		3.5	2.5		8.75 m^2
		5.42	1.42		7.69 m^2
		8.38	1.68		14.07 m^2
		5.83	2.48		14.5 m^2
		3.95	2.96		11.69 m^2
		6.23	2.64		16.44 m^2
		5.81	2.48		14.40 m^2
		4.01	2.48		9.94 m^2
		6.82	2.5		17.05 m^2
		5.59	2.92		16.32 m^2
		4.83	2.41		11.64 m^2
					<u>1625.9 m^2</u>

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/94)	providing laying				
	and rolling of				
	close graded				
	premix surface				
	do - do - as per				
	tech. sp.				
	vide page NO-12				
	item NO (618)				
	quantity -				
					1625.9 m ²
(8/195)	providing and				
	applying tack				
	coat with				
	Bitumen emulsion				
	RS-1 - do - do				
	as per tech. sp.				
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²
	10 x 30.0 x 3.75				1125.0 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	10 X	30.0X	3.75		1125.0 m ²
	3 X	30.0X	3.75		337.5 m ²
	1 X	10.0X	3.75		37.5 m ²
					9375.0 m ²
(9/15)	providing and laying semi dense bituminous conc. - do - do - as per tech. sp.				
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	10 X	30.0X	3.75X	0.025	28.125 m ³
	3 X	30.0X	3.75X	0.025	8.43 m ³
	1 X	10.0X	3.75X	0.025	0.93 m ³
					234.36 m ³
(10/15)	providing and laying of hot applied thermo- -plastic compound do - do - as per tech. sp.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0x	0.1			60.0 m ²
2x 10x	30.0	0.1			60.0 m ²
2x 3x	30.0	0.1			18.0 m ²
2x 1x	10.0x	0.1			02.0 m ²
					500.0 m ²

(11/07) providing and
fixing of typical
masonry typical
informatory sign
board -

do - do - as
per specification

02 NOS

~~A.P.~~
13/11/2020
A.E.

~~2/11/2020~~
13/11/2020
J.E.

Continuation

c.o 344459 = N

Continuation

344459 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/90)	Providing laying spread				
	ing stone aggr - do				
	- do - as per tech. sp.				
	(WBM - I)				
	77.27 m ³ @ 4519.50 Rs				358351 = 00
	vide TMBA - 06				
(4/91)	Providing laying spread				
	stone aggr - do - do				
	as per tech. sp.				
	(WBM - II)				
	107.18 m ³ @ 4753.21				509491 = 00
	vide TMBA - 07				
(5/92)	Providing and applying				
	primer coat (S-1)				
	1429.0 m ² @ 46.90 Rs				67032 = 00
	vide TMBP - II				
(6/93)	Providing and applying				
	tack coat - do				
	as per tech. sp.				
	1625.1 m ² @ 15.90 Rs				25851 = 00
	vide TMBP - 12				25905 = 00
(7/94)	Providing laying and				
	Rolling of close				
	graded premix				

C. 1305/84 = 00

Continuation

1305/84 = 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
surface material					
do - do - as per					
tech. Sp.					
1625.9 m ² @ 227.97 Rs					370656 =
vide TMBP - No - 13					
(8/95) Providing and applying					
tack coat -					
9375.0 m ² @ 13.82 Rs					129562 =
vide TMBP - No 14					
(9/96) Providing and laying					
semi dense bituminous					
material - do - do -					
as per tech. Sp.					
234.36 m ³ @ 124.40 Rs					2915865 =
vide TMBP - No. 14 -					
(10/100) providing and					
laying of hot					
applied thermo-					
plastic compound					
- do - do - as					
per tech. Sp.					
500.0 m ² @ 831.0 Rs					415500 =
vide TMBP - No - 15					

(C.O. 5136767 =

Continuation

5/36767

$\frac{ADH}{12/11/2020}$
 $A \cdot E$

Continuation

✓ N^o Continuation 4018.12.2020

2nd & final Bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of Road					
from Balua to					
Daman -					
Name of Agency - Vijay					
King - At					
Shrinagar - Sivas					
Agreement - No - 140 MBD					
MR 13054 of					
2019-20 -					
Date of commencement - 21-12-19					
Date of completion - 14-11-20					
Date of entry -					
Measurement					
1/ construction of					
subgrade and earth					
shoulder - do - do -					
as per tech. sp.					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					
2x 10x 30.0x 0.700x 0.300 = 126.00 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 10x	30.0x	0.700x	0.30 ²		126.00 m ²
2x 10x	30.0x	0.700x	0.300		126.00 m ²
2x 3x	30.0x	0.700x	0.31 ²		37.8 m ²
2x 1x	10.0x	0.700x	0.30 ²		4.2 m ²
					1050.0 m ²

2/ Reinforced cement
conc. M15 grade
km local stone
- do - do - as per
tech. sp.

04 Nos

3/ 200 m stone

10.0 Nos

4/ Retro-Reflectorisised
traffic signs -
do - do - as per
tech. sp.

2x 1.20x 0.8 = 1.92 m²

5/ providing and fixing
of retro-reflecto-
-rised cautionary
mandatory - do -
do - as per tech.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	sp.				
	600 mm equilateral				
	& triangle -				
					15 NOS
6/	600 mm circular				
					05 NOS
7/	600 mm x 450 mm				
	rectangular				
					12.0 NOS
8/	Reinforced cement				
	conc MIS grade				
	boundary pillars				
	- do - do - as per				
	tech. sp.				
					24.0 NOS
9/	Planting of trees				
	by the road				
	side - do - do				
	as per tech. sp.				
					50 NOS
19/12/20 A.G. 19/12/20 19/12/20 19/12/20 19/12/20					

Continuation

Particulars	Details of actual measurement.				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
Stone aggt =					311.65 m^3
Stone dust =					47.13 m^3
local sand =					57.34 m^3
Stone chips =					383.91 m^3
emulsion -					4.23 MT
Bitumen 5-90 -					31.21 MT
earth work -					1050 m^3

<u>ABSTRACT of cost</u>					
1/	clearing and grubbing road land				
	- do - do - as per				
	tech. Sp.				
	0.50 Ha @ 55931.27 Rs =				27965.00
	vide TMBP - 16				
2/	const. of subgrade and earthen shoulder				
	- do - do - as per				
	tech. Sp.				
	$1050.0 \text{ m}^3 @ 199.96 \text{ Rs} =$				209958.00
	vide TMBP - 23				

Continuation

237923.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/	const. of granular				
	sub-base - do - do				
	as per tech. Sp.				
	112.91 m ² @ 2825.59 = 316494 =				
	vide TMBP - 16				
4/	providing laying				
	spreading and				
	compacting stone				
	aggt - do - do -				
	as per tech. Sp.				
	(WBM - 11)				
	77.2 m ² @ 4517.5 = 356351 =				
	vide TMBP - 17				
5/	providing laying				
	spreading stone				
	aggt do - do -				
	as per tech. Sp.				
	(WBM - 11)				
	107.189 m ² @ 4753.21 = 509491 =				
	vide TMBP - 17				
6/	providing and				
	applying primer				
	coat SS-1				
	1429.0 m ² @ 46.90 Rs = 67032 =				
	vide TMBP - 17				

Continuation

CO-1489291=00

BF- 1489291 = 60

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/					
					Providing and applying
					tack coat do-do
					as per tech. sp.
					1625.9 m ² @ 15.90 Rs = 25851.00
					vide TMBP-17
8/					
					Providing laying
					and rolling of
					close graded
					premix do-do
					as per tech. sp.
					1625.9 m ² @ 22.7-22 = 37065.4
					vide TMBP-16
9/					
					Providing and
					applying tack
					coat
					9375.0 m ² @ 13.82 = 129562.00
					vide TMBP-18
10/					
					Providing and laying
					semi dense bitum-
					inous material
					-do-do-as per
					tech. sp.
					234.36 m ² @ 12440.76 = 291586.00
					vide TMBP-19

CO - 4931225 = 00

Continuation

BF 4931225 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/					
					Reinforced cement
					conc. MIS grade
					Km - local stone
					-do - do - as per
					tech sp.
					4 Nos @ 2987.2 Rs 11948.00
					vide TMBP 23
12/					
					200 m stone
					10 Nos @ 792.55 Rs 7925.00
					vide TMBP - 23

13/					
					Retro reflectorised
					traffic sign - do -
					do - as per tech.
					sp.
					192 m ² @ 14198.11 Rs 27260.00
					vide TMBP - 23

14/					
					Providing and fixing
					of retro reflectorised
					cautionary sign -
					600 mm equilateral
					and triangle
					15 Nos @ 4310.14 Rs 64652.00
					vide TMBP - 24

Rs 5043010.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15/	600 mm Circular				
	5 NOS @ 4422.40 Rs				22112=0
	vide TMBP - 24				
16/	600 mm 450 mm				
	rectangular				
	12 NOS @ 4276.49 Rs				51317=0
	vide TMBP - 24				
17/	Reinforced cement				
	conc. M15 grade				
	boundary pillars				
	4 NOS @ 36.15 Rs				
	vide Sp.				
	24 NOS @ 615.28 Rs				14766=0
	vide TMBP - 24				
18/	Planting of tree				
	by the road side				
	de - do - as				
	per test. Sp.				
	50 NOS @ 904.34 Rs				45217=0
	limit = 0.0				
19/	Providing and laying				
	of hot applied				
	thermo plastic				

CO-

5/3/2025=0

Continuation

PF 513/205 = 60


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
compound - do - do					
as per fed. sp.					
500.0m ² @ 831.0 ls					415511.00
vide TMBP - 1B					
20/ providing ad fixing					
of typical masonry					
informatory sign					
board - do - do					
as per MORD sp.					
02 Nos @ 10712.27 ls					21824.00
vide TMBP 1B					

less 10% as per h/c					556852.00
					5011677.00
less previous paid amt					44099184
					9324993.00

Qd	A.C.	19/12/20			19-12-20
S	A.C.				S.E.
A.M.					
M					

Continuation

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total Rs -			5568		529-
Less 10% Below					
As per Agreement -				556852-	
				5011677-	
Less previous					
Payment -				4079184-	
				932493-	
Memo of Payment					
S.V.S.II -			46625-		
V.I.T -			9325-		
V.C.S -			9325-		
V.C.S.T -			9325-		
V.S.U.S.T -			9325-		
SF -			1155000		
Royalty -			34650000		
By cheque -			80236800		
			93249300		
Passed For Rs. 93249300					
(Nine Lac Thirty Two Thousand Four Hundred Ninety Three only -)					
 कर्मपाल अधिकारी प्रमाणित एवं जारी 27.1.2021					

Continuation

VrNo-2 dt-27.1.2021

[illegible]

Scanned with CamScanner