

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.



(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Restoration of local sand					
Road from Alachua to Mushingail Talu,					
Agency: Departmental					
Authority: EE, RWD, Forbesganj					
C.H. No. 22415/FDR/2020					
Date of Entry: 1.					
Work done: 1.					
(1) Boundary and filling of local sand					
do do all complete					
$1 \times 50 \times \frac{8+6}{2} \times \frac{2.5+1.5+2.5}{3}$					1108.33
$1 \times 15 \times \frac{8+6}{2} \times \frac{2.5+4.5+2.5}{3}$					332.50
Total					1440.83
(2) M & W for cutting and erecting 6m to 7.5m					
dia bamboo Piles do all complete					
$2 \times 25 \times 3 \times 3 = 450.00$					
$2 \times 15 \times 3 \times 4 = 360.00$					
					810.00
(3) M & W for Rethogad filling 6m to 7.5m					
dia bamboo runner do all complete					
$2 \times 25 \times 3 = 150 \text{ M}$					
$2 \times 15 \times 3 = 90 \text{ M}$					
					240.00 M

Continuation

Sch. XLV—Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L	B.	D.
Supply of EC by filling of local sand	—	do	—	all complete
		$2 \times 50 \times 1.6715$	$2.5 + 4.925$	498.8
		2	3	
		$2 \times 15 \times 1.6715$	$2.5 + 4.925$	147.25
		2	3	
Total No of EC by				688.08
				22533.9
				$= 22533.91$
				Qty ± 22534 bag
Supply and Carriage of brick bats up 81c	—	do	—	all complete
		$1 \times 50 \times 5 \times 0.30$		75.20
		$1 \times 15 \times 4.5 \times 0.15$		10.13
				$85.13 m^3$

(6/6) Supply laying and Cartage of
 hunc pipe 1000m dia _____
 _____ do _____ cell complet
 $3 \times 3 \times 2.5 = 22.50m$
~~Handwritten signature~~
~~Handwritten signature~~
 AC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Cutting (2)			
(1) Providing and filling of local sand					
— do —					all complete
		$1 \times 85 \times \frac{8+6}{2} \times \frac{2.5+4.5+2.5}{3} = 1884.17$			
(2) m & L for cutting and creching					62m to 75m
dia bamboo piles — do —					complete
		$2 \times 85 \times 3 \times 3 = 1530.00$			
(2) m & L for filling and fixing					62m to 75m.
dia bamboo piles — do —					complete
		$2 \times 85 \times 3 = 510.00$			
(4) Supplying of EC bag filling of local sand					
— do —					all complete
		$2 \times 85 \times \frac{1.6+1.5}{2} \times \frac{2.5+4.5+2.5}{3} = 834.42$			
no of bags $834.42 \times 55.35 = 27467$ bags					
(5) supply and Carriage of Brick bat —					
— do —					all complete
		$1 \times 85 \times 5 \times 0.30 = 127.50$			
(6) Supply, laying and Carriage of lime pipe					
1000 mm dia — do —					all complete
		$0 \times 302.50 = 0.00$			
 15/11/2020 S.C.  18/11/2020 H.C.					

Continuation

Abstract of cost

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(1) Providing and filling of local sand		do			all complete
1440.88 m ² Qty wall Pg (1) L (1)					
1884.17 m ² Qty inside Pg (2) L (1)					
3325.00 m ²					
@ 627.97/m ²					RSL- 2087335.25
(2) m & L for cutting and erecting 62m to 75m dia bamboo piling do — all complete					
810.00 m Qty wide Page (1) L (1)					
1530.00 m Qty wide Page (2) L (1)					
2340.00 m					
@ 75.86/m					RSL- 177512.40
(3) m & L for cutting and fixing of bamboo runner — do — all complete					
240.00 m Qty wide Page (1) L (3)					
510.00 m Qty wide Pg (1) L (3)					
750.00 m					
@ 40.06/m					RSL- 30045.00
(4) supplying of EC bag filling of local sand — do — all complete					
22534.00 m ² Qty wide Pg (2) L (1)					
29467.00 m ² Qty wide Pg (3) L (1)					
52001.00 m ²					
@ 37.35/m ²					RSL- 19412237.25

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Supply and Carriage of brick bat					
do do all complete					
85.13 m ³ Qty note Page (2) 14 (5)					
127.50 m ³ Qty note Page (3) 14 (5)					
212.63 m ³					
@ 1870 L/12/m ³				Rs. -	377707.53
(6) Supply and Carriage of 100mm dia					
hume pipe do all outlet					
22.50 m Qty note Page (2) 14 (6)					
@ 5382.71				Rs. -	121110.97
Total :-					4755950.50
Add 12% GST :-					57074.06
Total :-					5326664.56
<i>[Signature]</i> 15/11/2020 31 <i>[Signature]</i> 18/11/2020					

Continuation