

AGREEMENT NO -

MMGSY (S.C)

Schedule XLV-Form No. 134

LRP ROAD TO HARRIAN COLONY (MMGSY SC)

R.W.D. WD - KISHANGIRI-2 DIVISION

THAKURPADA AND SUB-DIVISION

NAME OF AGENCY - MIS-ABILITY CONSTRUCTION

Pranish SCS

Measurement Book

MR NO - 1030

प्रमाणित किया जाता है कि इस माहि पस्त में
(एक सौ) मुद्रित दोहरे पृष्ठ है। जो... श्री... आशुतोष कुमार
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, ~~पैम्पि~~ ठाकुरगंज
के नाम से निर्गत किया जाता है।

8/3/20

कार्यपालक अभियंता
ग्रा०का०वि० कार्य प्रमण्डल
ठाकुरगंज-2

Re-issue to Shri Ashit Kumar
J.E. Thakurganj

102
08/3/20
12

Sch. XLV - Form No. 134

R.W.D. W.D. KISHANGANJ DIVISION
THAKURGANJ SUB-DIVISION

Measurement Book

No. 1030

Name of officer Shri Ashutosh Kumar

A.E. R.W.D. Thakurganj

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>300 & final Bill</u>				
N/W:-	Const. of Road from				
	LRP Road to Hargiyan				
	colony in the kurgu				
Agreement no-	39/MMSX/SBD/2019-20				
Agency:-	M/s Ability Const. & Supplier.				
Dt. of Start-	26-02-2020				
Dt. of Completion-	25-02-2021				
Actual comp-	05-4-2021				
	Goes 45 days in covid-19				
1.	RCC M/S grade kilometre				
	Paved stone with				
	all comp.				
(i)	kilometres ———				3 Nos
(ii)	200 M stone ———				6 Nos.
2.	P/v. and fixing of				
	Retro reflective sign				
	Board with all comp.				
(i)	700mm Equilateral & triangle —				6 Nos
(ii)	600mm Circle/ov ———				2 Nos
(iii)	600 x 450mm rectangular —				4 Nos.
(iv)	900mm side octagon (stop sign) —				4 Nos

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
(1/1)	setting out Pillars				
	with all comp.				
	vide TMB P.No - 21				
	9/1002 (1/1)	1.65 KM			
	@ 384	1.38/KM			86338=0
(2/2)	Reference Pillars all				
	comp. vide TMB				
	P.No - 21 9/1002 (2/2)				
	1.65KM @ 1759-88/KM				82903=00
(3/3)	clearing and				
	grubbing road				
	land with all comp.				
	vide TMB P.No - 21				
	9/1002 (3/3)	0.371/9			18919=0
(4/4)	const. of Embankment				
	with all comp. (100M)				
	vide TMB P.No - 21				
	9/1002 (4/4)	852.81 M ³			
	@ 141-56/M ³				8120724=0
(5/5)	const of Embankment				
	with 1000M lead all comp.				
	vide TMB P.No - 22				
	9/1002 (5/5)	290.09 M ³			
	@ 175.43/M ³				850890=0

Continuation

Rs. 19,97,74 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.f.B - 1997.74 = 00
(6/7) Const. of subgrade and earthen shoulder with all comp.					
					vide TMB P.No. 22
					from (6/7) 3992.13 m ³
					@ 177.07/m ³ → 70688620
(7/8+13) Const. of granular sub base with all comp. vide TMB P.No. 22 from (7/8+13)					
					1199.64 m ³ @ 1842.62/m ³ = 22104810
(8/9+14) P.V. laying spreading and compacting WBM road with all comp.					
					vide TMB P.No. 22
					from (8/9+14) 472.85 m ³
					@ 84528.26/m ³ → 214115500
(9/10) P.V. and applying primer coat with Bitumen Emulsion (SS1) with all comp.					
					vide TMB P.No. 23
					from (9/10) 53.55 m ²
					@ 45.81/m ² → 24531320

Continuation

R. 55,03,692200

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. f. 88-80		40,922.20
(30/37)	Banks masonry in c.m				
	(113) in parapet all comp.				
	vide TMB P.No - 27				
	q/cum (27/37) 3.36 M ³				
	Rs 290-40/M ³ →				21136.20
(31/38)	Plastering with c.m				
	(114) with all comp.				
	vide TMB P.No. 27				
	q/cum (28/38) 49.796 M ²				
	Rs 142.20/M ² →				7081.20
(32/39)	Painting two coats				
	on new surface etc.				
	vide TMB P.No - 28				
	q/cum (29/39) 23.36 M ²				
	Rs 97.17/M ² →				2270.20
(33/40)	P/v. weepholes all				
	comp. vide TMB P.No-28				
	q/cum (30/40) 20 Nos.				
	Rs 109-97/Mo →				2194.20
					Rs. 9973,603.20
	less 0.11% B & T on as per Agreement				9981.20
					Rs 9063,622.00
	Add 1% Labour cess				Rs 90636.20
	Add 12% GST				Rs 1087635.00
	Continuation				Rs. 10,24,893.20

Assmrv.
12/04/02
GE.

Continuation