

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Of and final bill</u>					
<u>Name of work:- 1044 to Durganagar</u>					
<u>Agency:- M/S Uttar Bihar construction co.</u>					
<u>Agreement No:- 171/20-21</u>					
<u>Date of work order:- 6.8.20</u>					
<u>Date of completion as</u>					
<u>per agreement :- 5.11.21</u>					
<u>Date of completion actual:- 15.6.21</u>					
<u>Date of entry:- 15.6.21</u>					
<u>1/143</u>	Providing & fixing of Working bench mark				0.367 ha

<u>2/150</u>	clearing and grubbing				10.1341
	the road land				201.421
	10x30.0x3.5M	-			1050.0m ²
	2x30.0x3.5M	-			210.0m ²
	1x7.0x3.5M	-			24.5m ²
					1284.5m ²
					0.13 Hect
<u>3/151</u>	Construction of cur				11.221
	bankment with material				
	5x30.0x2.2x0.90M	-			132.0m ³
	30%.				39.60m ³
			Limited to		38.82m ³
	70%.		-		12.4m ³

Continuation

Limited to 90.59m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) on RT					
		2X20.0	X 0.10	-	4.0 m ²
		2X6X30.0	X 0.10	-	36.0 m ²
					40.0 m ²
(ii) on C.C.					
		2X5X30.0	X 0.10	-	30.0 m ²
		2X1X7.0	X 0.10	-	3.4 m ²
					33.4 m ²
<u>17/166</u>	Providing and fixing				
	Place identification sign				1 No
<u>18/167</u>	Planting of trees and				
	their maintenance				4 Nos
<u>19/168</u>	Providing and fixing				
	of typical MMS				5 Nos
<u>20/169</u>	Disassembling of				
	existing structure				
		6.0X1.60	X 0.25	-	2.40 m ³
<u>21/170</u>	Disassembling of existing				
	structure				
		3X2X6.0	X 0.60 X 2.40	-	86.4 m ³
<u>22/171</u>	Removing all types				
	of H.P.				15.0 m
Handwritten signature 15/6/21 JE/Revant Handwritten signature 15/6/21 ME					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			D/F		Rs 2152.876 = 50
GST @ 12%					Rs 258345 = 18
L.C. @ 1%					Rs 2152.8 = 76
					Rs 2432750 = 44
Len @ 0.28% as per agreement				(-) Rs 6568 = 42	
					Rs 2426182 = 02
Len for rounding			(-)		0 = 02
					Rs 2426182 = 00

15.6.21 JE/Rajan	16/6/21 A.G.				
---------------------	-----------------	--	--	--	--

Balance sheet of Bitumen & Emulsion				
Inv. or No. & date	SS-1 M.T.	RS-1 M.T.	Bitumen M.T.	
TBB/20-21/001001	5.0	2.0	-	
31.12.20				
2221100003417			8.764	
19.2.21				
	5.0	2.0	8.764	
Consumption	0.644	0.208	1.439	
Balance	4.356	1.792	7.325	

calculation for S.F. & Royalty

S.F.				
Stone material				
53-22.4-156.38m ²				
@ Rs 608 = 22 Pn ² Rs 95113 = 44				
	10%			9511 = 34