

Sch. XLV-Form No. 134

Sch. XLV-Form NO. 1		Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.		
					2nd or A/C bill	
Name of Road - Construction of Road						
From Khari Quarter to						
Purbi Rahla Jola						
Agency - Muzrai Yodan						
Agreement No - 16 SBP/18-19						
Date of start - 20-12-18						
Date of completion - 19-09-19						
M.D. 02/04/21						
Item ① Construction of						
4th-reinforced, double						
jointed of expansion						
and construction found						
only in plain cement						
concrete.						
$14m \times 10m \div 2 \times 3.75 \times 0.16 = 15.4m^2$						
$3 \times 15m \times 3.75 \times 0.16 = 27m^2$						
$1 \times 5m \times 3.68 \times 0.15 = 2.76m^2$						
$3 \times 15m \times 3.75 \times 0.16 = 27m^2$						
$1 \times 15m \times 3.70 \times 0.14 = 7.72m^2$						
$1 \times 5m \times 3.70 \times 0.15 = 2.71m^2$						
$1 \times 5m \times 3.75 \times 0.145 = 2.71m^2$						
$12 \times 15m \times 3.75 \times 0.16 = 108m^2$						
$1 \times 15m \times 3.75 \times 0.145 = 8.15m^2$						
$1 \times 18m \times 3.75 \times 0.16 = 10.8m^2$						

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x	13.25	3.75	0.16	= 7.8 m ² 220.16 m ²
Item ②	P/V and leveling C.B. Mar III				
	1x30x	3.75x	0.10x	25	= 8.43
	1x20x	3.75x	0.10x	25	= 5.62
					14.05
A/c. No. 02/09/21	A/c. No. 02/09/21				
	Abstract of cost				
(1/1)	Benchmark pillars				
	V.T.M.B.P. No - (1)				
	item no (1) - 2110				
	@ 47757/cch -				9552.50

(2/2)	reference pillars				
	V.T.M.B.P. No - (1)				
	item no (2) - 5140				
	@ 2189.91/cch -				10950.20
(3/3)	clearing and grubbing				
	poor land				
	V.T.M.B.P. No - (1)				
	item no (3) - 0.88 Hec				
	@ 50148.02/hect -				44131.20
(4/4)	excavation for road way				
	in soil using				
	V.T.M.B.P. No - (1) item				
	item no - 121.5 m ³				
	@ 777/m ³ -				9441.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(29/53) Draining & Dowel complete				
V.T.M.B.P. No (17)				
Item no (53) — 4 M				
@ 473.64/M —				1906 =
(30/14) Cont of unreinforced				
plain cement concrete				
V.T.M.B.P. No (19)				
Item (17) — 220 1.6 M ²				
@ 7626.63/M ² —				1679079 =
(31/10) P/V w.B.M. on III				
V.T.M.B.P. No (20)				
Item (2) — 14.05 M ²				

@ 3804.89/M² — 46434 =

6517009 =

Less for 10% below — 6,51701 =

58,65,308 =

Less previous payment — 43,12,346 =

15,52,962 =

A. K. Nay
02/09/21

~~Prishu~~
20/08/21
A.E

~~CXP~~
20/08/21
1/7

Continuation