

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

INDI

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist ON A/C Bill					
Name of work: Const of rural road from Gafkhund Bannagar to Nardula under MMSY					
Agency: Kothagys Kinner					
Agt/ND- 41180/MMSY/Gen/2019-20					
Est: 3-08-2019					
Toc: 2-05-2020					
Date of measurement: 05-2-2020					

① Const of Bm & ref					
Pillar duado					
0.719 km					
② Clearing & grubbing					
of road land duado					
10 x 30.00 x 7.00 = 2100.00 m ²					
10 x 30.00 x 6.50 = 1950.00 m ²					
8 x 30.00 x 5.00 = 1200.00 m ²					
1 x 20.00 x 5.00 = 100.00 m ²					
4350.00 m ²					
or 0.464 Hect					

cl

Continuation

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on AC Bell

Name of work: Const of rural road
from Gafakhur Ram Nagar
to Nandua under MMGSY

Agency: Kankhije Kumer

Agt No: 41/SBD/MMGSY/Gen/2019-20

Est. No: 3.08.19

TOC: 02.05.20

Date of Measurement: 10.6.20

(1) Const of ref pillar
0.719 Km

(2) Const of embankment

Material obtained

from borrow pit do do

Chaining Filling Mean STY
(m) (m) (m) (M³)

0	6.64	-	-
50	6.46	6.55	277.50
100	6.82	6.64	332.00
150	6.44	6.63	331.50
200	6.62	6.53	326.50
250	6.64	6.63	331.50
300	6.84	6.74	337.00
350	6.66	6.75	337.50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/FB	400	2184.00
(1V) 90mm spl octagon					
02 nos @ 15			8243.19		
				15	16486.40
(25/28) Piv & laying road					
marking on BT surface					
vide Imp 12					
94.20 m ² @ 15			852.00		
				15	80258.00
(26/29) Piv & laying road					
marking on conc					
surface do do					
vide Imp 12					
49.60 m ² @ 15			869.00		
				15	43102.00
				Rs	4142030.00
Less 10% Below				Rs	414203.00
				Rs	3727827.00
Less already paid				Rs	1938820.00
upto 1st MAC				Rs	1788937.00
Limit as per					
Allotment - Rs - 1518413.00					
Balance					
Rs 16.10.20					
Updating statement					
(1) E/W - 3074.02 m ³					
(II) Metal - 433.13 m ³ @ 466.20					
(III) S/D wt - 60.14 m ³ @ 166.22					
(IV) S/mc - 248.40 m ³ @ 466.20					
(V) S/chips - 58.11 m ³ @ 166.22					
(VI) Sand - 28.05 m ³ @ 166.22					