

m m d s y

m.B.No - 422

Schedule XLV-Form No. 134

20-21

m.m d s y पथ बड़ीमठ र शमा टोला में

निर्माण कार्य हेतु

प्रमंडल. गोवा २१

DIVISION

अवर प्रमंडल. परबला

SUB-DIVISION

m.B.No - 422

Measurement Book

A. Milind

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं। निम्न
श्री आरविन्द कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल, परबला को निर्गत किया
जाता है।

15.5.22
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
Bosley
12/5/22

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल परबला SUB-DIVISION

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—Const. of Road					
from Mukhyamantri Road					
Bazi math to Sharma tala.					
Name of Agency—Abhishek Milind					
Agreement No—13580/20-21					
Date of start—13.05.2020					
Date of completion—12.02.2021					
Record Measurement					
Date—20.05.2020					
1. Setting out pillars					
Prv. & fixing of working					
benchmark pillars etc-do-					
do-all comp. job —					
working benchmark pillar—1 nos.					
Reference pillar—2.0 nos.					
2. clearing & grubbing					
road land (by manual means)					
including uprooting wild					
vegetation etc-do-do—					
all comp. job —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of Road					
from Mukhyamanthai Road					
Bari Math to Sharnag lola.					
Name of Agency - Abhishek Milind					
Agreement No - 13 SBD/20-21.					
Date of Start - 13.05.2020					
Date of Completion - 12.02.2021.					

Reconal measurement

Date - 10.11.2020

1. setting out pillars

clearing & grubbing

Road Land (By manual

means) including uprooting

wild vegetation, bushes etc-

do-do-all comp. job -

$$2 \times 1 \times 30.0 \times 1.50 = 90.0 \text{ m}^2$$

$$2 \times 1 \times 14.0 \times 1.50 = 42.0 \text{ m}^2$$

$$132.0 \text{ m}^2$$

$$= 0.013 \text{ Hq.}$$

2. Box cutting

Excavation for roadway in

soil using manual means

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
iii) Maintenance Bagged - 1.000					
ORs. 8,916 = 75/m ² —				Rs.	8,917 =
				Rs.	29,15,035 =
less 1.01.1. below (—)				Rs.	29,442 =
as per agg ^d .				Rs.	28,85,593
less previous payment &				Rs.	23,76,323 =
				Rs.	5,09,270 =
<i>Self</i>					
12.01.2022					
T.E.					
<i>Self</i>					
12.01.2022					
T.E.					
<i>Self</i>					
12.01.2022					
T.E.					
material consumption					
i) E/W - 56.225 m ³					
ii) 53mm to 26.5mm - 3.801 m ³					
ORs. 458 = 22/m ³ —				Rs.	4,742 =
iii) 26.5mm to 4.75mm - 4.887 m ³					
ORs. 499 = 76/m ³ —				Rs.	2,442 =
iv) 2.36mm below - 2.172 m ³					
ORs. 150 = 80/m ³ —				Rs.	327 =
v) 53mm to 22.4mm - 12.1 m ³					
ORs. 458 = 22/m ³ —				Rs.	5,544 =
vi) 11.2mm - 2.4 m ³					
ORs. 345 = 52/m ³ —				Rs.	829 =
vii) Crushed stone - 13.206 m ³					
ORs. 528 = 14/m ³ —				Rs.	10,143 =
viii) Sand - 9.6 m ³					
ORs. 150 = 80/m ³ —				Rs.	1,448 =
<i>Self</i>					
12.01.2022					
T.E.					