

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2 nd on A/c Bill				
N/W:-	Chauhan Ps Mustafapur Chowk (Shivshankar Prasad ke Ghar) to Asadpur Bhairka Ramchandra Thakur PMGSY Sadak Tak.				
Agency:-	Rameshwar Singh				
Agreement No:-	80/SBD/2021				
Date of Start:-	14-12-2020				
Date of Completion:-	13-12-2021				
Record Measurement					

1.	Supply and providing NP3 300mm Dia Hume pipe Across the Carriageway.				
	$9 \times 2 \times 2.50 = 45.00 \text{ m}$				
	$1 \times 3 \times 2.50 = 7.50 \text{ m}$				
	T. Qty = 52.50 m				
2.	WBM Gr-3, Providing laying, Spreading and Compacting Stone Aggregates.				
	$1 \times 10 \times \frac{(7.50 + 3.75)}{2} \times 0.075 = 4.22$				
	$2 \times 30 \times 3.750 \times 0.075 = 16.88$				
	$1 \times 5 \times 3.750 \times 0.075 = 1.41$				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. Supply and providing					
NP3 300mm Dia Hume					
Pipe Across Carriage way...					
Vide TMB. P.N. (24) item ①					
Qty = 52.50 m					
② Rs 505.00/m = Rs 26512.50					
Total = Rs 7020819.40					
Add 12% GST & 1% L.C. = Rs 912706.52					
Total = Rs 7933525.92					
Less Previous Payment = Rs (-) 5765274.00					
Total = Rs 2168251.92					
Add Seigniorage Fee = Rs 41526.00					
Total = Rs 2209777.92					

Say Rs 2209778.00

15/06/2021
J.E.

15/06/2021
A.C.
CSP
15.06.2021

Material Statement

1. Stone Aggregat. = 655.0 m³
2. Screening Material = 129.5 m³

15/06/2021
J.E.

15/6/2021
A.C.