

M/R to Road from
BARO BAJAR TO GARHARA
1892

Schedule XLV-Form No. 134

Bagasani

DIVISION

Barani

SUB-DIVISION

Measurement Book

20/01/2020
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग

Name of Work: बिगुमराय
Situation of Work: बिगुमराय
Agency by which work is executed - STP
Date of Measurement - STP
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - <u>M/R to Road</u>					
from <u>Baro Bajar to</u>					
<u>Barhara under Khen Pister</u>					
<u>poly 2018.</u>					
<u>Block: - Barauni</u>					
<u>Agency: - Sri Chandan Kumar</u>					
<u>At: Pipra, P.O. Dumari</u>					
<u>Dist - Begusarai</u>					
<u>Length: - 2.150 km</u>					
<u>Package No: - M/R - N/19-20 Begusarai</u>					
<u>Agreement No: - 08-MBD/NMT-2018</u>					
<u>2020-21</u>					
<u>Work start date: - 05.03.2021</u>					
<u>Completion date: - 04.03.2022</u>					
<u>Agreement value: -</u>					
<u>Const. Cost: - Rs. 41,32,131.00</u>					
<u>Maint. Cost: - Rs. 21,50,108.00</u>					
<u>Agreement rate: - Rs. 62,82,239.00</u>					
<u>0.05% below</u>					
<u>Details of measurement</u>					
<u>1/1 Cleaning and grubbing</u>					
<u>of road and manually.</u>					
<u>2x 7x10x30.00 x 100 = 4200.00 m²</u>					
<u>Continuation</u>					
<u>2x 30.00 x 1.00 = 60.00 m²</u>					
<u>2x 20.00 x 1.00 = 40.00 m²</u>					
<u>4300.00 m²</u>					
<u>= 0.43 Hec</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/26			B.P. = R. 35,48,		235 = w
Brick Masonary					
work done (1:3)					
do do - complete					
2.88 m ² (T.M.B.P. 09)					
@ R. 5256220			R. 3129 = w		138 = w
26/27					
plastering with					
Cement (1:4) - do - do					
all complete job.					
20.16 m ² (T.M.B.P. 10)					
@ R. 155 = 21 m ²			R. 3129 = w		
27/28					
Parting from Coat					
on new concrete					
Surface - do - do					
Complete job					
58.56 m ² (T.M.B.P. 10)					
@ R. 96240/m ²			R. 5645 = w		
R. 35,72,147 = w					
Add for G.S.T @ 12% = R. 428					658 = w
Add for labour cost @ 1% = R. 35721 = w					
R. 40,36,526 = w					
Less for beten @ 0.05% = R. 2018 = w					
R. 40,34,508 = w					
20/06/21					

Continuation

05/06/21
J.B.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
<u>Material Statement</u>				
EFW =		1290.00	mf	
Stone metal =		169.25	mf	
Stone dust =		26.75	mf	
Stone chips =		328.00	mf	
Local sand =		22.38	mf	
SS +		0.21	mf	0.663 mf
RS-1 =		2.594	mf	
Sgo =		25.940	mf	

Continuation