

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd end final bill					
N/W - Const & Maint. of road from Dudhiya tal to Chharra pathi tal Under MMGSY					
M/A - Shri Krishnakant Takur					
A99. No - 88 SBD/2019-2020					
Date of start - 31-12-2019					
Date of comp - 30-9-2020					
Actual date of comp - 25-4-21					
① providing and applying Prime coat SS-1 etc.					
$35 \times 30.4 \times 3.75 = 3937.50 \text{ m}^2$ $1 \times 20.4 \times 3.75 = 75.00 \text{ m}^2$ $= 4012.50 \text{ m}^2$					
② providing and applying tuck coat RS-2 etc.					
Same Area of prime coat					
$= 4012.50 \text{ m}^2$					
③ providing and laying 20 mm thick premix Mix Seal surface etc.					
Same Area of prime coat					
$= 4012.50 \text{ m}^2$					
Bhadhary					
21-04-2021					
2.5					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract					
① providing & fixing working B.M. pillar etc.					
Qty vide T.M.B. P.No. (12)					
= 9 Nos ea 2485 = 08/Nos					
					R 22,366=.
② Clearing & grubbing road land etc.					
Qty vide T.M.B. P.No. (12)					
= 0.415 Hect ea 49496 = 70/Hect					
					R 20,541=.
③ Excavation for roadway in soil etc.					
Qty vide T.M.B. P.No. (12)					
= 13.75 M ³ ea 74 = 10/M ³					
					R 1019=.
④ Const. of embankment with app. material etc.					
Qty vide T.M.B. P.No. (20)					
① 1000 Mtr lead etc = 402.852 M ³					
ea 175 = 11/M ³					
					R 70543=.
② 100 Mtr lead etc = 1611.408 M ³					
ea 139 = 90/M ³					
					R 225,436=.
⑤ Const. of subgrade & shoulder with app. materials etc.					
Qty vide T.M.B. P.No. (20)					
= 985.74 M ³ ea 176 = 75/M ³					
					R 1,74,230=.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Providing & laying 1000 mm dia H.P. etc					
Qty vide T.M.B.P.N. (14)					
= 15.0 mtr					R 3934 = 137 mm
					R 59,012 =
					R 71,51,520 =
Add 12% GST					R 8,58,182 =
Add 1% L/CSS					R 71,515 =
					R 80,81,217 =
Less 0.01% below					208 =
as per R 74					R 808 =
					R 80,80,409 =

Less previous bill

vide T.M.B.P.N. (15) R 63,90,423 =
 B 16,89,986 =

Dhondray
 25-4-2024
 2-8