

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -					
Road from Gaya Rajauli					
Pat 1028 Path to					
Assurain under MMHSY (Gen)					
Name of Agency -					
Sharma Kumar					
Singh, At - Amari, P.S. -					
Muzaffar, Dist - Gaya					
Agreement No. -					
37/MMHSY/Gen/SBY/2024					

Date of commencement - 07.07.20

Date of completion - 06.04.24

Date of measurement - 18.01.24

(1) Const. of Bench mark
& Reference Pillar -

(i) Reference & working
bench mark -

0.553 K.M.

(ii) Reference Pillar / Bridge -

0.553 K.M.

(2) Clear & Grubbi road
land -

$9 \times 30.00 \times 9.00 \text{ m} = 2430.00 \text{ m}^2$

$9 \times 30.00 \times 5.00 \text{ m} = 1350.00 \text{ m}^2$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 17.00 m x		4.50 m x	0.075 m		5.74 m ³
1 x 30.00 m x		3.75 m x	0.075 m		8.44 m ³
1 x 10.00 m x		3.75 m x	0.075 m		2.81 m ³
1 x 15.00 m x		3.50 m x	0.075 m		3.94 m ³
1 x 10.00 m x		3.75 m x	0.075 m		2.81 m ³
1 x 12.00 m x		3.25 m x	0.075 m		2.93 m ³
					158.89 m ³

③ Const of unreinforced

C.C. Pavement - etc

$$5 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 90.00 \text{ m}^3$$

$$1 \times 25.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 15.00 \text{ m}^3$$

$$1 \times 23.00 \text{ m} \times \underline{4.50 + 3.90} \text{ m} \times 0.16 \text{ m} = 15.46 \text{ m}^3$$

$$1 \times 11.00 \text{ m} \times 2.85 \text{ m} \times 0.16 \text{ m} = 5.01 \text{ m}^3$$

$$1 \times 17.00 \text{ m} \times 4.50 \text{ m} \times 0.16 \text{ m} = 12.24 \text{ m}^3$$

$$1 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 18.00 \text{ m}^3$$

$$1 \times 10.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 6.00 \text{ m}^3$$

$$1 \times 15.00 \text{ m} \times 3.50 \text{ m} \times 0.16 \text{ m} = 8.40 \text{ m}^3$$

$$1 \times 10.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 6.00 \text{ m}^3$$

$$1 \times 12.00 \text{ m} \times 3.25 \text{ m} \times 0.16 \text{ m} = 6.24 \text{ m}^3$$

$$182.35 \text{ m}^3$$

④ Plv R.C.C. M20 in

found. - etc

$$5 \times 30.00 \text{ m} \times 1.50 \text{ m} \times 0.15 \text{ m} = 33.75 \text{ m}^3$$

$$1 \times 2.00 \text{ m} \times 1.50 \text{ m} \times 0.15 \text{ m} = 0.45 \text{ m}^3$$

$$34.20 \text{ m}^3$$

R. Shankar

Continuation
2.3.2021

7
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost,					
(1/12) Const of Bench mark					
& Reference Pillars					
— — etc					
(i) Reference & working					
bench marks —					
Qty vide TMS					
Page No. (01) — 0.553 KM					
@ ₹ 4944.19/KM —					₹ 2734.10
(ii) Reference Pillars/Bench					
marks					
Qty vide TMS					
Page No. (01) — 0.553 KM					
@ ₹ 3270.33/KM —					₹ 1808.00
(2/3) Clearing & Grubbing					
road land — etc					
Qty vide TMS					
Page No. (1) — 0.378 Hect					
@ ₹ 49530.51/Hect —					₹ 18723.00
(3/204) E/W in excavation					
of found. — etc					
Qty vide TMS					
Page No (02) — 19.59 m ³					
@ ₹ 285.17/m ³ —					₹ 5586.00
(4) Plv P.C.C M10 in					
found. — etc					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Obtained from borrow pit -- etc					
(a) For 1000 m lead					
Qty incl THB					
Page No. (4) - 244.56 m ³					
@ ₹ 181.87/m ³ — ₹ 44478.12					
(b) For 100 m lead					
Qty incl THB					
Page No. (4) - 570.65 m ³					
@ ₹ 139.74/m ³ — ₹ 79743.00					
(10/6) Cost of Sub-grade					
of E shoulder -- etc					
Qty incl THB					
Page No. (4) - 936.00 m ³					
@ ₹ 183.51/m ³ — ₹ 171765.00					
(11/22) Supply, P, H & place HUSD bar in					
found, -- etc					
Qty incl THB					
Page No. (4) - 1.504 MT					
@ ₹ 58285.63/MT — ₹ 87662.00					
(12/22) Plv RCC M20 in					
found, -- etc					
Qty incl THB					
Page No. (8) - 34.70 m ³					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 4804.91/m ³					₹ 164328.14
(13) Const of G.S. B. g 2					
— — — — —					
Qty vide TMB					
Page No. (05) - 324.73 m ³					
@ ₹ 1231.52/m ³					₹ 399911.00
(14/8) Plv, lay's & spread f					
Comp. to WBM 40 ~					
or					
Qty vide TMB					
Page No. (05) - 158.89 m ³					
@ ₹ 1810.23/m ³					₹ 287627.00
(15/12) Const of un-rendered					
c.c. Pavement — etc					
Qty vide TMB					
Page No. (6) - 182.35 m ³					
@ ₹ 5200.89/m ³					₹ 948382.00
					₹ 2275285.00
Add G.S. T. 12 N. (1)					₹ 273034.00
Add L. S. 1 V. (1)					₹ 22753.00
					₹ 2571072.00
Less 10% below					₹ 257107.00
					₹ 2313965.00
					₹ 2321587.00
Thanks 27.2.21 J.G.					
V. M. W. 3.5.2021 MS					
Limit = 10,41,284.00					
Col RHS					