

Final Bill

12

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

N/N/R - const of road from Banke

Belher Road to Samalkhiya P.Money

Road Sojolihi to Rengani's

Agency - mister Azaad

Agraw - 21 SBD / 2020-21

D/commencement - 02-06-2020

D/completions - 01-09-2021

Agreement - 10/- below

measurement

Nil

Printed
29/06/21
NE

Signature
29/06/21
J.E.

Abstract of final bill

(1) Pv & fixing of C.m. pillar

04100. V.T.m.B. Page (3)

@ Rs 1744.23 /esch → 6977=

(2) cleaning & grubbing

road land → 78

0.3338 179 V.T.m.B. page (3)

@ Rs 51133.76 /179 → 17068=

(3) const of embankment

land upto 12m →

1440.79 m³ V.T.m.B. page (4)@ Rs 134.21 /m³ → 193368=

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(92) 19) Providing & fixing of road reflective cautionery, medatory & informative sign board P.S. 600mm equilateral Δ 04 NO. V.T.M.B. Page 10 @ Rs 1704.30 /sqm → 6817 = ₹					
600 mm circular board 03 NO. V.T.M.B. Page 10 @ Rs 176.52 /sqm → 5297 = ₹					
800 mm X 600 mm □ 03 NO. V.T.M.B. Page 10 @ Rs 1860.48 /sqm → 5580 = ₹					
900 mm size octagon 02 NO. V.T.M.B. Page 10 @ Rs 1953.03 /sqm → 3906 = ₹					
					57,22,577 = ₹

Add 12x. 587 + 1x. 6 cm → 243935 = ₹

6466512 = ₹

10% less as per agreement ⇒ 646651 = ₹

5819861 = ₹

Less previous payment ⇒ 4476459 = ₹

Net payable amt → 13,43,402 = ₹

(Rs) Thirteen lakh forty three

thousand four hundred two) only

P.G.P	Printed	Skinned
X	25.06.2021	28.06.21
Pratik 817121	A.E	J.E.
E.G		

X
Pratik 817121
E.G