

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 1080अनु0 / चकिया, दिनांक: 09 / 07 / 2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

विश्वासभाज

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 1080

दिनांक-09-07-2021

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Alloted Amount (In lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21Chakia/01 (RM/EA/CHA/20/0001)	Pipra NH-28 to Kalyanpur Road	31708204080	Latter No.2496 Date- 30.07.2020	9.100	422.23200	303.89592	64.48113	Date- 24.11.2020 21 MBD/2020-21	23.08.2021	In Progress	2257.51	25	05.00	156.25314	156.25314	60.41398	Work in Progress
					9.100	422.23200	303.89592	64.48113									60.41398	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

23/07/21

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Sand filling in foundation trenches (Extra item) on existing road in Pipra Market Portion					
	2x	30.00	6.00	0.75	270.00 m ³
	1x	25.00	6.00	0.75	112.50 m ³
	5x	30.00	6.00	0.45	405.00 m ³
	3x	30.00	6.00	0.40	216.00 m ³
	1x	28.00	6.00	0.45	75.60 m ³
				Total	1079.10 m ³
Long cut				checked	
11/6/21				11/6/21	
J.E.				AE	

ABSTRACT OF COST

①/1	Cleaning & grubbing of road land				
	Qty. vide T.M.B.P. 32				
	0.90 Hk. @ Rs. 52970.40/Hk				Rs. 47,673.00
②/2	Construction of Sub grade & earthen Shoulders				
	Qty. vide T.M.B.P. 32				
	3036.60 m ³ @ Rs. 192.04/m ³				Rs. 5,83,149.00
③/3	Construction of C.S.B. G.I.				
	684.63 m ³ vide T.M.B.P. 32				
	267.73 m ³ vide T.M.B.P. 36				
	952.36 m ³ Licensed to				
	952.26 m ³ @ Rs. 2075.82/m ³				Rs. 19,76,720.00
	Continuation				
	C.O. Total				Rs. 26,07,542.00

B.F. - Rs. 26,07,542=

39

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Providing, laying, Spreading & Compacting of WBM Gr. II					
Qty. vide T.M.B. P. 32					
101.39 m ³ @ Rs. 3610.84/m ³					Rs. 3,66,103=
(5/5) Providing, laying, Spreading & Compacting of WBM Gr. III					
Qty. vide T.M.B. P. 32					
173.85 m ³ @ Rs. 3353.78/m ³					Rs. 5,83,055=
(6/6) Providing & applying of Primer Coat with bitumen emulsion (SS-1)					
Qty. vide T.M.B. P. 33					
2318.00 m ² @ Rs. 42.95/m ²					Rs. 99,558=
(7/7) Providing & applying of tack coat with bitumen emulsion (RS-1)					
Qty. vide T.M.B. P. 33					
29693.00 m ² @ Rs. 14.70/m ²					Rs. 4,36,487=
(8/8) Providing, laying & rolling of M.S.S. Over WBM Gr. II					
Qty. vide T.M.B. P. 33					
2318.00 m ² @ Rs. 208.83/m ²					Rs. 4,84,068=
(9/9) Providing & laying Semi dense bituminous Concrete					
Qty. vide T.M.B. P. 33					
699.04 m ³ @ Rs. 10848.45/m ³					Rs. 75,83,500=
Continuation					
C.O.					Total Rs. 1,21,60,313=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/10) Construction of ker. drain- for cast P.C.C. Pavement					
299.25 m ³ vide T.M.B. P.33					
708.615 m ³ vide T.M.B. P.37					
1007.865 m ³ permitted to					
1007.475 m ³ @ Rs. 6978.33/m ³ Rs. 70,30,493.00					
(11/18) Providing & laying of hot applied thermoplastic bit compound					
Qty. vide T.M.B. P.33					
1540.00 m ² @ Rs. 721.95/m ² Rs. 11,11,803.00					
(12/20) Providing & laying of					

hot applied thermoplastic compound					
Qty. vide T.M.B. P.37					
280.00 m ² @ Rs. 808.52/m ² Rs. 2,26,386.00					
Total					Rs. 2,05,28,995.00
Add 1% Labour cess (+)					2,05,290.00
Add 12% GST (+)					24,63,479.00
					Rs. 2,31,97,764.00
Less 6.60% below (-)					Rs. 15,31,052.00
					Rs. 2,16,66,712.00
Less Previous Payment					
Vide T.M.B. P.34 (-)					Rs. 1,56,25,314.00
					Rs. 60,41,398.00
3mg Exp					
11/6/21					
J.E.					

Continuation