



मे सजीन से हरे कुल 100 (एक सौ) वृष्ट है
जिसे श्री रामरुकवाल प्रसाद सिंह यादव सहायक
अभियंता, ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल रड्ड के नाम निर्गत किया जाता है।


30/8/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, बिहार शरीफ


30/8/20

Sch, XLV-Form No. 134

विहार शरीफ DIVISION

रड्ड SUB-DIVISION

Measurement Book

No. 2998

Name of Officer श्री रामरुकवाल प्रसाद सिंह यादव

सहायक अभियंता अवर प्रमंडल, रड्ड

Date of first entry

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IST on A/C Bill					
Name of work — Maintenance of road from MH-31 Dhamals Dargah Path to Gaganpur.					
Head — MR-3054 (new maintenance policy)					
Agency — Deepak Kumar Shivpuri, Ramchandrapur, Bihar Sharf, Malanda					
Agreement No — MBD-10/2020-21					

Agreement rate - 0.00% Below of BOB Rate

Agreement Amount - ₹ 3073242.00

Date of work start - 09/12/2020 / ASR

Date of completion - 08/09/2021 / Agreement

Date of measurement - 05/02/2021

(1) Clearing and grubbing road
land - all complete

2x4x	30.10	x 1.10	=	264.10m ²
2x6x	30.10	x 1.10	=	360.10m ²
2x4x	30.10	x 1.10	=	264.10m ²
2x5x	30.10	x 1.10	=	300.10m ²
2x8x	30.10	x 1.10	=	480.10m ²
2x3x	30.10	1.05	=	189.10m ²
2x1x	2.50	x 0.80	=	4.00m ²

1861.00m²

Continuation - 0.190 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add Self storage Fee				Rf R	1628503.10
(i) Subgrade and earthen shoulder					
Qty wide TMB Page 14 = 558.10 m ³					
@ R 33.10 x $\frac{10}{100}$ / m ³ = R					1841.10
(ii) Min seal surfacing					
Qty wide TMB Page 14 = 523.13 m ²					
@ R 14.13 x $\frac{10}{100}$ / m ² = R					739.10
(iii) SDB c					
Qty wide TMB Page 15 = 87.15 m ³					
@ R 795.97 x $\frac{10}{100}$ / m ³ = R					6937.20
(iv) Plastering with cement mortar					

Qty wide TMB Page 16 = 63.50 m²
 @ R 184.59 x $\frac{10}{100}$ / m² = R 1170.10
 R 1639190.10

Less Preliminary paid amount

Wide TMB Page 12 = R 1616701.10
 R 22489.10

(BIC) 29/5/21
 BB

31/7/21
 AB

Cont P

31/7/21

Thus I certify that

- (i) work has been completed as per specification and direction by E/I
- (ii) there are no dues to contractor against Bill
- (iii) Now maintenance period started

(BIC) 29/5/21
 BB

Continuation
 31/7/21