

MMGSY (SC)

Const. of Road from Tetaria Devi Asthan to

Schedule XLV Form No. 134.

Kunjeshwar Gilan.

RWD Imamganj

DIVISION

Block - Imamganj

SUB-DIVISION

Measurement Book

(577)

Conl : → Ashutosh Kumar

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
152 cm A/C Side					
Abstract of coll					
(1) Const. of benchmark and reference points					
9.24. vide P-1 item (1)					
0.332 km @ Rs 4608.50/km Rs					1530.00
(2) Const. of reference points					
9.24. vide P-1 item (2)					
0.332 km @ Rs 2887.38/km Rs.					930.00
(3) Cleaning and grubbing road and other work					
9.24. vide P-1 item (3)					
0.23489. @ Rs. 51161.75/1000 Rs.					11767.00
(4) Const. of embankment with approved material etc. vide					
9.24. vide P-3 item (4)					
(i) 70% 9.24. from 1000 M level					
228.12 m ³ @ Rs 139.79/m ³ Rs.					31889.00
(ii) 30% 9.24. from 1000 M level					
97.76 m ³ @ Rs. 175.02/m ³ Rs.					17129.00
(5) Const. of G.R. by providing well graded material etc. vide					
9.24. vide P-3 item (5)					
126.20 m ³ @ Rs 202.284/m ³ Rs					25528.20
					B. 318527.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 318 527 = 00
(6) W.B.M. grading - 3 materials					
Piv. laying & grading on /					
compacting stone aggregate					
Qty. vide P-4 item (6)					
69.35 m ³ Q.Rs. 94.66 m ³					
Q Rs. 3064 = 68 m ³ —					Rs. 2 90103 = 00
(7) const. of unreinforced plain					
cement concrete pavement					
thickness as per design					
Qty. vide P-4 item (7) 201.92 m ³					
Q Rs. 5627 = 76 m ³ —					Rs. 11 36357 = 00
(8) Floor excavation in					
foundation etc. - 106.					
Qty. vide P-5 item (8)					
16.41 m ³ Q.Rs. 294 = 73 m ³ —					Rs. 4836 = 00
(9) Piv. PCC m-15 in open found -					
ation etc. - 106.					
Qty. vide P-5 item (9) 1.45 m ³					
Q Rs. 4530 = 61 m ³ —					Rs. 6569 = 00
(10) Piv. PCC m-20 in open					
foundation etc. - 106.					
Qty. vide P-5 item (10)					
10.00 m ³ Q.Rs. 4769.85 m ³ —					Rs. 47699 = 00
					Rs. 1804091 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF Rs. 1804091-00
(11) P.V. PC CM-20 cm 46-50 cm					
etc - 506					
Qty. vide P-5 item (11)					3.45 m ³
Q.B. 5196-63/m ³ -					Rs. 17928-00
(12) P.V. & leveling 1st main corner & concrete 4 cm deep					
Qty. vide P-6 item (12)					
7.50 m Q.B. 1183-20/m -					Rs. 8874-00
(13) Laying first class bedding on road composed of gravel & stones					
Qty. vide P-8 item (13)					
2.49 m ³ Q.B. 492-48/m ³ -					Rs. 1226-00
(14) Sand filling in foundation					
etc - 506					
Qty. vide P-6 item (14)					
4.10 m ³ Q.B. 492-48/m ³ -					Rs. 2019-00
(15) P.V. and fixing of 4" dia. 100 mm G.I. temporary signpost with 1000 etc - 506					
Qty. vide P-6 item (15)					
2 no Q.B. 9533-13 each					Rs. 19066-00
(16) Road marking with hot asphalt thermoplastic compound on PCC surface etc - 506					
					Rs. 1853204-00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			06.03	1853	204.00
924.71 del P-6 item (16)					
66.40 m ² 0.75 748.00/m ²				Rs. 49667.00	
				Rs. 1902951.00	
Add 12% GST.				Rs. 228354.00	
Add 1% Labour cess				Rs. 19029.00	
Add 2% Ignorance Fee				Rs. 24030.00	
				Rs. 2174366.00	
less 15% below (-)				Rs. 326155.00	
				Rs. 1848211.00	
Subtotal					
11/5/02/21					
TF					

Continuation