

NH&APD

Name of work → Const. of Road from NH-82 Bhoda Ashta.
to Proposed High School Ghoshwari

Schedule XLV-Form No. 134

Agents → Sndea Bar Sahani

Taqar, Ghoshwari,

Patna.

DIVISION

10% Below

SUB-DIVISION

332

Measurement Book

Date of Agreement - 3.7.18

Date of completion - 2.4.19

एँ औ f

तथा

म न

अ

संख्या

20

18

मार्ग

At Home & Final Bill. dt - 25/05/2021
B 19/05/2021

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of road from				
	NH 82 Bhole Astham to Proposed				
	High School Ghaswar.				
Agency:-	Indradev Sahani, Dagerpar,				
	Tarter.				
Agreement No.	19/SBD/2018-19				
Date of commencement (as per w/order):	03/07/18				
Date of completion (as per w/order):-	02/04/19				
Date of actual completion:-	28/08/2020				
ABSTRACT OF COST.					
<u>T.9.No-01</u>	Construction of Benchmark				

	of reference pillars - - - E/L				
	Qty v/p. 3L of TMB.				
1.144	1cm @ B.	128	11.20	Per km @ B.	14656.00
<u>T.9.No-02</u>	Clearing and grubbing				
	road land - - - E/L				
	Qty v/p. 3L of TMB				
0.81	Ha @ B.	487	72.70	Per Ha @ B.	39506.00
<u>T.9.No-03</u>	Construction of embankment				
	with materials - - - E/L				
	Qty v/p. 3L of TMB				
438.28	m ³ @ B.	118.85	Per m ³	@ B.	52090.00
<u>T.9.No-06</u>	Const. of embankment - - - E/L				
	Qty v/p. 3L of TMB.				
346.86	m ³ @ B.	162.10	Per m ³	@ B.	56226.00

Continuation
Total = Rs. 162478.00

