

प्रमाणित किया जाता है इस मापी
पुस्तिका में प्रशीन से छेप कुल १००
(एक सौ) पृष्ठ अंकित हैं जिनसे श्री
अशोक कुमार सहायक अभियंता
अवर प्रमंडल अस्थायी के नाम
से निर्गत किया जाता है।

24/11/18

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल

बिहार शरीफ (नालन्दा)

रात्रिभूत

24-11-18

Sch. XLV-Form No. 134

बिहार शरीफ

DIVISION

अवर प्रमंडल अस्थायी

SUB-DIVISION

Measurement Book

No. 2758

Name of officer

श्री अशोक कुमार

सहायक अभियंता अवर प्रमंडल अस्थायी

Date of first entry

Date of last entry

5th & Final Bill

59

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road					
From NH-82 Train - under Ratu ke					
Motana Porigha More To Dhai Pipal					
High level Bridge,					
Agency:- Sri Rajesh Kumar Singh					
Agreement no:- MBD 03/2019-20					
Date of commencement:- 9.8.19					
Date of completion:- 8.8.20					
Actual Date of completion:- 27.3.21					
Date of entry:-					
Measurement					
(whether M)					

(10)
181614
28

~~Not Va~~
~~8/6/21~~
~~MS~~

ABSTRACT OF COST

① Construction of Benchmark

.....

1.600 KM vide TMB P - 50

@ Rs 10528.70/KM Rs 168461-

② Clearing & Grubbing Road (und)

.....

1.888 Ha. vide TMB P - 50

@ Rs 39499.46/Ha. Rs 745751-

③ Construction of Embankment

.....

24371.585m vide TMB P - 50

@ Rs 15 Rs 3193652

Rs 3285093

Sch. XLV-Form No. 134

65

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③⑤ P/R R.C. main substructure	B.F.				Rs 1221266/-
.....					
21.599m ³ vide TMB P-55					Rs 12
@ Rs 5001.36/m ³					Rs 108014/-
③⑥ P/R R.C. H-20 in Deck slab					
.....					
74.110m ³ vide TMB P-55					Rs 441058/-
@ Rs 5951.40/m ³					
③⑦ S/P & Placing H.Y.S.D Bar					
.....					
10.510m ³ vide TMB P-56					
@ Rs 615.00/m ³					Rs 6432.00/-
③⑧ Plastering with cement mortar					
.....					
215.401m ² vide TMB P-56					Rs 33127/-
@ Rs 153.79/m ²					
③⑨ Providing wood logs in abutment					
.....					
vide TMB P-56					Rs 9690/-
@ Rs 11011.10					Rs 19991812/-
Less Previous Payment					Rs 19897461/-
					Rs 54,318/-
①①					

Continuation

संपाल
गण क
२०२१

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	

Work has been completed
as per specification &
direction of E/R
Nothing does against
the contract.

①
18/06/21
78

~~18/06/21~~
~~78~~

अंतिम मापो मंजूर है।

Risingh

18/06/21

~~18/06/21~~
~~78~~