

MHUSY
ST

MB No - 3445

3445

Schedule XLV-Form No. 134

Purnea

DIVISION

Banmankhi

SUB-DIVISION

Dilip Kumar Munka.

Measurement Book

Mahendrapur Sima via Humi Tok Samthel Tok.

4th and final Bill
Abstract of cost

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- const. and maint.					
of Road from mahadeo pur					
simla to Kishan via.					
mangli tola Santhali tola.					
Agency:- Drip Kumar Munka.					
Agreement No:- 21956 D/2019-20					
Agreement Amount:- Rs. 12213488.00					
Date of commencement:- 21/11/2019					
Date of completion:- 20/11/2020					
Actual Date of completion:- 18/11/2020					

(i) PIV & fixing of working.					
benchmark pillars all					
comp. Job					
2.00 Nos GVT MBP - (38) 8L - $\frac{(1)}{100}$					
@ Rs. 4766.57/Each - Rs. 9533.14					
(ii) PIV & fixing of working					
Reference pillars all					
comp. Job					
7.00 Nos GVT MBP - (38) 8L - $\frac{(1)}{100}$					
@ Rs. 2189.96 each - Rs. 15329.72					
(2) clearing and grubbing					
road land all comp. Job					
1.23 Hect GVT MBP - (38) 8L - $\frac{(2)}{100}$					
@ Rs. 49739.47 Hect - Rs. 61179.55					

Continuation C.O. Rs. = 86042.41

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.F. R8.	1105	3507.89	
134.26 m ³ QVTMBP	(44)	81	28	24	
(29) @ R8. 7466.70/m ² - R8. 1007705.83					
25 PIV painting on parapet					
all comp. Job.					
82.56 m ² QVTMBP	(44)	81	29	25	
(30) @ R8. 108.98/m ² - R8. 8997.39					
26 PIV RCC number pipe					
N.P.3 (1 x 1000 mm g) all					
comp. Job.					
30.00 m QVTMBP	(44)	81	30	26	
@ R8. 4224.07/m - R8. 126722.10					
				R8 = 12196933.00	

less 10% below (→) R8 = 12196933.00

R8 = 10977240.00

Say R8 = 10977240.00

Less previous payment

L.T.M.B.P. - 15,37.95 (-) R8 = 9404090.00

payable R8 = 1573150.00

certified that work has been

completed as per estimate

and specifications.

21-06-21
J.E.

Banmanthi

27/6/21

सहायक अभियंता

28/06/21