

Bikeroongaj Nehri Path to Jai to 19

mmsy - GEN

Genesys

Schedule XLV-Form No. 134

mushdhar Singh


DIVISION

Kasarkat SUB-DIVISION

MEASUREMENT BOOK

1160

प्रमाणित किया जाता है कि
आपी पुल में 'करीम' के दो कुल
100 (एक सौ) पक्क हैं जो श्री दिनेश
प्रसाद सिंह सहायक की कर्मचारी को
के नाम से निर्गत किया जाता है।


EXECUTIVE ENGINEER
R.W.D. (W) DIVISION
SASARAM-2
25.9.20

Reissued to JE. Karakat
(Ranjana K)



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - B. Karam Singh Dehri Path					
Jai 4019					
Agency: - Muz Lucknow Singh					
Agreement No. - RWD/S-11/191654-30/20-21					
Date of work started: - 27.06.20					
Abstract of cost					
① providing and fixing working BM and reference pillar etc.					
(a) BM - Qty 1.00 No 600m TMBP-7					
@ 4187.30 ————— Rs 4187.00					
(b) reference Pillar -					
Qty 1.00 No 600m TMBP-4					
@ 1875.10 ————— Rs 1875.00					
② clearing and grubbing road land by manual etc.					
0.42 Ha from TMBP-8					
@ 4446.70 ————— Rs 18669.00					
③ Construction of embankment obtained from borrow pits etc.					
(a) for 100m lead - Qty 328.52 M ³					
600m TMBP-8					
@ 174.83 ————— Rs 57435.00					
(b) for 100m lead - Qty 631.50 M ³					
from TMBP-8					
@ 130.96 ————— Rs 82638.00					
④ Construction of subgrade etc					
Qty 1849.75 M ³ from TMBP-8					
@ 176.47 ————— Rs 326299.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Providing GSB g9-I etc Qty-680.00 m ³ from TMBP-5 @ 2987.46 ——— Rs 2031473.00					
⑥ providing and fixing M16SY board etc Qty-2.00 No from TMBP-8 @ 9347.59 ——— Rs 18595.00					
⑦ G/w in excavation of foundation of structures etc, Qty-89.39 m ³ from TMBP-5 @ 260.59 ——— Rs 23294.00					
⑧ Providing M15 as levelling course etc 13.77 m ³ from TMBP-9 @ 5489.87 ——— Rs 75526.00					
⑨ PCC on sub-structure etc Qty-98.65 m ³ from TMBP-9 @ 6397.65 ——— Rs 628899.00					
⑩ Providing and laying Rcc NR ₂ H Qty-92.50 m from TMBP-6 @ 3785.62 ——— Rs 85177.00					
⑪ Providing WBM g9-2 etc Qty-236.25 m ³ from TMBP-9 @ 4196.59 ——— Rs 991944.00					
					4340571.00
⑫ Add W&T-121. ——— 520869.00					
⑬ Add LWC-17. ——— 43406.00					
Continuation					4964846.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F -	4904846.00	
less 10% as per (-)				490485.00	
agent				4414365.00	
less previous payment (-)				613842.00	
				3800519.00	
				say 38,00,519/-	
				@ 10/06/24	
				2E	

Handwritten signature and date:
 15/06/24