

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		4th On	Alc Bill		
<u>Name of the work</u>					
		Const. of	PMGSY		
		Road from	Takiya		
		PMGSY to	Rai Tola		
<u>Name of Agency:-</u> Raj Kishore Akela					
		Ramnagar,	W. Champaran		
<u>Agg. No.</u> — 47/2019-20					
<u>Agg. Amount</u> — 1,25,13,242/- (including maintenance)					

Date of Start — 28.01.2020

Date of Completion — 27.01.2021

RECORD ENTRY

1) Providing G.S.B. Grading-

I do all work

For BT Portion

$$2 \times 1 \times 30 \times 0.525 \times 0.10 = 3.15 \text{ m}^3$$

$$2 \times 1 \times 15 \times 0.525 \times 0.10 = 1.58 \text{ m}^3$$

$$\text{Overlay} - 1 \times 30 \times 4.05 \times 0.10 = 12.15 \text{ m}^3$$

$$1 \times 15 \times 4.05 \times 0.10 = 6.08 \text{ m}^3$$



$$\text{Less: Layer for subgrade} = 22.96 \text{ m}^3$$

$$2 \times 4 \times 4.05 \times 0.10 = 3.24 \text{ m}^3$$

$$\text{Continuation} = 19.72 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F = Rs.	9183900.00
25/27) Excavation of F/W in					
fordm - do - all comp.					
QVTMB P- (31) + (41)					
= 110.40 + 113.40 = 223.80 m ³					
Qty Limit = 219.20 m ³					
@ Rs. 285.71/m ³				= Rs.	62628.00
26/28) providing sand filling in					
fordm - do - all comp.					
QVTMB P- (31) = 9.76 m ³					
@ Rs. 455.62/m ³				= Rs.	4447.00
27/29) providing p.c.c. in					
road ^{culvert} - do - all comp.					
QVTMB P- (31) = 15.12 m ³					
@ Rs. 7384.87/m ³				= Rs.	111659.00
28/30) providing R.C.C. net in					
Structure - do all comp.					
QVTMB P- (31) = 90.84 m ³					
@ Rs. 9363.35/m ³				= Rs.	850567.00
29/31) providing Backfilling behind					
abutment - do - all comp.					
QVTMB P- (32) = 57.60 m ³					
@ Rs. 3664.36/m ³				= Rs.	211067.00

C.O. = Rs. 10424268.00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BT = R. 10424268.00
30/32) providing weepholes in culvert do all comp.					
QVTMB P- (32) = 80.0 Nos.					
@ R. 103.40/Nos. = R.					8272.00
31/33) providing and laying boulders apron do all comp.					
QVTMB P- (41) = 75.60 m ³					
@ R. 4304.99/m ³ = R.					325457.00
32/34) Supplying, fitting placing H.W.D do do all comp.					
QVTMB P- (32) = 6.44 T.T.					
@ R. 77376.65/T.T. = R.					498306.00
					= R. 1,12,56,303.00
0.03 % Below rate (-) = R.					3377.00
					= R. 1,12,52,926.00
Less pro. payment (-) = R.					81,74,117.00
					= R. 30,78,809.00
 15/04/2021 S.E.  15/04/2021 सहायक अभियंता ग्रामीण कार्य विभाग कार्य अवर प्रमंडल, नरकटियागंज  23/6/21 R.					
Limit 5,57,186.00					