

2nd Final bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work — Const. of road & CD works from Bettiah Nawabpur road (TOL) to Purnia.					
Agency — M/s Narayani Nirman					
Package No. — MR-19-20 Bettiah					
	1126				
Agreement No. — 126 MRD/3054/19					
					1-20
Dt. of start — 28.2.20					
Dt. of completion — 27.11.2020					

Actual Dt. of Completion
— 15.02.2021

Record entry.

1/59) Const. of S.W.
& E/shoulder.

$$2 \times 50 \times 30.0 \times 0.50 \times 0.30 = 450.00$$

$$2 \times 30 \times 30.0 \times 0.980 \times 0.30 = 529.20$$

$$2 \times 3 \times 30.0 \times 0.750 \times 0.30 = 40.50$$

$$2 \times 10 \times 30.0 \times 1.10 \times 0.30 = 198.00$$

$$2 \times 5 \times 30.0 \times 1.12 \times 0.30 = 150.80$$

$$2 \times 52 \times 30.0 \times 1.0 \times 0.30 = 936.00$$

Continuation

2257.50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21(17) Pl. 24 stone post					
5 Nos.					5 Nos.
3 68) Pl. 200m stone post					
18 Nos.					18 Nos.
4 69) Direction and place identification					
2 x 1.20 m x 0.80 m = 1.92 m ²					
5 70) Triangular sign board					
36 Nos.					36 Nos.
6 71) Circular sign board					
15 Nos.					15 Nos.
7 72) Rectangular sign board					
50 Nos.					50 Nos.
h.Due. 10.02.2020					
J.E.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record entry -</u>					
<u>1/78) Road marking -</u>					
$2 \times 30 \times 30.0m \times 0.10m =$					$180.0m^2$
$2 \times 10 \times 30.0m \times 0.10m =$					$60.0m^2$
$2 \times 5 \times 30.0m \times 0.10m =$					$30.0m^2$
$2 \times 105 \times 30.0m \times 0.10m =$					$630.0m^2$
$2 \times 3 \times 2 \times 2.0m \times 0.50m =$					$12.0m^2$
					$912.0m^2$
<u>2/78) R-Strip.</u>					
$5 \times 3.0m \times 0.50m =$					$7.50m^2$
<u>3/78) R/Strip with S</u>					
$5 \times 12 =$					$60 Nos. = 60 Nos.$
<u>4/78) Boundary pillars.</u>					
$144 Nos.$					$144 Nos.$
<u>5/78) Planting of trees &</u>					

Continuation

