

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Plv const of embankment lead 1000m length - do 163.39 m ³ vide Page (20)					
@ Rs 187 = 92 / m ³ — Rs 30704 = W					
(5/5) Plv const of Subgrad & F/S 1412.78 m ³ vide Page (20)					
@ Rs 189 = 80 / m ³ — Rs 268134 = W					
(6/6) Plv const of embankment lead 100m length - 381.280 m ³ vide Page (20)					
@ Rs 143 = 08 / m ³ — Rs 54549 = W					
(7/9) Plv const of G.S.B 363.687 m ³ vide Page (20)					
@ Rs 2891 = 18 / m ³ — Rs 1051485 = W					
(8/10) Plv laying Spreading WBM III 127.382 m ³ vide Page (21)					
@ Rs 3608 = 90 / m ³ — Rs 459709 = W					
(9/11) Plv and applying Primer coat 1698.433 m ² vide Page (21)					
@ Rs 52 = 46 / m ² — Rs 89100 = W					
(10/12) Plv and applying tack coat 1698.433 m ² vide Page (21)					
@ Rs 18 = 99 / m ² — Rs 32253 = W					
(11/13) Plv and rolling Primer 1698.433 m ² vide Page (21)					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Rs 247 = 19/m ² —					Rs 419836 = 10
② Plv ordinary KM Stone.					
③ 01 No wide Page (22)					
④ Rs 2683 = 84/each — Rs					2684 = 10
⑤ Plv 200m Stone — Rs					
⑥ 02 Nos wide Page (22)					
⑦ Rs 719 = 51/each — Rs					1439 = 10
⑧ Plv Boundary Pillar					
⑨ 08 Nos wide Page (22)					
⑩ Rs 560 = 51/each — Rs					4984 = 10
⑪ Plv laying hot applied					
⑫ — thermal plastic paint					
90.00 m ² wide Page (22)					
⑬ Rs 851 = 80/m ² — Rs					76662 = 10
⑭ Plv and fixing MMSY Bond					
⑮ 02 Nos wide Page (22)					
⑯ Rs 11478 = 04/each — Rs					229562 = 10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) 28) Plv 900 mm Side Octagon 0.2 Nos vide Page					
@ Rs 8740 = 43/each — Rs					17481 = 10
(21) 29) Plv and laying 300 mm dia H.P. MP3 — do					
15.00 RM vide Page (23)					
@ Rs 795 = 14/RM — Rs					11927 = 10
(22) 30) Plv E/W in excavation for foundation					
39.10 m ³ vide Page (23)					
@ Rs 285 = 71/m ³ — Rs					11171 = 10
(23) 31) Plv Sand filling in foundation 1.670 m ³ vide Page (24)					
@ Rs 455 = 62/m ³ — Rs					961 = 10
(24) 33) Plv R.C.C. Mix in foundation 2.53 m ³ vide Page (24)					
@ Rs 6606 = 42/m ³ — Rs					16714 = 10
(25) 38) Plv R.C.C. Mix in box cell 14.64 m ³ vide Page (24)					
@ Rs 8504 = 22/m ³ — Rs					124502 = 10
(26) 39) Plv back filling in abt 7.20 m ³ vide Page (24)					
@ Rs 3020 = 82/m ³ — Rs					21750 = 10
(27) 40) Plv weep holes in abt 10.00 Nos vide Page (24)					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs 103.40 / each = Rs					1034 = 10
(28/41) plv laying boulders					
apron — do —					
26.10 m ³ wide page (25)					
Limit 13.50 m ³					
@ Rs 3502 = 16 / m ³ — Rs					47279 = 10
(29/42) plv supplying fitting					
and placing HYSD bars					
1.08 MT wide page (25)					
@ Rs 77023 = 40 / MT — Rs					83185 = 10
					Rs 2913772 = 10
Loss 10% below Rs					291377 = 10
					Rs 2622395 = 10
					Rs 2622395 = 10
Previous Payment Rs					2258062 = 10
					Rs 364333 = 10
<i>[Signature]</i>					
J.E.					

Continuation

[Signature]
 EXECUTIVE ENGINEER
 R.W.D. Works Div. Bettiah