

MM6, 54 ST

8th, and Final bill

61

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of WORK - Const of Road from South					
telua Phokar Chouk TO Rajolev					
Rai kg TOLA					
Agreement No	76 SBD	MIMASY 1	2019/20		
Agency -	Sri Naganendra Prasad				
date of start -	8/11/19				
date of com -	7/11/20				
Actual date of com -	21/12/20				
work done - paving					
measurement ALL					
Rs 14/6/21					
J.E.					

ABSTRACT of COST

①	Const of B.M. Pillar			
	Qty Vide Page No-53-4.14 km			
	C Rs 11464.22/km			Rs 47462
②	Const of Reference Pillar			
	Qty Vide P-53 4.14 km			
	C 11072.70			Rs 158702
3/3	Cutting garbage Road Lane			
	Qty Vide P-53 1.24 Hec			
	C Rs 49809.13 Hec			Rs 617637
4/4	Const of Embankment			
	With obtained from borrow			
	PIT Road 1000 m			
	Qty Vide Page No-54-1564.08 m ³			
	C Rs 18792 m ³			Rs 293922

Am 94/15.7.21
EXECUTIVE ENGINEER
R.W.D. Works Div. Bettiah

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/6) Embankment with soil cut					
From level 100 m					
Qty vide page 54					3779.9 m ³
@ 183.4 m ³					540822
(6/6) Const of Carthen Shoulder					
Qty vide page No-54					690.0 m ³ 550.0 m³
@ Rs 185.85 m ³					540822 1459572
(7/9) Const of C.S.B					
Qty vide P-54					2105.52 m ³
@ Rs-2934.87					6177430
(8/10) Const of W.B.M grade III					
Qty vide P-54					1033.74 m ³
@ 3660.74					Rs-3784253
(9/31) Excavation in foundation					
Qty vide page-55					154.2 m ³
@ 285.71 m ³					Rs 44056
(10/31) Providing sand filling in					
Qty vide P-55					12.12 m ³
@ 455.62 m ³					Rs 5522
(11/33) Providing R.C.C m 15 in foundation					
Qty vide page-55					9.9 m ³
@ 685830 m ³					Rs 65917

64
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
18/14 Cont. K.I.T. - P.C.C.					
Qty vide P-56-311.43m ³					
E Rs 7652.80 m ³					Rs 697499.10
(19/17) Working Primer Coat with					
Emulsion S.S.T					
Qty vide P.No 57-9361.13 m ²					
E Rs 52.48 m ²					Rs 822760.00
20/12 Working Back coat with					
R.S.T					
Qty vide page 57-9361.13 m ²					
E Rs 19.00 m ²					Rs 189261.00
21/13 Laying & Rolling m/r 3rd					
Cont					
Qty vide P-57-9361.13 m ²					
E Rs 246.24 m ²					Rs 2472352.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/20) Providing painting on concrete					
Qty vide Page No- 58					302 m ²
@ Rs 103.06/m ²					Rs 31124.00
(25/21) Road marking					
Qty vide Page No- 58					825 m ²
@ Rs 851.80/m ²					Rs 705290.00
(26/22) Providing triangular traffic sign board					
Qty vide Page No- 58					
- 36 NOS					
@ 3998.6/each					Rs 143849.00
(27/23) Providing rectangular traffic board					
Qty vide Page No- 58					2 NOS
@ Rs 4598.2/each					Rs 9196
(28/24) Providing H.P.B R.C.C Pipe					
Qty vide Page No- 59					20 m
@ Rs 802/m					Rs 16048.00
(29/25) Providing hexagonal traffic sign board					
Qty vide Page No- 59					2 NOS
@ 8746.96/each					Rs 17494.00
(30/26) Providing R.C.C m15 pillar					
Qty vide Page No- 59					80 NOS

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
e Rs - 561.64 -					Rs - 41934.08
(31/20) Providing fixing to easy maintenance board					
Vide Page No - 59 - 2 NCS					
e Rs - 11483.06 -					Rs 22986.4
Less 30.15% Agt agreement					26173.702500
					824471.00
Less Previous paid Amount Rs 160553.39.00					2534923.00
Net - Rs 3293854.00					
Rs - 1416121					for Rs 4
J.E.					At
The work has been completed.					
Final measurement has been done in presence of all.					
Rs - 1416121					
J.E.					for Rs 4

Amulya
EXECUTIVE ENGINEER
R.W.D. Works Div. Baddah