

Certified that this measurement
book has been counted one
hundred (100) pages in machine
numbering, only issued to A.E.
R.W.D. (W) Sub division Kotan.

Am 4
Executive Engineer
R.W.D. (W) Division
21/12/19
21/12/19 Motinani
21.12.19.

Sch. XLV-Form No. 134

Executive Engineer
R.W.D. (W) Division
Motinani DIVISION

A.E. R.W.D. (W) SUB-DIVISION

Kotan.

M.B. No. 5360.

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

2nd and Final bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of road from Duanra Panday Tola to NH28 under MHOSEY (SS)					
Agency - Prabhat Kumar					
Agreement No - 25/SB/2020-21					
Agreement value - 12243412=					
Date of start - 11/06/2020					
Date of completion - 10/06/2021					
Actual date of completion - 02/05/21					
Record Entry					
1. x 30 x 3.70					

(D) Bore Prime coat with emulsion (SS1)					
1	x 30	x 3.70	=	111.00M	
2	x 30	x 3.65	=	219.00M	
5	x 30	x 3.75	=	562.50M ²	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^L	
5	x 30	x 3.75	=	562.50M ^C	
5	x 30	x 3.75	=	562.50M ^C	
External 4	x 1/2	x 6 x 0.65	=	7.80M ^L	
curve-					
Continuation				5460.30M ^L	

Sch. XLV-Form No. 134

Particulars	Details of actual measurement		Contents
	No.	B	
		B.F.	1041283820
Less. Prev. Pay(-)		R.	1040783520
			790312950
		R.	250470620
		R.	180000020
			250970620

Lyaly
02.06.2021
SE

02/06/21
SE

Material statement

- (i) Soil-614.61MT
- (ii) Chips-147.25MT
- (iii) Sand-32.72MT
- (iv) Emulsion(SS)-4.635MT
- (v) Emulsion(Rs)-1.500MT
- (vi) Bitumen-10.362MT

Invoice No FY 2021 M230/M3371

dated-11/01/2021 SS-4.800MT
RS-1.800MT

Invoice No-4520217058

dated-20/04/2021 bitumen-12.620MT

Lyaly
02.06.2021
SE

Continuation