

ਅੰਕਿਤ - ਅੰਕਿਤ ਗੁਮਰ ਸਿੰਘ

ANIL KUMAR SINGH

MMGSU (General) ਸਿਰਫ਼ 54 ਪਾਠਾਂ ਬਾਇਨਾਮੀ
ਗੁਮਰ 40 ਪਾਠਾਂ ਟਾਫ਼ ਬਾਇਨਾਮੀ

Schedule XLV-Form No. 134

General

ਸੁਮਚੀਤ

DIVISION

ਅੰਕਿਤ

SUB-DIVISION

M.B. No. 237

2020-21

Measurement Book

प्रमाणित किया जाता है कि इस माप
युक्त पंक्ति में मापित क्षेत्र का क्षेत्रफल 100 (एक)
मीटर है जो महापौर अभिमान, ग्राम
मान विभाग, ग्राम अंतर्ग्राम, ग्राम
को मापित है।

2020-21
19/12/20
Executive Engineer
Rural Works Department
Works Division Phulparas
19.12.2020

Sch, XLV-Form No. 134

ग्राम 2125 DIVISION

ग्राम 2125 SUB-DIVISION

Measurement Book

No. 237

2020-21

Name of Officer

Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry

Date of last entry

MMGSY (Gen) गिराई अंतर्ग्राम - ST Road बाईले साईन के
ग्राम के बांधन तब बांधन तब

1
Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c bill				
N/A Construction of road from;					
SW Path Bajju Sah Ka Ghar to					
Balan Tal bandh Tole under MMKSY					
N/A Agency	Anil Kumar Singh.				
Agreement no - 27SBD/2020-21.					
Date of agreement - 19-12-2020.					
Date of entry - 11-2-2021.					
Details					

① Setting out Pillars.

16.0 No.

② Clearing and grubbing road
Land

$$37 \times 150 \times 3.5m = 1942.50m^2$$

$$17.80 \times 3.5m = 28.00m^2$$

$$60 \times 150 \times 3.5m = 3150.00m^2$$

$$5 \times 150 \times 3.5m = 262.50m^2$$

$$18 \times 150 \times 3.5m = 945.00m^2$$

$$8 \times 150 \times 3.5m = 420.00m^2$$

$$3 \times 150 \times 3.5m = 157.50m^2$$

$$4870.50m^2$$

$$6905.50m^2$$

$$= 0.69 Hec$$

$$\text{Cont 0.682 Hec.}$$

Continuation

CR 9/5.64/m²

Rs 2,896=00

Rs 1,34,57,621=00

Add 12% GST. (+) Rs 16,14,915=00

Add 1% L.C. (+) Rs 1,34,576=00

less 10.59% below Rs 1,52,07,112=00

~~Previously Paid~~ (-) B 16,10,433=00

Rs 1,35,96,679=00

Previously Paid. (-) B 1,10,45,221=00

Rs 25,51,458=00

CAP
305
5/6/21

19.4.2021
JE
19.04.2021
Q

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement upto date</u>					
(1) Soil —	784.50 + 3138.38 + 1470.31				5393.29 m ³
(2) G.B.G. —	(I) 536.28.5mm				500.82 m ³
113956 + 5288 = 1192.44 m ³	(II) 26.56.4.25mm				64.3.92 m ³
	(III) 2.36 m/below				286.19 m ³
(3) W.B.M. —	(I) metal				669.55 m ³
411.72 + 142.03 = 553.55 m ³	(II) Screening				162.13 m ³
(4) B.T. —	(I) emulsion SS-1				4661.66 Kg.
524.30 m ³	(II) emulsion RS-1				1508.18 Kg.
	(III) Bitumen S-90				10420.17 Kg.
	(IV) chips				148.08 m ³
(5) C.C. Pavement —	(I) chips				272.70 m ³
	(II) Sand				156.55 m ³
	(III) Cement				73930.00 Kg.
(6) P.C.C. M15 —	(I) Sand				10.25 m ³
18.38 + 2.92 = 21.35 m ³	(II) 40mm				10.25 m ³
	(III) 20mm				5.124 m ³
	(IV) 10mm				1.71 m ³
	(V) Cement				5.87/25 Tone.
(7) P.C.C. M20 —	(I) Sand				881.03 m ³
194.96 + 0.66 195.62 m ³	(II) 40mm				70.42 m ³
	(III) 20mm				70.42 m ³
	(IV) 10mm				35.21 m ³
	(V) Cement				64.55/46 Tone.
(8) B.W. —	(I) Bricks				14390 No.
2.8.78 m ³	(II) Sand				7.25 m ³
	(III) Cement				2.624736 Tone.

Continuation

19.11.2021
J.E.

19.04.2021

Alotted
730703

3rd on a/c Bill
Memo of Payment

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD					58456
IT					6466
L-less					6466
CGST					6466
SGST					6466
Royalty					-
S.Fee					-
Total Deduction					84320
By e payment					646383
Total Bill Value					730703
Passed for ₹730703 (Rupees Seven lakh Thirty Thousand					

Seven Hundred Three Only

Executive Engineer
Rural Works Department
Works Division Phulparas

By 7/6/21

Recd 7/6/21

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/c bill					
M/W - Construction of road from SH Path Balu Shah ke ghar to Balan Tefbandh toll undermingsy Agency Anil Kumar Singh.					
Agreement no - 27 SBO/2020-21					
Date of agreement - 19-12-2020.					
Date of Work order - 19-12-2020					
Actual date of Completion 19.6.2021					
Date of certns - 10.6.2021.					
Fresh measurement - Held.					
				Pd 10.6.2021 JE	
<u>Abstract of cost</u>					
(1) Setting out Pillars					
16.0 x 40 - vol p-20 Gunw 1					
CB 2538.98/each B 40,624=00					
(2) Cleaning and Rubbing					
0.682 Hec vol P-20 Gunw 2					
CB 49996.70/Hec B 33,757=00					
(3) Dismantling P/W					
30.69 m ² vol P-20 Gun 3					
CB 228.72/m ² B 7,019=00					
(4) Dismantling P.c.e					
0.81 m ² vol p-20 Gun 4					
CB 398.10/m ² B 322=00					
(5) Removing all type Hardk					
5.0 m vol p-20 Gun 5					
CB 228.68/m ² B 1,143=00					
Continuation					
				B 82,864=00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29) Earthwork excavation					
29.70 m ³ vol P-24 Jun 29					
CB 260.59/m ³			B	7,700=00	
(30) P.C.C. m/s					
2.97 m ³ vol P-24 Jun 30					
CB 6417.84/m ³			B	19,061=00	
(31) Brick Work					
28.78 m ³ vol P-24 Jun 31					
CB 7312.06/m ³			B	2,10,441=00	
(32) P.C.C. M ²					
8.66 m ² vol P-24 Jun 32					
CB 7312.06/m ²			B	4,826=00	
(33) Weep holes					
22.0 m ² vol P-24 Jun 33					
CB 108.20/m ²			B	2,380=00	
(34) Painting					
82.58 m ² vol P-25 Jun 34					
CB 9564/m ²			B	7,896=00	
			Rs	1,34,57,621=00	
Add 12% GST				16,14,915=00	
1% L.C.				1,34,576=00	
			Rs	1,52,07,112=00	
less 10.59% below				16,10,433=00	
			B	1,35,96,679=00	
Previously Paid.			B	1,17,75,924=00	
			B	18,20,755=00	
				10.6.2021	

Continuation

J.E.