

RMGSY - TO 3 to Gaudhijam - 1.818km.
Name of Agency - Deodhar's Yadav.

Schedule XLY Form No. 134.
Ag-No - 655BD: - 2019-20

RMD Shree Shakti

DIVISION

Deodhar's

SUB-DIVISION

13-12-2019

TO

18-12-2020

Measurement Book

MB no - 1161

Certified this MB is contain 01
to 100 pages Print by Machine only.
This MB issued to A.E. R.W.D (W)
Sub div Dobhi

Executive Engineer
RWD, Works Division
Sherghati

(11)
8/5/20

Sherghati DIVISION
Dobhi SUB-DIVISION

Measurement Book

No. 1161

Dt. of work Start:- 19.12.19

Dt. of work Comp:- 18.12.20

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		<u>ISTONALC Bell</u>			
Name of work: Construction of road from Toz to Gandhi Jam.					
Name of Agency- Deodhari Yadav.					
AGNO- 655AD- 2019-20					
Date of W/O:- 19-12-2019					

Date of Completion - 18-12-2020				
Date of measurement - 16/20				
Chainage	Area	Mean Area	Length	Volume
in m	in m ²	in m ²	in m	in m ³
0M	3.0			
100M	4.0	3.50	100	350M ³
200M	5.0	4.50	100	450M ³
300M	5.5	5.25	100	525M ³
400M	5.8	5.65	100	565M ³
500M	4.0	4.90	100	490M ³
600M	3.80	3.90	100	390M ³
700M	4.20	4.01	100	400M ³
800M	4.0	4.10	100	410M ³
900M	4.2	4.10	100	410M ³
			C.O.	3990M ³

Continuation

Particulars	Details of actual measurement				Contents of area Volume
	No.	L.	B.	D.	
Chainage	Area	Mean Area	Length	B/F	3970m ³
1000m	4.5	4.35	100	435	435m ²
1100m	3.9	4.2	100		420m ²
1200m	3.6	3.75	100		375m ²
1300m	3.40	3.50	100		350m ²
1400	3.80	3.60	100		360m ²
1500	4.0	3.90	100		390m ²
1600	4.2	4.10	100		410m ²
1700	4.3	4.25	100		425m ²
1760m	4.0	4.15	60		249m ²
	e.	Grand total			7404m ²
Less for G.S.B.					-
C.C. Road Portion					-

$$268m \times 3.75 \times 0.10 = 100.5m^3$$

$$B.T. Portion: - 1492 \times 4.05 \times 0.20 = 1208.52$$

$$Net E/W: - 6094.98m^3$$

2. Construction of Sub
grade and earthen shoulder
with approved material with Lead
1000m as per spec.

$$79.50\% \text{ E/W of Item No-10}$$

$$\text{Rate - (2), or, } 79.50\% \times 6094.98 = 4845.51m^3$$

3. Construction of embankment
with approved material obtained
from borrow pits with lift
- 1.5m and Lead - 100m.

$$\text{Quantity } 20.5\% \text{ E/W}$$

$$\text{of Item No-10 (2) Rate (2)}$$

$$\text{or, } 20.5\% \times 6094.98m^3 = 1249.47m^3$$

Particulars	Details of actual measurement				Contents of area		
	No.	L.	B.	D.			
<u>C. D. WORK</u>							
4. E/W in open th of found th of structure as per drawing and technical sp th for 60mm dia 1pc - LWD							
Face wall:-	2x3.90	x1.24	x0.15	=14.51m ³			
Pipe portion:-	1x6.22	x1.02	x0.80	=5.08m ³			
for 100mm dia 1pc - 4WD							
Face wall:-	4x2x6.30	x1.4	x0.15	=105.84			
Pipe portion:-	4x1x5.91	x1.5	x0.80	=28.32			
for - 2m x 2m span:-							
Abut:-	2x7.6	x2.30	x1.60	=55.94m ³			
R/W:-	4x2.44	x2.09	x1.60	=32.75m ³			
				Total:-	242.44m ³		
limited					231.16m ³		
5. Providing plain concrete in open found th as per sp th for - 60mm dia 1pc.							
FW:-	1x2x3.90	x1.24	x0.15	=1.45			
for - 100mm dia 1pc -							
FW:-	4x2x6.30	x1.4	x0.15	=10.60m ³			
for - 2m x 2m R.C.C. Culvert							
Abut:-	2x7.6	x2.3	x0.20	=6.99m ³			
R/W:-	4x2.44	x2.09	x0.20	=4.09m ³			
				23.13m ³			
limited					21.72m ³		
6. Providing concrete for plain concrete in open found th as per sp th for - 60mm dia 1pc -							
				2x3.6	x0.865	x1.35	=8.41m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for 1000 mm dia. pipe					8.41 m ³
4x2x6x1.025x1.35					66.99 m ³
for 2m x 2m R.C.C. Culvert					
Abuts- 2x6.8x1.8x1.4					34.272 m ³
R/W:- 4x2.44x1.6x1.4					21.86 m ³
					130.982 m ³
					123.420 m ³
7. Plain cement concrete in					
Sub structure as per drawing					
and technical spc.					
FLW:- 2x3.6x0.48x1.12					3.87 m ³
for 1000 mm dia. pipe					
FLW:- 4x2x6x0.535x1.8					46.08 m ³
					4x2x6x0.4x0.60 = 11.52 m ³

for R.C.C. Culvert					
Abut:- 2x6.0x1.0x1.8					21.60 m ³
R/W:- 4x2.44x0.75x2.0					14.64 m ³
					97.71 m ³
					89.7306 m ³

8. Reinforced cement concrete

in Sub structures as per spc.

R/W coping:- 4x2.44x0.40x0.150 = 0.55

Abut cap:- 2x6x0.70x0.20 = 1.68

kerapet:- 2x3x0.40x0.60 = 1.44 m³

Dirt wall:- 2x6x0.40x0.240 = 1.15 m³

4.82 m³

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
9. Priori dry and lining Cement concrete turn Paper on first class bedding of granular material.					
(A) - 600mm & 14PC -					
1 x 3 x 2.5m					= 7.5m ³
(B) - 1000mm & 14PC -					
4 x 3 x 2.5m					= 30m ³
10. Laying Bedding on well compacted sand maximum etc.					
Below Paper - 600mm & 14PC					

1 x 6.22 x 1.02 x 0.55 = 1.49m ³					
for 1000mm & 14PC -					
4 x 5.9 x 1.5 x 0.55 = 19.47m ³					
					20.96m ³
Less for paper postho					
4 x 5.9 x 0.22 x 1 = 5.20m ³					
1 x 6.22 x 0.16 x 1 = 1.0m ³					
Net Bedding -					14.76m ³
11. Rilling in foundry trenches					
as per Sp ^{ts}					
Face wall:- 2 x 3.6 x 0.41 = 2.920m ³					
Around Paper:- 1 x 6.46 x 1.02 x 0.42 = 2.77					
for 1000mm & 14PC -					
Face wall:- 4 x 2.26 x 0.405 = 19.44m ³					
Around Paper:- 4 x 6.30 x 1.5 x 0.9 = 39.02m ³					
					59.15m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				3012	59.15m
Less for P.P.R. -					
1x 6.46 x 0.25				@	1.590m ³
4x 6.30 x 0.91				= @	22.92m
					34.64m ³

12. Supplying, fitting and
Placing Rys bar reinforcement
in Super Structure

Per sph for 2mx2m
R.C.C Culvert in Deck slab

Main bars - 12mm ϕ -

85x 2.85m = 242.25m

Distrib. bars - 34x 5.90m = 200.60m

442.85m

@ 0.89 kg/m = 394.14kg

Top main bars - 10mm ϕ -

85x 2.60m = 221m

Distr. : 34x 5.90m = 200.60m

421.60m

@ 0.62 kg/m = 261.39kg

Total Steel = 655.53kg

or 0.65553

M.T.

13. Providing and laying

reinforced concrete



in Super Structure

as per sph

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 6.0m x 2.60 x 0.240 = 3.744 m ³					
14. Back filling behind					
abutment, wing wall					
and return wall as per					
Spt = Sandy material -					
amt. -					
2 x 2 x 4.504 x 1.8 = 16.22 m ³					
Trench filling: 4x4x6 = 96.00					
4 x 2.44 x 1.80 = 17.57					
					33.79 m ³
15. Construction of Bench					
(2) mark - 72 x 25 = 1800 m					
1 x 18 m x 18 m					

			1818 m.	
or			1.818 Km.	
(2) Construction of concrete				
Pillars - 72 x 25 m = 1800 m				
1 x 18 m = 18 m				
			1818 m	
			or - 1.818 Km	
16. clearing and Grouting				
Dead Land				
72 x 25 m x 6.5 m (avg) = 11817 m ³				
1 x 18 m x 6.5 m (avg) = 117 m ³				
			11934 m ³	
or			1.1934 Hec	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. Construction of granular sub-base by providing well graded material at per sqm					
In C.C. Road Position—					
4 x 25m x 3.75 x 0.10 = 37.50					
4 x 25m x 3.75 x 0.10 = 37.50					
In B.T. Position—					
16 x 25m x 4.05 x 0.20 = 324m ³					
16 x 25m x 4.05 x 0.20 = 324m ³					
8 x 25m x 4.05 x 0.20 = 162m ³					
4 x 25m x 4.05 x 0.20 = 81m ³					
4 x 25m x 4.05 x 0.20 = 81m ³					
8 x 25m x 4.05 x 0.20 = 162m ³					
4 x 25m x 4.05 x 0.20 = 81m ³					
2 x 30m x 4.05 x 0.20 = 48.60					
					1338.60
 J. E.  A. B.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(1) - F.W.:-	6092.98	m ³			
(2) Sand:-	706.6	m ³			
(3) Chips:-	1418.17	m ³			
3/6/20	13/	03	03	03	03
J.E.					
1st Allotment Received Li-94 dt: 3.6.20					
Amt: ₹ 4657761/-					
1.8.18 km					

<u>Abstract of cost</u>					
(i) Construction of Bench Mark and reference Pillar on country side					
Rafe-7 - 1.818 km					
@ Rs. 577638/km Rs. 1050/-					
(ii) Construction of reference Pillars and bridges					
on country side Rafe-7.					
1.818 km					
@ Rs. 4413.38/km Rs. 8024/-					
2. Clearing and grubbing					
Quad land. @ Rs. 18525/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(1) - F/W:-					6094.98 m ³
(2) Sand:-					706.60 m ³
(3) Chipp:-					1418.17 m ³
3/6/20	19/	5/6/20	19/	5/6/20	19/
J.E.					
1st Allotment Received Lt-94 dt: 3.6.20					
Amt ₹ 4657761.20					
1st Allotment Received Lt-94 dt: 3.6.20					

Abstract of cost

(i) Construction of Bench Mark and reference Pillar Quarry side Page-(7) - 1.818 km @ RS. 577638/km RS. 1050/-

(ii) Construction of reference Pillars and buries Quarry side Page-(7) 1.818 km @ RS. 4413.38/km RS. 8024/-

2. Clearing and grubbing Quad land. C.RS. 18525/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
as per sph					18525-
Quantity Under Refe (7)					
1.1934 Hectare.					
@ RS. 49809.13/Hectare					59442-
3/12. Construction of					
embankment with appr					
oved material with Lead					
100m. Quantity wide					
Ref- (2) - 1249.47 m ³					
@ RS. 151.50/m ³					RS. 189294-
4/12. Construction of					

Subgrade and earthen					
shoulder with approved					
material as per sph					
Quantity wide Ref- (2)					
4845.5 m ³ @ RS. 19683/m ³					RS. 953749-
<u>C.D. WORK</u>					
5. E/Wen excav of					
found of structure					
as per sph					
Quantity wide Ref- (3)					
231.16 m ³ @ RS. 285.71/m ³					RS. 66045-
6. Providing plain concrete					
on upon found					
wide Ref- (3), 21.72 m ³					
@ RS. 5787.13/m ³					RS. 125696-
C.D. WORK					
					RS. 1412749-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					175/102/14127445
7. Providing Plain concrete in open found					
Quantity vide Refe - (A)					
123.43 m ³					@ RS. 5584.50 / RS. 689295
8. Plain cement concrete in Sub structure as per					
spec Quantity vide					
Ref - (A), 89.73 m ³					
					@ RS. 5795.08 / RS. 519993
9. Reinforced cement concrete in Sub structure					

as per spec					
Quantity vide Refe - (A)					
4.46 m ³					@ RS. 6860.77 / RS. 30599
10. Supplying filter and					
and Pleom Hysober					
in Super structure.					
Quantity vide Refe - (B)					
0.65533 M.T.					
					@ RS. 78139.96 / M.T. RS. 51207

11. Providing and laying					
reinforced cement concrete					
in Super structure					
at deck slab					
Quantity vide Refe - (A), 3.19 m ³					
					@ RS. 7763.34 / RS. 29035

Continuation C. RS. 2732873

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12. Back filling behind door and living wall. Quantity vide Rate - (7) - 33.79 m ³					RS. 27328.50
@ RS. 814.93/m ³					29564.50
13. Providing and laying Cement Concrete pipe N.P.3. Hume pipe.					
(A) 600mm & H.P.C. Dugby vide Rate - (5) - 7.5 m					
@ RS. 1288.70/m					RS. 9665.25
(B) 1000mm W.R.C.					

Quantity vide Rate					
(5), 30 m.					
@ RS. 4141.59/m					RS. 124248.00

14. Laying Bedding on well compacted sand					
Quantity vide Rate - (5)					
14.76 m ³ @ RS. 610.51/m ³					RS. 9011.25

15. Filling in foundation from chas as per drawing and Technical Spc.					
Quantity vide Rate (5)					
34.64 m ³ @ RS. 610.51/m ³					RS. 21148.25
@ RS. 29264.99					292650.00

1st on A/c.		
Memo for Payment of Rs 4657761 = ₹		
S.D - 84 - Rs	372621 = ₹	
1. Tax - 1% - Rs	46578 = ₹	
1. Cash - 1% - Rs	46578 = ₹	
CGST - 1% - Rs	46578 = ₹	912837 = ₹
SGST - 1% - Rs	46578 = ₹	921637 = ₹
Roy (E/W) - Rs	201134 = ₹	
Roy (MD) - Rs	65721 = ₹	
S.F (04) - Rs	87049 = ₹	
By Cheque Rs 3735924 = ₹		
Gross ₹ 4657761 = ₹		3744924 = ₹
₹ 465,77,61 = ₹ Forty Six Lakh fifty Seven thousand Seven hundred Sixty one only.		

Executive Engineer
RWD, Works Division
Sherghati

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. 1000 sq. ft. of land	1	1000	1000	1000	1000
2. 500 sq. ft. of land	2	500	500	500	500
3. 250 sq. ft. of land	3	250	250	250	250
4. 125 sq. ft. of land	4	125	125	125	125
5. 62.5 sq. ft. of land	5	62.5	62.5	62.5	62.5
6. 31.25 sq. ft. of land	6	31.25	31.25	31.25	31.25
7. 15.625 sq. ft. of land	7	15.625	15.625	15.625	15.625
8. 7.8125 sq. ft. of land	8	7.8125	7.8125	7.8125	7.8125
9. 3.90625 sq. ft. of land	9	3.90625	3.90625	3.90625	3.90625
10. 1.953125 sq. ft. of land	10	1.953125	1.953125	1.953125	1.953125
11. 0.9765625 sq. ft. of land	11	0.9765625	0.9765625	0.9765625	0.9765625
12. 0.48828125 sq. ft. of land	12	0.48828125	0.48828125	0.48828125	0.48828125
13. 0.244140625 sq. ft. of land	13	0.244140625	0.244140625	0.244140625	0.244140625
14. 0.1220703125 sq. ft. of land	14	0.1220703125	0.1220703125	0.1220703125	0.1220703125
15. 0.06103515625 sq. ft. of land	15	0.06103515625	0.06103515625	0.06103515625	0.06103515625
16. 0.030517578125 sq. ft. of land	16	0.030517578125	0.030517578125	0.030517578125	0.030517578125
17. 0.0152587890625 sq. ft. of land	17	0.0152587890625	0.0152587890625	0.0152587890625	0.0152587890625
18. 0.00762939453125 sq. ft. of land	18	0.00762939453125	0.00762939453125	0.00762939453125	0.00762939453125
19. 0.003814697265625 sq. ft. of land	19	0.003814697265625	0.003814697265625	0.003814697265625	0.003814697265625
20. 0.0019073486328125 sq. ft. of land	20	0.0019073486328125	0.0019073486328125	0.0019073486328125	0.0019073486328125
21. 0.00095367431640625 sq. ft. of land	21	0.00095367431640625	0.00095367431640625	0.00095367431640625	0.00095367431640625
22. 0.000476837158203125 sq. ft. of land	22	0.000476837158203125	0.000476837158203125	0.000476837158203125	0.000476837158203125
23. 0.0002384185791015625 sq. ft. of land	23	0.0002384185791015625	0.0002384185791015625	0.0002384185791015625	0.0002384185791015625
24. 0.00011920928955078125 sq. ft. of land	24	0.00011920928955078125	0.00011920928955078125	0.00011920928955078125	0.00011920928955078125
25. 0.000059604644775390625 sq. ft. of land	25	0.000059604644775390625	0.000059604644775390625	0.000059604644775390625	0.000059604644775390625
26. 0.0000298023223876953125 sq. ft. of land	26	0.0000298023223876953125	0.0000298023223876953125	0.0000298023223876953125	0.0000298023223876953125
27. 0.00001490116119384765625 sq. ft. of land	27	0.00001490116119384765625	0.00001490116119384765625	0.00001490116119384765625	0.00001490116119384765625
28. 0.000007450580596923828125 sq. ft. of land	28	0.000007450580596923828125	0.000007450580596923828125	0.000007450580596923828125	0.000007450580596923828125
29. 0.0000037252902984619140625 sq. ft. of land	29	0.0000037252902984619140625	0.0000037252902984619140625	0.0000037252902984619140625	0.0000037252902984619140625
30. 0.00000186264514923095703125 sq. ft. of land	30	0.00000186264514923095703125	0.00000186264514923095703125	0.00000186264514923095703125	0.00000186264514923095703125
31. 0.000000931322574615478515625 sq. ft. of land	31	0.000000931322574615478515625	0.000000931322574615478515625	0.000000931322574615478515625	0.000000931322574615478515625
32. 0.0000004656612873077392578125 sq. ft. of land	32	0.0000004656612873077392578125	0.0000004656612873077392578125	0.0000004656612873077392578125	0.0000004656612873077392578125

2nd don McBill

Name of work: - Construction
of road from T02 to

Gedächtnisprotokoll vom 19.11.1974

Name of Agency - Deodhar
Yadav

Ag No- 655BD-2019-20.

Date of W/O - 19-12-2019

Date of Completion - 18-12-2022

Date of measurement - 15/7/20

1. Construction of granules

Sub-base by providing

Well Graded Material

Ad pgs 808

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	30m	4.05	0.20	$= 24.30m^3$
	1	10m	4.05	0.20	$= 8.10m^3$
					$32.40m^3$

2. Providing laying spread
and compacting
stone m of all grade III

2m road as per specification

$$16 \times 2.5m \times 3.75 \times 0.075 = 112.5$$

$$16 \times 2.5m \times 3.75 \times 0.075 = 112.5$$

$$16 \times 2.5m \times 3.75 \times 0.075 = 112.5$$

$$4 \times 2.5m \times 3.75 \times 0.075 = 28.13$$

$$4 \times 2.5m \times 3.75 \times 0.075 = 28.13$$

$$4 \times 2.5m \times 3.75 \times 0.075 = 28.13$$

$$/ 4 \times 2.5m \times 3.75 \times 0.075 = 28.13$$

$$450.02m^3$$

3. Providing applying

Primer coat as per spec.

$$18 \times 2.5m \times 3.75m = 750m^2$$

$$8 \times 2.5m \times 3.75m = 750m^2$$

$$8 \times 2.5m \times 3.75m = 750m^2$$

$$8 \times 2.5m \times 3.75m = 750m^2$$

$$8 \times 2.5m \times 3.75m = 750m^2$$

$$8 \times 2.5m \times 3.75m = 750m^2$$

$$/ 8 \times 2.5m \times 3.75m = 750m^2$$

$$5250m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. Providing applying tack coat as per spec.					
Quantity Sample					
item item no-13)					
Rate (12)					5250m ²
5. Providing mix Seal Surfacing					
With 20mm thick					
as per specification					
$8 \times 25m \times 3.75 = 750$					
$8 \times 25m \times 3.75 = 750m^2$					

$$8 \times 25m \times 3.75m = 750m^2$$

$$8 \times 25m \times 3.75m = 750m^2$$

$$8 \times 25m \times 3.75m = 750m^2$$

$$8 \times 25m \times 3.75m = 750m^2$$

$$8 \times 25m \times 3.75m = 750m^2$$

$$5250m^2$$

15/7/20

S.E.

20/7/20
15/7/20
A.G.

Continuation

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(i) Chips:	301	47	m ³		
(ii) Sand:	12	44	m ³		
(iii) Grade-III	544	52	nl		
(iv) Bitumen Emulsion	551	4	5 gmt		
(v) Bitumen Emulsion	RS1	1	44 m ³		
(vi) Bitumen (5-90)	9	98	m ³		
15/7/20					
5.12					

ABSTRACT OF COST

(i) Construction of Bench Mark by survey

Vide Page - (9) - 1.818 km

@ RS. 5776.38/km RS. 10501=

(ii) Construction of Reference pillars and Buries vide Page - (9)

1.818 km @ RS. 9413.38/km RS. 8024=

2. clearing and grubbing road land Quantity vide Page - (10)

1.1934 Hectare

@ RS. 49809.13/Hectare RS. 59942=

Continuation C. RS. 78467=

5. E/W ^{C.D. WORK} 20% OR CENT%
Of form of structure
Quantity vide Page (10)
231.160 m³ ORS. 285.71 / m³ ORS. 66045

6. Providing plain
concrete in open found-
Quantity vide Page (10)
21.72 m³ ORS. 5787.13 / m³ ORS. 125696

7. Providing plain con-
crete in open found-
Quantity vide Page (11)
123.43 m³ ORS. 5584.50 / m³ ORS. 689295

CURS. 2102039

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Approx. 2102039=
8. Plain Cement Con					
crete in Substructure					
at per sq. quantity					
vide Rate - (11) 2973					
@ RS. 5795.08/m ³ RS. 519993=					
9. Reinforced cement					
concrete					
9. Subfilling filling					
and abutment filling					
bar in Super Struc					
ure vide Rate - (11)					
and Substructure					

0.65533 M.T.					
@ RS. 72139.92/m ³ RS. 51267=					
10. Reinforced cement					
concrete in ^{Sub} structure					
Structure Quantity vide					
Rate - (11) 4.46 m ³					
@ RS. 6860.71/m ³ RS. 30529=					
11. Reinforced Cement					
Concrete in Super					
Structure					
Quantity vide Rate - (11)					
3.740 m ³ @ RS. 7763.84/m ³ RS. 29035=					
12. Back filling between					
Abutment and Wing Wall vide					
Rate - (11) - Continuation					
@ RS. 3379.93/m ³ RS. 29564=					
7.04/2762437=					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				P/R/S	2762437-
13. Provi bedg and lay of cement con crete huml pipe N.P.3.					
(A) 600mm dia HPC quantity wide Rafe-					
(12) - 7.5 m				@ RS 12887/m	RS 9665-
(B) 1000mm dia HPC wide Rafe - (12) - 30m					
@ RS 41 41.59/m				RS	124248-

14. Laying Bedding on well compacted sand wide Rafe - (12)					
14.76 m ³				@ RS. 610.51/m ³	RS 9011-
15. Filling in found ⁿ trenches wide Rafe					
(12) - 34.64 m ³				@ RS. 610.51/m ³	RS 21148-
16. Construction of granular sub base wide Rafe - (12) - 1338.60					
wide Rafe - (15) - 32.40					
				13711.0 m ³	
@ RS 3695.21/m ³				RS	3695133-
				C. @ RS.	6621642-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/RS		6621642-
17. Providing laying spreading and Compacting Stone metal Grade III in road					
Quantity vide Rate 15					
450.02 m ³					
			@ RS. 4107.0/m ³		RS. 1848232-
18. Providing and applying Polymer Coat vide Rate 15					
- 5250 m ²					
			@ RS. 54.70/m ²		RS. 287175-
19. Providing and applying tack coat vide Rate (16) - 5250 m ²					
			@ RS. 18.57/m ²		RS. 97493-
20. Providing laying rolling of close graded Premix surfacing material of 20 mm thick composed 11.2 mm to 0.90 mm Type (B) or 13.2 mm to 0.90 mm for type B.					
					RS. 8854542-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
As per spty P/Rs.					8854542=
and technical spty					
Quantity vide Rate (16)					
5250 m ² @ Rs. 234.81/m ²					Rs. 1232753=
					<u>Rs. 10087295=</u>
Less 10% below E/Rs.					1008730=
					<u>Rs. 9078565=</u>
Less previous payment					Rs. 4657761=
					<u>Rs. 4420804=</u>
<i>[Signature]</i>					<i>[Signature]</i>
15/7/20					15.7.20
J.E.					AZ