

2nd and final bill

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Bela Dhoobi Patti to Tol				
	PWD road Matla chauradao				
Agency:-	SR construction				
Agreement No:-	155/19-20				
Date of work order:-	10.2.20				
Date of completion					
as per agreement:-	9.5.21				
Date of actual completion:-	25.4.21				
Date of entry:-	25.4.21				
1/5	Construction of sub				
	grade and earthwork				
	2x	15x	30.0x	1.295x0.075m	87.41m ³
	2x	15x	30.0x	1.49x0.20m	268.20m ³
	2x	23x	30.0x	1.51x0.175m	364.66m ³
	2x	1x	10.0x	1.51x0.175m	5.28m ³
					725.35m ³
			Limited to		724.34m ³
2/8	Laying brick soling				
	layer				
	2x	23x	30.0x	0.375m	517.5m ³
	2x	1x	10.0x	0.375m	7.5m ³
					525.0m ³
3/9	Construction of gran				
	ular sub base				
	12x	2.10x	1.85x	0.10m	4.66m ³
	18x	2.15x	1.70x	0.10m	6.58m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/f	Re 7279982=97	
1/1.	L.C.			Re 72799=82	
12/1.	GST			Re 873597=95	
				Re 8226380=77	
Less @ 0.30% as per agreement					
			(-) Re 24679=14		
				Re 8201701=60	
Add for rounding					
			(+) 0=40		
				Re 8201702=00	
Already paid vide TMO Page 24					
25.44				Re 676892=00	
25/4/21				Re 1432773=00	
25/4/21					
Balance sheet of Bitumen & Emulsion					
Invoice No. date		SS-1 M.T.	RS-1 M.T.	Ratya. M.T.	
4520205463, 11.2.21		-	-	3.398	
FY2021M2301M2888 12.12.20		1.60	0.60	-	
		1.60	0.60	3.398	
Consumption		1.449	0.469	3.238	
		0.151	0.131	0.16	
up to date calculation for S.F. and Royalty					
S.F.					
Stone Material					
53-22.4 + 509.34m ²					
@ Re 608 = 22 Pm ²				Re 309790=77	
				10% 30979=07	
53-2.36-276.31m ³					