

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on AIC bill					
N/W - Const. & Maint. of road from Bisfi Main road to Ma Bisfi hat hote. Huye					
Grobahi paschim tal undo (World Bank)					
N/A - M/S Kuwar Const.					
App. No - 30MBDWB-18					
D.O. Start - 16-10-2019					
D.O. Comp - 15-10-2020					

① Providing & fixing B.M. pillar etc.	Qty = 1.080 KM x 8 Nos/KM				
					R 9 Nos
② Clearing & grubbing road land etc.					
					$= 1080.0 \text{ M} \times 3.50 = 3780.0 \text{ m}^2$
					$= 0.38 \text{ Ha}$
③ Excavation for roadway in soil etc.					
					2x15
flexible					$2 \times 12 \times 30.0 \times 0.525 \times 0.100 = 3780 \text{ m}^3$
portion					$2 \times 3 \times 30.0 \times 0.525 \times 0.400 =$
"					$2 \times 1 \times 30.0 \times 0.525 \times 0.700 = 0.315 \text{ m}^3$
					$= 38.15 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract</u>					
① providing & fixing W.M. Working B.M. pillar etc.					
Qty vide T.M.B.P. No. ⑨					
= 8 Nos @ 2000 = 16,000					
② Clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. ⑨					
= 0.38 Hec @ 25000 = 9500					
③ Excavation for roadway					

in soil etc.					
Qty vide T.M.B.P. No. ⑩					
= 64.365 M ³ @ 250 = 16091					
④ Const. of embankment with app. materials etc.					
① 1000 Mtr lead etc.					
Qty vide T.M.B.P. No. ⑩					
= 457.14 M ³ @ 250 = 1,14,250					
② 100 Mtr lead etc.					
Qty vide T.M.B.P. No. ⑩					
= 1828.58 M ³ @ 250 = 4,57,145					
⑤ Const. of subgrade & shoulder with app. material etc.					
Qty vide T.M.B.P. No. ⑩					
= 597.695 M ³ @ 250 = 1,49,424					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Road Marking with hot applied thermoplastic paints etc.					
Qty vide T.M.B.P.No. (14)					
= 145.0 M ² @ 1000 = 145,000					
(18) Road Marking with hot applied thermoplastic paints etc.					
Qty vide T.M.B.P.No. (14)					
= 70.0 M ² @ 1000 = 70,000					
(19) E/W excavation in F&D etc.					
Qty vide T.M.B.P.No. (6)					
= 89.345 M ³ @ 180 = 16091					

(20) providing p.c.c. M15 in F&D etc.					
Qty vide T.M.B.P.No. (6)					
= 13.784 M ³ @ 4500 = 68028					
(21) providing p.c.c. M20 in Sub structure etc.					
Qty vide T.M.B.P.No. (6)					
= 101.381 M ³ @ 7000 = 709667					
(22) providing & laying 1000MM dia 14P3 H.P. etc.					
Qty vide T.M.B.P.No. (6)					
= 22.50 Mtr @ 5000 = 1,12,500					
(23) painting of parapets etc.					
Qty vide T.M.B.P.No. (12)					
= 61.92 m ² @ 160 = 9907					
Continuation					
R 79,17,297 = 00					

