

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

पत्रांक 1474/3170 दिनांक 05-7-2021

प्रेषक:— कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:— शीर्ष MMGSY (SC) मद में आवंटन उपलब्ध कराने के संबंध में।
महाशय,

उपर्युक्त विषयक शीर्ष MMGSY (SC) योजनान्तर्गत निर्माणाधीन पथों का विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजी जा रही है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०—यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

Rev.
3.7.21

PIU- E.E., R.W.D. Works Division, Samastipur

S.N.	Name of Scheme	Sanction No.& Date	Amount Received	Particulars
1	Construction of Rural Road under Mukhya Mantri Gram Sampark Yojana (SC)	Secretary cum Empowered Officer BRRDA Bihar Patna vide upto Lt.n.-80 dt.-05.06.2021	106531205.00	Certified that out of Rs.106531205.00 received upto 03.07.2021 in favour of Executive Engineer R.W.D. Works Division Samastipur a sum of Rs.103432746.00 has been utilized for the purpose of Mukhya Mantri Gram Sampark Yojana (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 3098459.00 remaining unutilized at the end of period under report.
			10,65,31,205.00	


2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for the which it was sanctioned.


Kind of Checks exercised:-

- i Works have been supervised by Executive/Superintending engineer.
- ii Periodical inspection has been conducted by Executive/Superintending engineer.
- iii Construction materials have been tested.
- iv Measurements have been recorded in the MB's and test check conducted by Assistant Engineer/Executive
- v All other codal formalities have been observed.

3 Physical Progress achieved:-

- i Construction of Road work.
- ii Construction of CD works.


Sr. Divisional Account Officer
R.W.D (W) Division Samastipur


Executive Engineer
Works Division Samastipur
Rural Works Department
3.7.21

Format for Requisition of Allotment under Head Mukhya Mantri Gram Sampark Yojna (SC)

Name of Division R.W.D. Works Division, Samastipur Name of Circle R.W.D. Works Circle Samastipur


Sl. No.	Name of Road	Name of Agency	Amount of A.A. (in lakh)	Amount of Agreement (Main Work) (in lakh)	Allotment Received (in lakh)	Total Expenditure (in lakh) as per MIS	Value of work as per Measurement (in lakh)	Current Demand (in lakh)	Physical Status of work (Completed/ Incompleted)	Remarks
1	2	3	4	5	7	8	9	10	11	12
1	Muktapur Rajo Rai ke Ghar to Baijang Chowk tak via Kolhua	Raj Mami	37.330	33.994	5.25243	5.25243	30.90360	25.65117	Completed	
2	PWD Road to Chakjainb	Raj Mami	28.780	21.896	0	0	21.67882	21.67882	Completed	
3	Buletic Malik Lakhnan Patni to Rajput Tola	Abhishek Ranjan	71.980	56.034	0	0	25.01250	25.01250	In Progress	
4	Dhurlakh (L057) Dinesh Thakur Ke Ghar to Saijanpur Chowk	Sanjay Kumar Singh	49.761	39.86300	0	0	30.42908	30.42908	In Progress	
5	L060 Se Dhebgam Gram Hote Hue REO Road Raay Tola Chok Tak	RISHIKESH RANJAN	48.79900	41.15329	0	0	22.37157	22.37157	In Progress	
6	L024 Chakhahib to Murgiyachak Word No 9 Fathepur Bala	AZIZUR RAHMAN	41.11700	40.67302	5.00000	5.00000	8.90299	3.90299	G3 in progress	
7	Muktapur Jago Ray Ke Ghar Ke Najdik Se R.P Vidhaly Ghada Tak	BHOLA KUMAR	116.320	88.447	24.45776	24.45776	58.78835	34.33059	In Progress	
8	Amarauti PMGSY Path Shiyaji Roy House to Bhagyanpur Amarauti Tola Me Harikikesh Choudhary K Ghar Tak	AMARJEET KUMAR SINGH	35.894	26.208	7.14492	7.14492	25.90310	18.75818	Completed	
9	Kuari Simri R.E O Path Ke Hanuman Mandir Se Ojha Tola Sonmaaha	Bhola kumar	47.45000	37.96518	26.29185	26.29185	37.50542	11.21357	Completed	
10	Babupur Pokhra se to Dhurlakh Rajendra Rai Ke Khet tak	Ravi Prakash Singh	38.86000	36.57367	11.67339	11.67339	36.44193	24.76854	Completed	
11	L034 Bhola Chowk to Singhyahi Hote Hue Harijan Tola Fathepur	Navin Kumar Ray	112.400	99.53135	49.74561	49.74561	79.32881	29.58320	In Progress	
12	L060 Madanpur Kameshwar Thakur Ke Ghar Se Sardimal Sanke Thakur Ke Ghar Tak	KISHAN KUMAR	39.38500	37.76877	6.89201	6.89201	21.53752	14.64551	G3 in progress	


Sl. No.	Name of Road	Name of Agency	Amount of A.A. (in lakh)	Amount of Agreement (Main Work) (in lakh)	Allotment Received (in lakh)	Total Expenditure (in lakh) as per MIS	Value of work as per Measurement (in lakh)	Current Demand (in lakh)	Physical Status of work (Completed/ Incompleted)	Remarks
13	T01 IImashnagarkishanpur path me utar pachim to Bhuputpur (Kushwa Tol)	M/S ANUPAM KUMAR SINGH	86.01000	65.43271	47.16596	47.16596	58.382	11.21604	Completed	
14	Mukhy Road MGSY Path Se Dumrawa Ghat Tak	ABHAY KUMAR THAKUR	56.23400	43.34193	34.79961	34.79961	42.90753	8.10792	Completed	
Total-			810.32000	668.88033	218.42354	218.42354	500.09322	281.66968		

Certified that-----

1. All works have been done as per specification of estimate and Agreement.
2. All reports of laboratory test have been received and found satisfactory.
3. Works have been supervised by the Authourity concerned.


Sr. Divisional Account Officer
R.W.D (W) Division Samastipur


Executive Engineer
R.W.D. Works Division, Samastipur


R.W.D. Works Division, Samastipur