

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance					
Of Road from Gaya					
Patehpur Road to					
Barailla under Head					
3054 M/R					
Name of Agency - Umesh Kumar					
At - Udauli Bara, Adurain					
Distt - Gaya					
Agreement No. - 66/MR/SBD/2019-20					
Date of Commencement - 22.11.19					
Date of completion - 21.08.20					
Date of measurement - 28.05.20					
(1) clearing & grubbing road					
Land - ... etc					
$56 \times 30.00m \times 2 \times 2.00m =$					6720.00m ²
$1 \times 20.00m \times 2 \times 2.00m =$					80.00m ²
					6800.00m ²
					50.68 Hect
(2) P/V, Layer, Spreading &					
Compacting w BM 42					
- - - etc					

Continuation

2nd & final Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - maintenance of road from Gaya - Patanchur Road to Baraila under head 3054 M/R					
Name of Agency - Umish Kumar At - Urali Bara, Alurain Dist - Gaya.					
Agreement No. - 66/MR/SBD/2019-20					
Date of commencement - 22.11.19					
Date of completion - 21.08.20					
Date of measurement - 16.08.20					
(1) Plv & Fixing R.C.C MIS grade K.M. Stone etc					
		03 NOS			
(2) Plv & Fixing R.C.C MIS grade 200m Stone etc					
		08 NOS			
(3) Plv & Fixing Retro reflected beam board etc					
(i) 600mm equivalent high					
		6 NOS			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$3 \times 2 \times 6.00 \text{ m} \times 0.40 \text{ m} =$					14.40 m^2
$3 \times 2 \times 6.00 \text{ m} \times 0.60 \text{ m} =$					21.60 m^2
$3 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} =$					2.88 m^2
$2 \times 4 \times 3.40 \text{ m} \times 0.60 \text{ m} =$					16.32 m^2
$2 \times 2 \times 3.40 \text{ m} \times 0.40 \text{ m} =$					5.44 m^2
$2 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} =$					1.92 m^2
					128.44 m^2
③ Painting two coats					
on new surface					
etc.					
$3 \times 2 \times 6.00 \text{ m} \times 1.83 \text{ m} =$					65.88 m^2
$3 \times 2 \times 6.00 \text{ m} \times 0.40 \text{ m} =$					14.40 m^2
$3 \times 2 \times 6.00 \text{ m} \times 0.60 \text{ m} =$					21.60 m^2
$3 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} =$					2.88 m^2
$2 \times 4 \times 3.40 \text{ m} \times 0.60 \text{ m} =$					16.32 m^2
$2 \times 2 \times 3.40 \text{ m} \times 0.40 \text{ m} =$					5.44 m^2
$2 \times 4 \times 0.40 \text{ m} \times 0.60 \text{ m} =$					1.92 m^2
					128.44 m^2
Blanka					
16.08.20					
J.E.					

Continuation

Abstract of Cost

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{1}{98}$) clearing & Grubbing road land - etc					
Qty vide TMB					
Page No. (06) - 0.68 Hect					
@ ₹ 49496.70/Hect —					₹ 33658.16
($\frac{2}{100}$) Plv, laying, spreading & compacting of WBM G2 - etc					
Qty vide TMB					
Page No. (06) - 60.82 m ³					
@ ₹ 1796.96/m ³ —					₹ 109291.00
($\frac{3}{101}$) Plv, laying, spreading & compacting of WBM G3 - etc					
Qty vide TMB					
Page No. (07) - 134.57 m ³					
@ ₹ 1732.15/m ³ —					₹ 233095.00
($\frac{4}{102}$) Plv & applying primer Coat - etc					
Qty vide TMB					
Page No. (07) - 1794.21 m ²					
@ ₹ 40.78/m ² —					₹ 73168.00
($\frac{5}{103}$) Plv & applying tack Coat - etc					
Qty vide TMB					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
--- etc					
Qty vide T-11B					
Page No (12) - 128, 44m					
@ £ 146.49/m					£ 18815.4
(116) Painting two coats on one in surface					
Qty vide T-11B					
Page No (13) - 128, 44m					
@ £ 98.63/m					£ 12283.4
					£ 3005621.00
					£ 3185888.4
Add 12% G.S.T. - (+) £					£ 382307.00
Add 1-1 Labour cum - (+) £					£ 31859.00
Less 0.10% below - (-) £					£ 3600.00
					£ 3596454.00
Less Previous Payment - £					£ 3149057.00
Confirmed that the					£ 447397.00
Work has been completed as per Sbo. & dir. of E.I.					
Handed					
16.08.20 J.E.					16.08.20 A.E.
					16.08.20
					16.08.20

[illegible]

Continuation