

कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, खगड़िया ।

पत्रांक 612 अजु /  
प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, खगड़िया ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी  
—सह—सचिव,  
बिहार ग्रामीण पथ विकास एजेन्सी,  
पटना ।

खगड़िया, दिनांक 06/07/2021 /



विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) अन्तर्गत आवंटन उपलब्ध कराने के संबंध में ।

महाशय,

विषयांकित शीर्ष के अन्तर्गत कार्यान्वित योजना हेतु मॉग पत्र में अंकित राशि 131.00472=00 ( एक कड़ोर एक्कतिस लाख चार सौ बहत्तर) रुपये मात्र आवंटित करने की कृपा की जाय ताकि कार्य की प्रगति सुचारु रूप से चल सके ।

अनु0 — अधियाचना पत्र ।

विश्वासभाजन,

  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग, कार्य  
प्रमण्डल, खगड़िया  
 06/7

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**

Name of Division :- R.W.D. Works Division, Khagaria

Scheme No./ID	Year	Name of Scheme	Name of Contractor (in English)	Administrative		Agreement Amount (In Lacs)		Allotment Received (in Lakh)	Total Expenditure (in Lakh)	Value of Works as per Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Sanction	Amount (in Km)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Ghana ghat MMZVY to Dih Machra	KISHOR KUMAR SINGH	1.200	75.92000	66.17780	10.89300	55.39821	55.39821	62.81534	6.78713	Work has been completed
2	2019-20	Mohraghat to Orahidh harjan Tola	Dinesh Kumar	0.990	73.15000	62.79307	8.97876	26.47424	26.47424	34.58721	8.11297	Work in Progress
3	2019-20	Sukhasan to Marangdih	Dinesh Kumar	1.4	104.34	91.65235	10.2698	53.68371	53.68371	60.92351	7.2398	work in progress
4	2019-20	Roun Santosh Bishanpur PMGSY to Sanjhouti	M/S Sanjay Kumar Sonu	1.200	87.39000	75.45470	11.99400	64.74692	64.74692	74.50544	9.75852	Work has been completed
5	2019-20	Sonhar Shumbha Path to Imaji Harjan Tola	M/S Sanjay Kumar Sonu	0.9	67.143	60.59663	7.04668	49.30154	49.30154	56.83634	7.53480	Work has been completed
6	2019-20	Bahadurpur Gandhi Chowk to Nayawas (Rahi Dagar)	KUMAR VIR SINGH	0.800	51.26400	44.38248	5.6351	38.29101	38.29101	44.00108	5.71007	Work has been completed
7	2019-20	Mathar Panchayat Bhawan to Mathar Puri Tola	ANNAPURNA INFRA SOLUTION PRIVATE LIMITED	1.000	86.99608	81.69357	5.12852	70.70985	70.70985	81.21739	10.50754	complete
8	2019-20	Shaharbanani M. School Path to Musharaya Dih	KISHOR KUMAR SINGH	2.700	215.4000	194.47700	20.97194	54.40839	54.40839	86.36252	31.95413	WORK IN PROGRESS
9	2019-20	RCD Alauli Petrol Pump to Amba Paswan Tola	UASANT RAJ	0.700	46.38700	40.40055	4.88847	0	0	39.31146	39.31146	Work has been completed
10	2019-20	Dalan MMGSY to Dalan Harjan Tola	MADHULATA KUMARI	0.500	38.24000	39.53064	3.09030	6.96116	6.96116	11.04946	4.0883	Work in Progress
Total.										131.00472		

Executive Engineer  
R.W.D. Works Division  
Khagaria.

6/11/20

FROM GFR 19-A  
(See Government of India's Decision (1) below Rule-150)  
Form of utilization Certificate up to the Month of 26-06-2021

PIU : Executive Engineer,  
R.W.D. Works Division,  
Khagaria.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	MMGSY (SC)	upto Through bank A/c Letter No.13 Date. 4-2-2021 Letter No.29 Date.01.03-2021  Letter No.47 Date.21.3.21 Letter No.80 Date.05-06-2021	1510.79832  702.29693 25.209380  113.283460  192.22825	Certified that out of Rs.2543.81634 Lacs received upto date 26-06-2021 in favour of Executive Engineer, RWD, Bihar Khagaria sum of Rs.2295.61848 Lacs has ben utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 248.19786 remaining unutilized at the end of the period under.
	Total		2543.81634	


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid wa sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks excrecised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

- 3 Physical Progress achieved :

- Construction of Road Works.
- Construction of CD Works.

  
 Executive Engineer,  
 R.W.D. Works Division  
 Khagaria.