

MMGISY-SC. अनुरागतरानीराजप्रखंडमेंपीपल
गांधीनंदनपुरप्राइमरीस्कूलसेशिवमंदिरभाषा
मुख्यरीतकेसूखनिर्माणखर्चपांचवर्षीयखर्च
रखावकाधारा - LV-Form No. 134
खर्चरनामाकीसंख्या - 58-SBD/2019-20
खर्चरनामाकीराशि - 265,855.60
कार्यप्रारंभकरनेकीतिथि - 30.10.2019
कार्यपूर्णकरनेकीतिथि - 29.10.2020
संवेष्टक-मेसर्स. न्यूटनचौमनीकंसन,
DIVISION
SUB-DIVISION

Measurement Book

मापीपुस्तकीसंख्या - 168/2019-20

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मुद्रित रकम सही पंजी है
जो श्री विन्देश्वरी प्रसाद सिंह सहायक
अतिरिक्त ग्रामीण कार्य विभाग -
कार्य कृपण प्रमंडल रानी गाँव के नाम
से निर्गत किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल - फारुखनगर
२०७३
७/११/१९

Sch. XLV-Form No. 134

C.C. ३,३५,००,८५८ = DIVISION

M.C. ३०,८५,५०२ = SUB-DIVISION

Measurement Book

No. १६८ -

२०१७-२०

Name of Officer _____

Date of first entry _____

32d on A/c BILL

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road from pipalgach					
mandanpur primary school to Shiv -					
mandir via Buhari under mmhsy (sc)					
Agency:- m/s New Tech Communication					
Agreement No:- 58 S.B D/mmhsy (sc) 2019-20					
dt. of Commencement:- 30/10/2019					
dt. of Completion:- 29/10/2020					
Time extended due to Covid-19					
dated:- 29/01/2021, (29.01.21)					
Entry date:- 12/12/20					
(1/11) prov. of grant or sub.					
base for bill material in					
pcc possession - do all work					

ABSTRACT OF CAST

(3rd on H/C 25 LL

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2) clearing and grubbing.					
Road shoulder - do - all comp.					
1.12 hect. - side p - 16					
@ 49739.42/hect - B					55708200
(2/7) Const. of earthen embankment					
Lead - 100 m - do - all comp.					
4852.0 m ² - side p - 16					
@ 15569/m ³					75531102
(3/8) Const. of earthen embankment					
Lead - 1000 m - do - all comp.					
1213.0 m ² - side p - 16					
@ 18792/m ³					22794700
(4/9) Const. of sub grade and					
earthen shoulder - do - all comp.					
1473.40 m ² - side p - 17					
674.10 m ² - side p - 23					
2147.50 m ² @ 187.92/m ³					40355800
(5/10) Prov. granular sub - base					
For 6R-5 material - do - all comp.					
2268.0 m ² - side p - 17					
@ 3894.26/m ³					883218200
(6/11) Prov. granular sub - base for 6R-4 mat. - do - all comp.					
112.50 m ² - side p - 22					
@ 2756/m ³					31005000
(7/1) Setting out works					
do - all comp.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/37) prov. Rec. m-25 in Super					
Structure detail Contd.					
10.15 m ² wide p-19					
@ 8823.86/m ²					Rs 89,562=00
(22/38) prov. S/P/P Hyd					
bar in super structure detail					
11.0 m ² wide p-19					
@ 7100.580/m ²					Rs 71,006=00
(23/39) prov. m/d laying					
wearing course detail					
2.90 m ² wide p-19					
@ 15271.03/m ²					Rs 44,286=00
Total					Rs 2,04,05,886=00
Less 0.35% below					Rs 71,421=00

Total	Rs 2,03,34,465=00
Less previous payment (-)	Rs 1,17,50,429=00
Total	Rs 85,84,036=00

Rs 18/06/21
5.6