

Rs 433014/- 00 (cfms)
1270798/- 00 (cfms)
500000/- 00

manuscript to Kollidpur via Hayatpur, manus
vidua - money ST
Schedule XLV From No. 134. U.F

DIVISION

BAR SOF

SUB-DIVISION

KADWA

MB. NO - 1346

Measurement Book

4th & final bill

Abstract of cost

33

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. and Maint.					
of Road Mallanapur to					
Kalidospur via Naya					
Tola Mallanapur under					
AMMSY (S.T)					
Agency:- Sri vivek Adhikari					
Agreement No:- 5/SBD/2019-20					
Date of Commencement:- 27-03-20					
Date of Completion:- 26-12-20					
Actual Date of Completion:- 26-12-20					

(i) Pile & fixing of
Working benchmark
Pillar

1.00 No. of V.T.M.B.P. (6)

@ Rs. 4393.64/each - Rs. 4394.00

(ii) Pile & fixing of
Working reference
Pillar

2.00 Nos of V.T.M.B.P. (8)

@ Rs. 2008.52/each - Rs. 4017.00

(2/2) clearing and grubbing
road land
Do - all Comp job.

Continuation

Scanned by CamScanner