

LO27 TO PHULWARIYA TELI TOLH

Schedule XLV-Form No. 134

MANJU DEVI DIVISION

SUB-DIVISION

MMGSY-S.C

MEASUREMENT BOOK

MB-NO-445

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NO- 6027 To phulwariga Teli talu.					
Under- MMGSY (SC)					
Agency- Manju Devi					
Agreement NO- 07/S.B.D. MMGSY (SC) 2020-21					
Date of Commencement- 12-9-2020					
Date of Completion- 11-06-2021					
Agreement Value- 5090337.00					
Cons. Cast- 4600166.00					
Main. Cost- 490171.00					

Record entry

1/ Construction of reference
 & Working Benchmark = 1 NO
 do do all comp.
 0.720 K.M.

2/ Construction of reference pillar/
 Burjee = 29 NO
 do do all comp.
 0.720 K.M.

3/ Clearing and grubbing
 do road land.
 do do all comp.

$900 \times 1000 \times 30M \times 1.50M = 90000M^2$
 $200 \times 1000 \times 30M \times 1.50M = 90000M^2$
 $200 \times 400 \times 30M \times 1.50M = 36000M^2$
 $216000M^2$

Placed under
 the

Continuation 0.21 Hectare.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R	3960344 =
37 plastering wall				R	3914924 =
37 Cement Mortar (1:4),					
do do all Comp					
Qty vide TMB page no (17)					
36.40 m ² @ Rs 165.90 / m ²				R	6039 =
38 providing 1.5 mm cement					
38 punning.					
do do all Comp					
Qty vide TMB page no (17)					
13.26 m ² @ Rs 56.09 / m ²				R	744 =
				R	3967127 = 00
				R	3921707 =
Less as per agreement @ 0.05%				R	1964 =
below				R	3965143 =
				R	3919746 = 00
Add GST 12%.				R	475812 = 00
Add Cess 1%.				R	470370 =
				R	39651 = 00
Add S.F. TMB page no (23)				R	56660 = 00
				R	4537271 = 00
				R	4485973 = 00
Less previous bill TMB				R	2639510 = 00
page no (12)				R	1897761 = 00
				R	1846463 = 00
					
					
					