

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bill.					
Name of work - Construction of					
Road and CD works form					
Thusi pitch road to Maunje					
Bisnoria under masonry (S.C)					
Agreement no - 182 masonry S.C 2020-21					
Agency - Rakesh Kumar Singh					
Vill - Khumabad					
P.O. - Sivani, Distt - Sivani					

Date of Commencement = 28/12/20

Date of Completion = 27/09/21

Date of entry = 20/07/21

18.22% As per S.O.R

Record entry

① Provide and

fixing of working

Bench mark pillar

do do all Comp job = 0.750 km

② Reference pillar

do do all Comp job = 0.750 km

Continuation

③ Clearing & grubbing of

road land

2 x 750 x 20 m = $\frac{3000}{10,000}$ Hect = 0.30 Hect

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Est					
1st on A/c Bill.					
(1/1) Paving and lining of Winding Bench near pillar					
P-1 Item 1					
0.750 km @ 3845.11/km = 2884 =					
(2/2) Paving & lining Reference pillar					
P-1 Item 2					
0.750 km @ 1777.20/km = 1334 =					
(3/4) Excavation for Roadway (Boxcutting)					
P-223 Item No - 3					
^{69.30} 334.538 m ³ @ 75.52/m ³ = 5237 =					
(4/3) Clearing & grubbing of Road land					
P-1 Item - 3					
0.30 Hect @ 52970.33 = 15897 =					
(5/7) Construction of A/R in flexible road					
P-20 3 Item - 5					
354.538 m ³ @ 3078.72 = 1091523					

Continuation

CC 11168752

$$111\ 6875 =$$

C Kumar
20/3/21
JE

Scanned with CamScanner