

Ajit Kumar, Biscuit, Jaldiya, Daulatpura
Nadseena path
Schedule XLV-Form No. 134

E. E. R. W. D. Rajgudi DIVISION

A. E. R. W. D. Nashel SUB-DIVISION

Measurement Book

M. B. D. J. J.

933.

(Sc)

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road from Naddena Path to Daulatpura under MMGSy, Block-Narhat, Nawada Length 0.750 K.M.					
Name of Contractor :- Shri Arjit Kumar At-Biraj, P.O.-Salaiya P.S. Salaiya Dist Gaya.					
No & Date of Agreement :- 27/SBD/ MMGSy/2019-20 dt- 20.8.2019.					

Date of Commencement :- 04.07.2019	
Date of Completion :- 03.04.2020.	
Date of measurement :-	

Record entry	
(i) setting out.	
(i) Construction of reference and working benchmarks	
0.750 K.M.	
(ii) Construction of reference pillar/burpees	
0.750 K.M.	
(2) clearing and grubbing of road land.	
- tech spec.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on a/c bill					
Abstract of Cost					
Name of Work: - Construction of road from Nakhwa Path to Deelapura under M.M.G.Sy. Block: Nakhwa, Nakhwa					
Name of Contractor: - Shri Ajit Kumar					
At - Biraj, P.O. Salaiya P.S. Salaiya					
Dist. Gurgaon					
No. & Date of agreement 27/5/2019					
M.M.G.Sy/19-2020 dt. 20.08.2019					
Date of Commencement: 04.07.2019					
Date of Completion: 03.04.2020					
Date of estimate					

① Setting out					
(i) Construction of reference and working benchmarks					
Qty vide this M.B.P. - 01					
0.750 K.M @ 3769.60/K.M Rs 2827 = 40					
(ii) Construction of reference pillar / benchmark					
Qty vide this M.B.P. - 01					
0.750 K.M @ Rs 1756.77/K.M Rs 1319 = 40					
② Cleaning and grubbing of road land - etc					
Complete					
Qty vide this M.B.P. - 02					
0.38 Hae @ Rs 49739 = 17/H.Rs 18901 = 40					

Continuation

Rs 23047 = 40

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
577 Construction of embankment with appropriate material (Soil). ... graded and compacted... ... Tech. spec.				
Qlt vide this MB P-02				
1583.185 m ³ @ Rs 154.51/m ³ Rs 244611.00				
4/10: Box cutting for Pavement of B.T. road: Excavation for road way in Soil using manual means ... all complete				
Qlt vide this MB P-02				
33.08 m ³ @ 122.77/m ³ Rs 4060.00				
5 Construction of granular sub base (G.S.B.) by providing well graded material (Crushed stone aggregate and coarse sand) spreading in uniform layers and compacting ... Tech. spec.				
Qlt vide this MB P-03				
161.930 m ³ @ Rs 1564.14/m ³ Rs 253281.00				
6 Providing laying, spreading and compacting of Stone aggregates of specific size of W.B.T. G.M.				

Continuation

Rs 524999.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide this MB P-04					
88.56 M ³ @ RS 1985.72/M ³ Rs					175811=00
(7) E/W in excavation for foundation of structure					
... as per tech spec.					
Qty vide this MB P-04.					
19.58 M ³ @ RS 285.71/M ³ Rs					5597=00
(8) Providing P.C.C. M-15 in foundation as per					
... as per tech spec.					
Qty vide this MB P-04					
1.48 M ³ @ RS 4623.38/M ³ Rs					6704=00
9/27:- Providing brick masonry work in foundation					
... as per tech spec.					
Qty vide this MB P-04.					
8.41 M ³ @ RS 6431.54/M ³ Rs					54089=00
(10/41):- Providing brick masonry work in sub structure					
... as per tech spec.					
Qty vide this MB P-04.					
3.45 M ³ @ RS 6726.96/M ³ Rs					23208=00
11/80:- Laying (First Class) bedding with well compacted sand, morum - etc all up to					
Qty vide this MB P-05					
2.09 M ³ @ RS 458.94/M ³ Rs					959=00
					RS 71367=00

Continuation

Continuation

11

Scanned by CamScanner