

प्रमाणित किया जाता है कि इस मापी प्रतीति का प्रयोग
करा छपे हुए 1 से 100 (एक से सौ तक) प्रणाली अंकित
है जिसे श्री अशोक कुमार सहायक अभियन्ता और
प्रमुख आवासीय ने नाम से निर्गत किया जाता है।
बिन्दु


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रम
बिहार शरीफ (नालन्दा)
राप्रमुख
6-8-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
प्रमुख आवासीय बिन्दु SUB-DIVISION

Measurement Book

No. 2853

Name of officer श्री अशोक कुमार
प्रमुख आवासीय बिन्दु
Date of first entry _____
Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32d on Bhal Bi					
Name of work:- Construction of Road from Benar Sakshara Road to Nigrair					
Agency:- Bishiv Shankar Prasad					
Agreement no:- SBD-35/19-20					
Date of Commencement:- 16/10/19					
Date of Completion:- 15/07/20					
Actual Date of completion:- 23/7/21					

Measurement
Rutler M2

21/06/21
21/06/21

21/06/21
21/06/21

ABSTRACT OF COST

① Setting out pillars

..... @ Rs

0.70 KM wide THB P-20

@ 12929.00/KM Rs 9050/-

② Clearing Grubby land

Land @ Rs

Continuation

Rs 9050/-

Continuation

Particulars	Details of actual measurement				Remarks
	No.	L	B	D	
up to date material statement					
① E/W	—	3466.55 m ²			
② S/Metal	—	758.50 m ²			
③ Stone Screening	—	48.015 m ²			
④ Prime Coat (SS)	—	1.927 m ² 2.267 m ²			
⑤ Tack Coat (RS)	—	6.612 m ² 0.720 m ²			
⑥ Portland Cement	—	4.308 m ³ 5.068 m ³			
⑦ S/chips	—	72.021 m ³			
⑧ Aggregate	—	63.962 m ³			
⑨ Sand	—	309.732 m ³			
⑩ Bricks	—	92515 Nos.			

Work has been completed
as per specifications &
Direction of E/O
notwithstanding against
the contractor

21/6/21
21/6/21

21/6/21
21/6/21