

प्रमाणित किया जाता है कि इस कार्य
पुस्तिका के माध्यम से एक कुल
100 (एक सौ) एकड़ है जिसे श्री
विश्वनाथ कुमार, अध्यक्ष, आधुनिक
आर्थिक कार्य विकास, कार्य 000
अवकाश, अमरा के नाम निहित
किया जाता है।

22/8/20

कार्यपालक अधिकारी
ग्रामीण कार्य विभाग
कार्य प्रशासन, विहार राज्य

सं. 10/10/20

Sch, XLV-Form No. 134

विहार राज्य

DIVISION

अमरा

SUB-DIVISION

Measurement Book

No. 2956

Name of Officer

श्री विश्वनाथ कुमार

अध्यक्ष, आधुनिक, अमरा

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on the bill				
Name of work	Construction of road from Mandir ke nikat to Moglanichole				
Agency	Mykesh Kumar Hawanpura, Rahui, Nalanda				
Block	Sarmara				
Agreement No.	SBD-25/2020-21				
Work started date	24/08/2020				
Date of Completion	23/02/2021				
Actual date of completion	10/02/2021				
Measurement	NIL				
					
	Abstract of cost				

(1) Providing and fixing of working benchmark pillars					
do do all Complete					
0.25 km Pg No. - (14)					
@ Rs 13258 = 13/cm					Rs 3315 = 10
(2) Clearing and grubbing road land do do all Complete					
0.117 Ha Pg No. - (14)					
@ Rs 2970 = 33/Ha					Rs 6198 = 10
(3) Excavation for roadway in soil using manual means for box cutting do do all Complete					
1712.500 m ³ Pg No. - (14)					
@ Rs 76 = 16/m ³					Rs 1333 = 00
					Rs 10846 = 00

Continuation

