

2nd on A/c Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road from					
Grangaur to Panchgachhia					
under H.M. 657 NDB (6.5.20)					
Agency:- Sri Gobind The					
Ag. NO. 106 SBD/ 2019-20					
D.O.S 13-03-2020					
D.O.C. 17-03-2021					

Record Entry.

① P/L 650 grading I with
1974 app quality of matt. — all
comp job. — SDE(S)

Rigid Portion.

0-27 27 $\times \left\{ \frac{3.75 + 4.10 + 3.75}{3} - 2.50 \right\} \times 0.10 = 9.40$

240-255 15 $\times \left\{ \frac{3.75 + 5.40 + 4.10 + 3.75}{4} - 2.50 \right\} \times 0.10 = 2.65$

505-525 20 $\times \left\{ \frac{3.75 + 5.40 + 3.75}{3} - 2.50 \right\} \times 0.10 = 3.33$

Flexible

3 $\times 20 \times \left\{ \frac{4.75 + 3.75}{2} - 2.50 \right\} \times 0.20 = 21.00$

36.38 M²

② P/L 1984 with app
quality of matt. — all comp
job. — SDE(S).

Flexible Portion.

7 $\times 100 \times 3.75 \times 0.075 = 196.875 M^2$

61 $\times 3.75 \times 0.075 = 17.156 M^2$

extra widening.

3 $\times 20 \times \left\{ \frac{4.75 + 3.75}{2} - 3.75 \right\} = 30.00 M^2$

$\times 0.075 = 2.25 M^2$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
① P/F warning B.M. Pillars					
QVTHB P-1 11 Nos					
@ Rs 2480.11					Rs 27281.11
② Clearing & grubbing					
QVTHB P-1 0.76 Hect					
@ Rs 49496.70					Rs 23560.11
③ Box cutting					
QVTHB P-2 192.955 M ³					
@ Rs 74.10					Rs 14298.11
④ Const. of embank from r.w. side					
QVTHB P-2 192.955 M ³					
@ Rs 29.52					Rs 5696.11
⑤ Const. of embank from b. Pits					
(i) Lead 100 M					
QVTHB P-2 1536.00 M ³					
" " P-11 450.56 M ³					
" " " 1986.56 M ³					
@ Rs 139.90					Rs 277920.11
(ii) Lead 1000 M					
QVTHB P-2 384.00 M ³					
" " P-11 112.64 M ³					
" " " 496.64 M ³					
@ Rs 175.11					Rs 86967.11
⑥ P/L GSB					
QVTHB P-3 535.495 M ³					
" " P-9 36.35 M ³					
" " " 571.845 M ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
(21) Road marking on Bit. Surface					
QUTMB P-11		152.20 M ²			
@ R 935.40					111928.40
(22) Road marking on Conc. Surface					
QUTMB P-11		120.00 M ²			
@ R 820.58					98470.40
(23) Painting on Parafet					
QUTMB P-12		61.92 M ²			
@ R 95.64					5922.40
				Rs.	8578121.40
Add 12% GST					1029375.40
Add 1% L.C					85781.40
				Rs.	9693277.40
Less 0.01% Below					969.40
					9692308.40
Less Prev. Pay					6414540.40
					3277768.40
Signature					
10/03/2021					
I.E.					
up to date Matl. Statement.					
E/W -	3235.14 M ³				
S/M -	1588.72 M ³				
C/S -	345.51 M ³				
EM-SS -	2.449 MT				
EM RS -	0.792 MT				
Bit -	5.476 MT				

Continuation

Quality Control report & bit. Paper must be collected by office.

Signature
10/03/21
I.E.