

2nd on A/c Bill.

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road & C.D work from Hisar to takeya toll under MMSSY NDB BRRP-14 Benipatti					

Agency:- Sri Gobind Jha

Ag. NO. 105 SBD/2019-20

D.O.S - 18-03-2020

D.O.C - 17-03-2020

Record Entry:

① P/L GSB grading I with app. quality of matt. - all

Camp job - SDE/I

extra widening.

Rigid

$$20 \times \left(\frac{4.40 + 6.30 + 8.50}{3} - 2.50 \right) \times 0.10 = 7.80 \text{ M}^3$$

$$20 \times \left(\frac{6.00 + 4.50 + 3.75}{3} - 2.50 \right) \times 0.10 = 4.50$$

$$2 \times 5 \times \left(\frac{3.75 + 4.10 + 5.20 + 3.35}{4} - 2.50 \right)$$

$$\times 0.10 = 1.60$$

flexible.

$$13.90 \text{ M}^3$$

$$20 \times \left(\frac{9.40 + 5.10 + 3.75}{3} - 2.50 \right)$$

$$\times 0.10 = 7.10 \text{ M}^3$$

$$21.00 \text{ M}^3$$

② P/L WBM gr-III with app. quality of matt. - all.

Abstract of cost.

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/F B.H. Pillars					
QVTMB P-1	8	M ³			
②	1	2485.99			19888.10
② Clearing & grubbing					
QVTMB P-1	0.352	Hect			
③	1	49496.70			17423.10
③ Box cutting					
QVTMB P-2	144.625	M ³			
④	1	74.10			10717.10
④ Const. of embank from r.w. cutting					
QVTMB P-2	144.375	M ³			
⑤	1	29.52			4262.10
⑤ Const. of embank from b. Pits					
QVTMB P-2					
(i) lead 100 M	1346.40	M ³			
⑥	1	139.90			188361.10
(ii) lead 1000 M	336.60	M ³			
⑦	1	175.11			58942.10
⑥ SPIL GSB	430.775	M ³			
QVTMB P-8	13.90	M ³			
limit to	444.675	M ³			
⑧	1	3189.47			1361617.10
⑦ P/L WBM gr-III					
QVTMB P-3	283.217	M ³			

14
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23 Painting on Parapet					
QUTMB P-10		61.92 M ²			
Q 4 75.61				Rs	5922.00
				Rs	6404691.00
Add 12% GST				Rs	768563.00
Add 1% L.C				Rs	64047.00
				Rs	7237301.00
Less 0.11% Below				Rs	7961.00
				Rs	7229340.00
Less Prev. Pay				Rs	6116229.00
				Rs	1113111.00

Indhi				
12/03/21				
P.E.				
Sp Math. Statement.				
S/M -	93.86	M ²		
C/S -	6.98	M ³		
SS ₁ -	2.01	MT		
RS ₁ -	0.65	MT		
Bit -	4.497	MT		
Quality Control Report & Bit. Paper must be collected from Agency by Divisional office.				
Indhi				
12/03/21				