

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, कटिहार।**

पत्रांक :- 1396

/कटिहार, दिनांक-27-7-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रा0का0वि0, कटिहार।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
BRRDA, 3रीं मंजिल, भूमि विकास बैंक भवन,
बिहार, पटना।

विषय :- शीर्ष MMGSY (SC) योजनान्तर्गत निर्माण हेतु आवंटन की अधियाचना के संबंध में।
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष MMGSY (SC) योजनान्तर्गत ग्रा0का0वि0, कार्य प्रमंडल, कटिहार द्वारा विहित प्रपत्र में अधियाचना तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु0:-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

ज्ञापांक:- 1396

/कटिहार, दिनांक:- 27-7-2021

प्रतिलिपि:- नोडल पदाधिकारी, MMGSY, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

27-7-21

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name Of Division:- RWD KATHAR

SL No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
1	Amson Chowk To Bhaguchak Gason	M/S Golden Company.	2.35	157.41	143.67	11.02000	127.01600	127.01600	127.01600	0.00000	
2	Madhura Dada To Paswan Tola	Pankaj Kr. Singh Company Pvt. Ltd.	2.36	139.29000	126.0100	9.11000	108.70845	108.70845	108.70845	0.00000	
3	Chayola Mukhyamantri Senu To Manoj Mandal Ke Ghar Hote Huve	Shankar Kumar Biswas	0.720	64.2300	54.0000	3.38000	13.37504	13.37504	13.37504	0.00000	
4	Awdhesh Nagar To Badhiya Tola	M/S Anun Construction [1203/14]	3.183	239.0200	217.8629	22.72658	186.38222	181.13488	181.13488	0.00000	
5	NH-31 to Purani Hat via A.G. Bazar Ke Piche Dharmala	Sujit Kumar Singh	0.447	50.4090	48.5700	0.44000	41.35112	40.95836	40.95836	0.00000	
6	Railway station to Mandol Tola Paswan Tola Hote Hue Patar Tola Tak	Shankar Saran Singh	1.104	111.3430	90.5900	9.43000	82.97649	82.05551	82.05551	0.00000	
7	Nasundhara To Morsanda Musahari Mahadali Tola	MD. Mojammil Hussain	2.988	291.1200	231.9000	24.83000	216.60121	216.20157	216.20157	0.00000	
8	Dom Toli To Turkey Musahari	Ram Rahim Enterprises	1.373	115.81	103.09	10.36000	91.69135	91.37347	91.37347	0.00000	
9	Morsanda Chowk To Balu Tola	Iyaz Anwar	0.612	64.0090	54.72736	2.31979	37.59408	37.59408	37.59408	0.00000	
10	Kaber Chowk To Musahari Tola	Shir Prakash Gupta	0.671	59.64	47.32	5.27000	45.32314	45.32314	45.32314	0.00000	
11	Sasija More Nawadhi Sadak To Sasija Musahari Tola	Shankar Saran Singh	1.321	115.44	99.04372	13.03000	94.26691	94.26691	94.26691	0.00000	
12	Jungi Tola To Harishpur	Shankar Saran Singh	1.424	124.51	109.04	11.78000	98.24016	98.08796	98.08796	0.00000	
13	Dharmali Chowk to Kanhar Tola	Pankaj Kr. Singh Company Pvt. Ltd.	1.351	118.8940	103.43	12.40000	96.80959	96.80959	96.80959	0.00000	
14	Devi Peddar Ke kamat to Kothi Hariljan Tola	Pharix Engicons	1.544	128.82	110.35	13.21000	92.13653	89.33653	89.33653	0.00000	
15	Durga Sthan to Kumbhiya Pochar	M/S Y. P. Constructions	1.962	181.00	148.67	19.55000	143.95942	143.80445	143.80445	0.00000	
16	LO36 To Adhara Musahari	M/S Ohm Construction	2.243	232.94	185.22	20.21000	185.60621	185.06889	185.06889	0.00000	
17	Kanhar Haxanganj Road Haji Wasi Tola Devdipur Baraeth Tola	Kumarjee Bha	0.936	85.020	75.22174	5.14000	58.64292	56.98732	56.98732	0.00000	
18	MMGSY Road Sarwase To Ghatawari Tola	Pranav Kumar	0.401	42.01	40.27951	1.72000	39.01271	38.94037	38.94037	0.00000	
19	Bandh Tola to Dasingi Tola	Shankar Saran Singh	1.504	130.340	104.06600	19.99000	95.72049	95.06162	95.06162	0.00000	
20	Awdh Kishor Yadav Ke Dukan To New Tola Musahari	Umakant Singh	1.711	137.350	106.04514	9.89998	103.87210	103.87210	103.87210	0.00000	
21	Bochhapur to Musahari Tola Khota	Rajesh Kumar	1.548	122.100	90.28266	10.96567	91.11851	90.88935	90.88935	0.00000	
22	Harsha pokhar More to Harsha Bangali Tola	Urvashi Priya Construction &	2.288	209.040	155.20970	14.92707	153.41053	153.41053	153.41053	0.00000	
23	Kursela Sarsi Road To Musahari Shir Mandir Tola	Arti Kumari	1.570	141.300	109.66378	9.37271	98.92590	97.88164	97.88164	0.00000	
24	Madrasa (Rajdham) Ke Nikat to Musahari Tola	Sunil Kumar Yadav	0.073	74.590	57.72967	5.35566	57.10513	56.96336	56.96336	0.00000	
25	MMGSY Moham House To Melbasa tak	Krishna Deo Thakur	1.463	115.890	89.51028	7.86537	89.12578	89.11523	89.11523	0.00000	
26	New Tola Chandel Devi Mukhiya Ke Ghar To Musahari	Urvashi Construction & Company	1.149	92.760	68.79266	8.94000	69.31649	69.31649	69.31649	0.00000	
27	Sheikh Jallil Mujiddin Ke Kamat to Marha Tola Udaynagar	Pranav Kumar	0.512	39.290	29.80744	2.74258	29.69160	29.69160	29.69160	0.00000	
28	Sig Tola Bahadur Lora To Fakirola	Urvashi Construction & Company	1.528	136.830	104.77790	11.16481	104.03271	104.03271	104.03271	0.00000	
29	Rijwan House To Mohammasad Nagar Musahari	Shir Prakash Gupta	0.890	61.358	53.14439	5.05836	49.25039	49.25039	49.25039	0.00000	
30	Mahnour School to Shershabadi Tola	M/S Sri Ganesh Construction	0.710	44.535	37.18886	1.99036	34.66022	33.79111	33.79111	0.00000	
31	Kanhar Haxanganj PWD road Mungra Jama Masjid to	MD. Mojammil Hussain	2.710	145.390	121.20571	6.72745	120.31643	118.70788	118.70788	0.00000	
32	NH-31 to Indra gram hote hue Sahdev Hadli tak	Sarati Construction	1.115	78.024	65.23468	2.82039	61.30867	60.89807	60.89807	0.00000	
33	Khalra Godam to Mahadali Tola	M/S Neha Enterprises	1.075	70.210	58.56794	3.28462	57.21890	57.21890	57.21890	0.00000	

Sl No	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
34	Musharti to Mangampatti	MD. Mojamill Hussain	2.160	146.320	122.66332	6.22302	64.23234	64.23234	32.23234	0.00000	
35	Siyabandh Taryatola to Kowamere	MD. Mojamill Hussain	1.545	106.07000	88.35014	4.81967	63.29245	43.99160	43.99260	0.00000	
36	Tilapara Chowk to Tilapara (Sakrati)	Nilamber Kumar Singh	0.980	67.112	59.71366	2.02288	59.71314	59.05188	59.05188	0.00000	
37	Sinaraha to Debara	Suraj Kumar Ray	0.735	50.325	42.47455	1.85991	41.37796	41.28633	41.28633	0.00000	
38	Maheshpur Chowk to Mushabari	MD. Mojamill Hussain	1.275	88.280	73.39053	4.04414	73.38771	70.00026	70.00826	0.00000	
39	Ashfaq krg to Manvi tola Bharaniya	Suraj Kumar Ray	0.645	44.90000	37.31051	1.58344	0.00000	0.00000	0.00000	0.00000	
40	Dahan PMGSY road Bhawra pool to Railway Gurnet	Krishnapalli Const. Pvt. Ltd.	1.775	123.90000	103.30597	4.88544	103.22281	103.22281	103.22281	0.00000	
41	Pawan Chowk to Mandal Tola	Rupesh Anand	0.915	64.62400	53.33293	3.52965	53.33000	52.86505	52.86505	0.00000	
42	Mohan Chandpur bandh to Pratapganj	Dhanraj Construction	0.900	65.21100	59.34699	3.40293	47.47759	43.98107	51.37435	3.89676	
43	Near Lakshimpur Narangi Tola To Musharti Tola	M/S Pratibha Construction	2.285	138.1470	116.01895	4.50798	58.85994	58.85994	65.98530	0.00000	
44	26712 GTSNY To Dhebariya Tola	Rahmat Alam	0.500	41.6600	34.96292	3.29913	34.75125	34.75125	34.75125	0.00000	
45	Bhavra Kotli To Bhavra Pul	Rupesh Anand	0.680	45.64600	39.56601	5.23222	39.50947	38.95418	38.95418	0.00000	
46	Muzaffarpur More to Muzaffar tola	Muhammad Sadiq Alam	0.500	41.36200	37.40923	3.38093	11.63044	11.63044	11.63044	0.00000	
47	Chamarpur More to Islampur	Anwar Hussain	1.200	99.19200	87.09700	10.24461	76.94805	76.94722	86.94562	0.00000	
48	Sauriya To Balua Chowk	Rajesh Kumar Singh	0.330	29.12300	27.08207	1.78349	26.94934	26.94664	26.94934	0.00000	
49	Near School to Musharti tola	S R Enterprises	1.400	111.05600	98.51550	13.80416	71.66361	71.66361	71.66361	0.00000	
50	Maheshpur School to Muni Tola	Dilip Kumar Muska	1.060	79.11500	68.86055	9.11620	54.78074	54.31706	61.02577	0.00000	
51	GTSNY Ban Gadarnat to Chod Gadarnat	Rajesh Kumar Yadav	1.000	81.07500	68.45133	8.88382	64.18417	64.18417	67.56105	0.00000	
52	Bani Tezgari Chowk to Alidobha	Rajesh Kumar Yadav	1.200	104.17000	84.72155	10.90804	79.43923	79.43923	83.80176	0.00000	
53	Dhangar school to Mehruilla Tola (Ravidas Tola)	M/S Neha Enterprises	1.085	72.78000	61.08661	3.00817	37.61561	37.61561	37.61561	0.00000	
54	House of jamaudin to Kalikour Muslim Tola	Nitesh Kumar Ray	1.000	82.99300	74.50872	8.96043	25.88568	25.87820	37.43765	0.00000	
55	Mansur Miya ke Kamat to Sadharan Paschim Tola	Shashi Kant Singh	2.660	198.15300	175.99005	20.86006	134.80811	134.80811	136.62142	0.00000	
56	Rautara Kichat Tola to Dharanganj	Shubham Kumar	2.970	243.35000	214.35689	23.44193	138.52681	138.52681	156.18375	0.00000	
57	Photani More to Ghain Tola	Shubham Kumar	0.720	72.21200	65.65552	5.48948	47.97943	47.97943	53.61191	0.00000	
58	Lelha Chowk to Hathiya Ramoa	Sanjay Kumar Choudhary	1.840	157.55100	141.28076	13.97100	92.45288	92.45288	105.72407	0.00000	
59	Chara Dhar to Post Office Tola	Sanjay Shukla	1.800	173.43400	139.73569	11.89585	98.76187	98.76187	138.04243	0.00000	
60	Bahadur Master House to Marang tola	Kumar Jee Jha	1.000	79.87700	77.85572	9.07406	44.70132	44.70132	70.69805	25.99673	
61	Rautara Rampatti to Kalipokhar	Chandan Kumar Singh	0.800	67.79300	59.57090	5.36523	8.14193	8.14193	29.42251	21.28058	
62	Jodhas Tola More To Chamarpur	Rajesh Singh	0.730	73.43500	58.50993	4.18806	15.00000	15.00000	21.58456	0.00000	
63	Nawabganj Chowk to Nawabganj Basti	Rajesh Singh	0.450	71.01000	68.08042	2.51970	24.87053	24.87053	56.96442	0.00000	
64	Smartalla South to Hanahi Tola	Kumar Gaurav	1.300	96.79400	83.23947	11.98371	35.19989	35.19989	35.99936	0.00000	
65	Mahavir Mandir to Chaurkanhi	Alok Bihari	0.500	39.95000	34.84500	3.16056	7.81922	7.81922	7.81922	0.00000	
66	25662 (GTSNY) To Gogariya	Shubham Kumar	1.880	144.10300	122.84747	13.19119	78.22898	78.22898	100.18691	0.00000	
67	Binsodpur Dhoja Ghat Chowk to Patsa Tola	Sanjay Shukla	2.600	235.01600	206.16180	19.23136	135.96740	135.96740	199.16412	0.00000	
68	Shivela tola to Shubhelauri Pura tola	Suraj Kumar Ray	0.600	47.67300	43.41900	3.95540	5.00000	5.00000	9.11885	0.00000	
69	Ekoran Wajli Gomati to Samodha	Sourmya Dattban Enterprises	1.650	140.75000	133.92156	16.22228	42.67805	42.67805	57.02572	0.00000	
70	Primary School Gobrah Bis Toli to Mahanth baba Shan Tak	Dilip Kumar Menka	1.600	81.57300	79.18259	9.51452	16.31071	16.31071	65.55814	0.00000	

Sl No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
71	Potani Hasiya ke Pass to Nuhimpur	Sarved Gargen	0.480	47.05700	41.14817	2.30657	11.31675	11.31675	38.24846	0.00000	
72	House of Bahman to Itani Tola	Arishah Kumar	0.500	41.57300	37.53838	3.29814	5.00000	5.00000	25.93832	20.93032	
73	Saidur Chowk to Chod Tugharia	M/S Parnes Engin	1.600	135.47600	117.00064	15.06894	38.82397	38.82397	53.66898	0.00000	
74	Bandewar to Sourdang	Mr. Ashik Khan	1.500	113.23000	98.98059	13.77202	46.92872	46.92872	67.82909	20.98037	
75	Neta Chowk to Lavodiya	SR Enterprises	1.470	129.52300	119.57116	10.53544	41.26612	41.26612	65.50178	0.00000	
76	Khanra To Khalra Santhali Tola	M/S Mool Lal Agrawal	0.680	79.29600	70.27287	7.19257	36.38780	36.38780	57.75841	0.00000	
77	Mandal Tola to Poddar Tola	M/S Neta Enterprises	1.155	99.18600	90.36835	9.81205	40.74561	40.74561	64.88705	0.00000	
78	House of Suresh Sah to Dumariya SH-77	Dilip Kumar Munka	3.450	279.10600	247.24817	34.40216	45.34172	45.34172	99.16082	0.00000	
79	Islam Chowk Dayalpur to Bidgah Tola Tak	MD. Mojammit Hossain	1.840	185.17400	163.91681	17.83525	33.91607	33.91607	53.83563	0.00000	
80	Part-A Bajrangbali Chowk to Baghmara	Dilip Kumar Munka	2.122	189.49700	163.68800	15.53454	0.00000	0.00000	0.00000	0.00000	
81	Part-B Construction of H.L. Bridge 3X 14.50m Span with Approach Road-150m	Dilip Kumar Munka	48.36 m	309.02800	299.80415	1.69687	79.44174	79.44174	126.09800	0.00000	
82	Kadiwa Dangi To Kadiwa Dangi	Krishna Rao Thakur	2.200	159.15900	138.42759	20.45622	27.53057	27.53057	43.69931	0.00000	
83	Shikandar Mandal ke Ghar to Lalchand Khalra	Hirajan Kumar Thakur	0.685	73.10000	68.84736	3.50090	10.33377	10.33377	16.40598	0.00000	
84	Simraha to Marikariya Bari School	Mr. War Idan	1.500	140.08400	129.28540	14.44588	0.00000	0.00000	20.66075	0.00000	
85	Bareta High School to Gandigam	Shashi Kant Singh	0.600	44.88100	39.68219	5.06177	18.83894	18.83894	39.12419	20.28525	
86	Shiv Mandir Chowk to Mahalariya Dukhlin Tola	M/S Pedra Construction	1.550	112.14600	99.76003	13.43758	37.62122	37.62122	59.71623	0.00000	
87	Maharia Simana to Pawan Tola	Lalan Singh	2.000	157.11400	139.53121	18.94343	0.00000	0.00000	57.47254	0.00000	
88	Bawaniganj Middle School to Belgechhi Muslim Tola	Shola Prasad Sah	1.500	136.67300	124.29915	13.52619	0.00000	0.00000	21.69384	0.00000	
89	Bahbari Railway Station to Kucha Chowk	Ashok Kumar	1.400	115.08600	101.47428	12.95544	0.00000	0.00000	50.07546	0.00000	
90	Laximpur Masjid Paschayat Bhawan to Laximpur Tola	Peja Enterprises	1.100	70.53200	68.31541	10.42881	0.00000	0.00000	18.87413	0.00000	
Total			120.450	10172.03500	8746.58360	845.90006	5463.96898	5416.91360	6260.76461	113.29001	


 Executive Engineer
 RWD, Works Division Kathbar


 Divisional Accounts Officer
 RWD, Works Division Kathbar

FORM GFR 19-A
(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate upto the month of June, 2021

MMGSY (SC) PROGRAMME FUND

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural roads under MMGSY (New) (SC)	Letter no 35 dt 08.08.14 Letter no 44 dt 12.09.14 Letter no 59 dt 10.12.14 Letter no 65 dt 30.12.14 Letter no 19 dt 11.06.15 Letter no 27 dt 30.06.15 Letter no 79 dt 31.12.15 Letter no 88 dt 19.01.16 Letter no 94 dt 03.02.16 Letter no 110 dt 01.03.16 Letter no 116 dt 14.03.16 Letter no 127 dt 30.03.16 Letter no 131 dt 20.05.16 Letter no 134 dt 31.05.16 Letter no. 151 dt 01.08.16 Letter no. 157 dt 17.08.16 Letter no. 161 dt 01.09.16 Letter no. 166 dt 22.09.16 Letter no. 203 dt 02.01.17 Letter no. 08 dt 27.01.17 Letter no. 15 dt 13.02.17 Letter no. 28 dt 06.03.17 Letter no. 36 dt 16.03.17 Letter no. 43 dt 25.03.17 Letter no.61 dt 15.05.17 Letter no.83 dt 06.07.17 Letter no 95 dt 02.08.17 Letter no.110 dt 07.09.17 Letter no.121 dt 22.09.17 Letter no.144 dt 20.11.17 Letter no.159 dt 29.12.17 Letter no.10 dt 18.01.18 Letter no.16 dt 29.01.18 Letter no.67 dt 21.03.18 Letter no.72 dt 26.03.18 Letter no.123 dt 01.06.18 Letter no.162 dt 13.07.18 Letter no.200 dt 28.08.18 Letter no.229 dt 05.10.18 Letter no.007 dt 08.01.19 Letter no.006 dt 30.04.19 Letter no.085 dt 05.07.19 Letter no.111 dt 18.09.19 Letter no.148 dt 04.12.19 Letter no.156 dt 18.12.19 Letter no.008 dt 13.01.20 Letter no.020 dt 28.01.20 Letter no.037 dt 19.02.20 Letter no.063 dt 19.03.20 Letter no.078 dt 13.05.20 Letter no.092 dt 03.06.20 Letter no.113 dt 23.07.20 Letter no.132 dt 27.08.20 Letter no.169 dt 29.09.20 Letter no.190 dt 07.12.20 Letter no.200 dt 22.12.20 Letter no.007 dt 19.01.21 Letter no.013 dt 04.02.21 Letter no.029 dt 01.03.21 Letter no.047 dt 21.03.21 Letter no.080 dt 05.06.21 Total :-	19.14000 67.86000 104.00000 77.69000 99.60000 262.50000 63.80502 58.59361 48.36835 70.11439 67.16884 105.40067 27.68289 180.73129 172.68875 23.07873 100.13562 6.00293 37.59408 41.67525 17.82524 6.03434 93.97096 36.22000 99.69662 159.02543 89.46820 50.18565 18.63095 13.68608 94.19882 43.41591 41.61152 197.98322 31.97002 15.49361 25.69257 1.04416 25.40047 25.54713 162.20328 104.00000 215.00000 20.00000 40.00000 18.00000 116.14473 26.86805 30.19936 46.72758 13.98517 35.58708 32.33161 5.27703 39.39486 5.54241 569.21387 163.53484 81.38777 334.74304 684.89698 5463.96898	Certified that out of Rs. 5463.96898 lacs received upto the year-2021-22 in favour of Ex. Engineer, RWD, Katihar a sum of Rs. 5416.91360 lacs has been utilized for the purpose of MMGSY rural roads Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 47.05538 lacs remaining unutilized at the end of the period under.

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- i. Works have been supervised by Executive Engineer/Superintending Engineer.
 - ii. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
 - iii. Construction materials have been tested.
 - iv. Measurements have been recorded in the MBs and test check conducted by the Assistant.
 - v. All other codal formalities have been observed.
3. Physical Progress achieved :-
- i. Construction of Road Works.
 - ii. Construction of CD Works.

[Signature]
27/7/21
D.A.O.

R.W.D. (W) Division, Katihar.

[Signature]
Executive Engineer,
RWD (W) Division, Katihar.
[Signature]
27/7/21